

APPLICATION AND CERTIFICATION FOR PAYMENT**TO OWNER:**

Bakersfield City School District
1501 Feliz Drive
Bakersfield, CA 93307

PROJECT NAME:

Fremont ES Campus Wide
HVAC System Upgrade

BCSD PROJECT # 22213.00.26-MP

DIR Project #

517795

VIA CONSTRUCTION MANAGER:

SafeworkCM c/o Fremont ES

607 Texas Street

Bakersfield, CA 93307

PAYMENT

APPLICATION #

6

PERIOD FROM:

12/1/2024

PERIOD TO:

12/31/2024

CONTRACT

DATE:

3/22/2024

DIRECTOR OF
FACILITIES SERVICES

FROM CONTRACTOR:

GBI Electric, Inc.
551 Heritage Pl.
Palmdale, CA. 93550

VIA ARCHITECT:

AP Architects

3434 Truxton Avenue, Suite 240

Bakersfield, CA 93301

CONTRACT FOR:

FES-04 Electrical and Low Voltage Package

CONTRACT #

DIR Contractor Registration #

100004950

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Changes Approved in Previous Months by Owner	\$ 106,792.52	\$ (8,035.41)
Total Approved This Month	\$ 16,654.14	
TOTALS	\$123,446.66	(\$8,035.41)
NET CHANGES by CHANGE ORDERS	\$115,411.25	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

PRIME CONTRACTOR:

By:


Title: PRESIDENT

Date:

1-9-25

NOTARY PUBLIC: (if unsigned, see attached)

By:

Notary Seal:

State of:

County of:

Subscribed and sworn to before me this _____ day of _____, 2014.

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, and based on observations at the site, along with the data comprising this application, the Architect certifies to the Owner, that to the best of the Architect's knowledge, information and belief the work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED **\$75,049.97**

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date:

1/15/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Application for payment is made in connection

as shown below. A Continuation Form is attached.

The present status of the amount of this contract is as follows:

1. ORIGINAL CONTRACT SUM	\$ 1,100,000.00
2. NET CHANGES by CHANGE ORDERS	\$ 115,411.25
3. CONTRACT SUM TO DATE (Line 1 +/- Line 2)	\$ 1,215,411.25
4. TOTAL COMPLETED & STORED TO DATE (Column G from Continuation Form)	\$ 1,047,381.55
5. RETAINAGE:	
a. 5 % of Completed Work	\$52,369.08
(Column D + Column E on Continuation Form)	
b. 5 % of Stored Material	\$0.00
(Column F on Continuation Form)	
TOTAL RETAINAGE (Lines 5a + 5b or Total in Column I on Continuation Form)	\$ 52,369.08
6. TOTAL EARNED LESS RETAINAGE	\$ 995,012.47
(Line 4 Less Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 919,962.50
8. CURRENT PAYMENT DUE (Line 6 Less Line 7)	\$ 75,049.97
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 220,398.78
(Line 3 Less Line 6)	

APPROVED FOR PAYMENT:

By:

CONSTRUCTION MANAGER

Date:

1/9/25

By:

PROJECT INSPECTOR OF RECORD

Date:

1/17/25

V

PO

WORK TAG

SIGNATURE:

318487
P24016526
01-3243.0-0000-8500-6200-026.00
J. Smith
OWNER

REQ NO:

SCHOOL

22213.00.26 HVAC

Date:

1/27/25

JURAT

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.


State of California

County of LOS ANGELES

Subscribed and sworn to (or affirmed) before me on this 9th day of January,
2025 by Gilbert Gonzalez

proved to me on the basis of satisfactory evidence to be the person(s) who appeared before me.

Breanna R. Gibbs
Signature (Seal)



OPTIONAL INFORMATION

DESCRIPTION OF THE ATTACHED DOCUMENT

Application and certification
(Title or description of attached document)

for Payment
(Title or description of attached document continued)

Number of Pages 1 Document Date 1/9/25

Additional information

INSTRUCTIONS

The wording of all Jurats completed in California after January 1, 2015 must be in the form as set forth within this Jurat. There are no exceptions. If a Jurat to be completed does not follow this form, the notary must correct the verbiage by using a jurat stamp containing the correct wording or attaching a separate jurat form such as this one with does contain the proper wording. In addition, the notary must require an oath or affirmation from the document signer regarding the truthfulness of the contents of the document. The document must be signed AFTER the oath or affirmation. If the document was previously signed, it must be re-signed in front of the notary public during the jurat process.

- State and county information must be the state and county where the document signer(s) personally appeared before the notary public.
- Date of notarization must be the date the signer(s) personally appeared which must also be the same date the jurat process is completed.
- Print the name(s) of the document signer(s) who personally appear at the time of notarization.
- Signature of the notary public must match the signature on file with the office of the county clerk.
- The notary seal impression must be clear and photographically reproducible. Impression must not cover text or lines. If seal impression smudges, re-seal if a sufficient area permits, otherwise complete a different jurat form.
 - ❖ Additional information is not required but could help to ensure this jurat is not misused or attached to a different document.
 - ❖ Indicate title or type of attached document, number of pages and date.
- Securely attach this document to the signed document with a staple.

CONTINUATION FORM

PROJECT NAME: Fremont ES Campus Wide

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's Signed Certification

Use Column I on Contracts where variable retainage for the line items may apply.

CONTRACTOR: GBI Electric, Inc.

APPLICATION # 6

PERIOD FROM: 12/1/2024

PERIOD TO: 12/31/2024

CONTRACT DATE: 3/22/2024

PROJECT # 22213.00.26-MP

CONTRACT FOR: FES-04 Electrical and Low Voltage Package

CONTRACT # 0

A.	B.	C.	D.	E.	F.	G.		H.	I.
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
1	Submittals (1%)	\$ 9,000.00	\$ 9,000.00			\$ 9,000.00	100.00%	\$ -	\$ 450.00
2	Bonds and Insurance (2%)	\$ 20,000.00	\$ 20,000.00			\$ 20,000.00	100.00%	\$ -	\$ 1,000.00
3	Mobilization	\$ 2,000.00	\$ 2,000.00			\$ 2,000.00	100.00%	\$ -	\$ 100.00
4	Safe Off Building C	\$ 2,000.00		\$ 2,000.00		\$ 2,000.00	100.00%	\$ -	\$ 100.00
5	Safe Off Building D	\$ 2,000.00		\$ 2,000.00		\$ 2,000.00	100.00%	\$ -	\$ 100.00
6	Safe Off Building E	\$ 2,000.00	\$ 2,000.00			\$ 2,000.00	100.00%	\$ -	\$ 100.00
7	Safe Off Building F, R19, R20	\$ 2,000.00	\$ 2,000.00			\$ 2,000.00	100.00%	\$ -	\$ 100.00
8	Supervision Building C	\$ 1,000.00				\$ -	0%	\$ 1,000.00	\$ -
9	Building C- Punchlist	\$ 1,000.00				\$ -	0%	\$ 1,000.00	\$ -
10	Building C- Lighting Materials	\$ 25,000.00	\$ 25,000.00			\$ 25,000.00	100.00%	\$ -	\$ 1,250.00
11	Building C- Lighting Labor	\$ 15,000.00				\$ -	0.00%	\$ 15,000.00	\$ -
12	Building C- Rough Electrical Materials	\$ 5,000.00		\$ 5,000.00		\$ 5,000.00	100.00%	\$ -	\$ 250.00
13	Building C- Rough Electrical- Labor	\$ 10,000.00		\$ 2,500.00		\$ 2,500.00	25.00%	\$ 7,500.00	\$ 125.00
14	Building C- Fire Alarm Materials	\$ 12,000.00	\$ 12,000.00			\$ 12,000.00	100.00%	\$ -	\$ 600.00
15	Building C- Fire Alarm Labor	\$ 10,000.00				\$ -	0.00%	\$ 10,000.00	\$ -
16	Building C- Finish Electrical Materials	\$ 5,000.00				\$ -	0.00%	\$ 5,000.00	\$ -
17	Building C- Finish Labor	\$ 2,500.00				\$ -	0.00%	\$ 2,500.00	\$ -
18	Supervision Building D	\$ 1,000.00				\$ -	0.00%	\$ 1,000.00	\$ -
19	Building D Punchlist	\$ 1,000.00				\$ -	0.00%	\$ 1,000.00	\$ -
20	Building D- Lighting Materials	\$ 25,000.00	\$ 25,000.00			\$ 25,000.00	100.00%	\$ -	\$ 1,250.00
21	Building D- Lighting Labor	\$ 15,000.00				\$ -	0.00%	\$ 15,000.00	\$ -
22	Building D- Rough Electrical Materials	\$ 5,000.00		\$ 5,000.00		\$ 5,000.00	100.00%	\$ -	\$ 250.00
23	Building D- Rough Electrical- Labor	\$ 10,000.00		\$ 2,500.00		\$ 2,500.00	25.00%	\$ 7,500.00	\$ 125.00
24	Building D- Fire Alarm Materials	\$ 12,000.00	\$ 12,000.00			\$ 12,000.00	100.00%	\$ -	\$ 600.00
25	Building D- Fire Alarm Labor	\$ 10,000.00				\$ -	0.00%	\$ 10,000.00	\$ -
26	Building D- Finish Electrical Materials	\$ 5,000.00				\$ -	0.00%	\$ 5,000.00	\$ -
27	Building D- Finish Labor	\$ 2,500.00				\$ -	0.00%	\$ 2,500.00	\$ -
28	Supervision Building E	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
29	Punchlist- Building E	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
30	Building E- Lighting Materials	\$ 30,000.00	\$ 30,000.00			\$ 30,000.00	100.00%	\$ -	\$ 1,500.00
31	Building E- Lighting Labor	\$ 15,000.00	\$ 15,000.00			\$ 15,000.00	100.00%	\$ -	\$ 750.00
32	Building E- Rough Electrical Materials	\$ 5,000.00	\$ 5,000.00			\$ 5,000.00	100.00%	\$ -	\$ 250.00
33	Building E- Rough Electrical- Labor	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00

CONTINUATION FORM

PROJECT NAME: Fremont ES Campus Wide

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's Signed Certification
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION # 6

PERIOD FROM: 12/1/2024

PERIOD TO: 12/31/2024

CONTRACT DATE: 3/22/2024

PROJECT # 22213.00.26-MP

CONTRACTOR: GBI Electric, Inc.

CONTRACT FOR: FES-04 Electrical and Low Voltage Package

CONTRACT # 0

A.	B.	C.	D.	E.	F.	G.		H.	I.
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
34	Building E- Fire Alarm Materials	\$ 12,000.00	\$ 12,000.00			\$ 12,000.00	100.00%	\$ -	\$ 600.00
35	Building E- Fire Alarm Labor	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00
36	Building E- Finish Electrical Materials	\$ 5,000.00	\$ 5,000.00			\$ 5,000.00	100.00%	\$ -	\$ 250.00
37	Building E- Finish Labor	\$ 2,500.00	\$ 2,500.00			\$ 2,500.00	100.00%	\$ -	\$ 125.00
38	Supervision Building F	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
39	Punchlist- Building F	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
40	Building F- Lighting Materials	\$ 30,000.00	\$ 30,000.00			\$ 30,000.00	100.00%	\$ -	\$ 1,500.00
41	Building F- Lighting Labor	\$ 15,000.00	\$ 15,000.00			\$ 15,000.00	100.00%	\$ -	\$ 750.00
42	Building F- Rough Electrical Materials	\$ 5,000.00	\$ 5,000.00			\$ 5,000.00	100.00%	\$ -	\$ 250.00
43	Building F- Rough Electrical- Labor	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00
44	Building F- Fire Alarm Materials	\$ 12,000.00	\$ 12,000.00			\$ 12,000.00	100.00%	\$ -	\$ 600.00
45	Building F- Fire Alarm Labor	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00
46	Building F- Finish Electrical Materials	\$ 5,000.00	\$ 5,000.00			\$ 5,000.00	100.00%	\$ -	\$ 250.00
47	Building F- Finish Labor	\$ 2,500.00	\$ 2,500.00			\$ 2,500.00	100.00%	\$ -	\$ 125.00
48	Building R19-20 Supervision	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ -
49	Punchlist- Building R19-20	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ -
50	Building R19-20- Lighting Materials	\$ 30,000.00	\$ 30,000.00			\$ 30,000.00	100.00%	\$ -	\$ 1,500.00
51	Building R19-20- Lighting Labor	\$ 15,000.00	\$ 15,000.00			\$ 15,000.00	100.00%	\$ -	\$ 750.00
52	Building R19-20- Rough Electrical Materials	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00
53	Building R19-20- Rough Electrical- Labor	\$ 5,000.00	\$ 5,000.00			\$ 5,000.00	100.00%	\$ -	\$ 250.00
54	Building R19-20- Fire Alarm Materials	\$ 12,000.00	\$ 12,000.00			\$ 12,000.00	100.00%	\$ -	\$ 600.00
55	Building R19-20- Fire Alarm Labor	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00
56	Building R19-20- Finish Electrical Materials	\$ 5,000.00	\$ 5,000.00			\$ 5,000.00	100.00%	\$ -	\$ 250.00
57	Building R19-20- Finish Labor	\$ 2,000.00	\$ 2,000.00			\$ 2,000.00	100.00%	\$ -	\$ 100.00
58	FIRE ALARM WORK ONLY					\$ -		\$ -	\$ -
59	Building A Fire Alarm Materials	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00
60	Building A Fire Alarm Labor	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00
61	Building A- Rough Conduit Labor and Material	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00
62	Punchlist- Building A	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
63	Building B1 Fire Alarm Materials	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00
64	Building B1 Fire Alarm Labor	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100.00%	\$ -	\$ 375.00
65	Building B1- Rough Conduit Labor and Material	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100.00%	\$ -	\$ 375.00
66	Punchlist- Building B1	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00

CONTINUATION FORM

PROJECT NAME: Fremont ES Campus Wide

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's Signed Certification
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION # 6

PERIOD FROM: 12/1/2024

PERIOD TO: 12/31/2024

CONTRACT DATE: 3/22/2024

PROJECT # 22213.00.26-MP

CONTRACTOR: GBI Electric, Inc.

CONTRACT FOR: FES-04 Electrical and Low Voltage Package

CONTRACT # 0

A.	B.	C.	D.	E.	F.	G.		H.	I.
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
67	Building B2 Fire Alarm Materials	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00
68	Building B2 Fire Alarm Labor	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100.00%	\$ -	\$ 375.00
69	Building B2- Rough Conduit Labor and Materi	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100.00%	\$ -	\$ 375.00
70	Punchlist- Building B2	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
71	Building T2 Fire Alarm Materials	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00
72	Building T2 Fire Alarm Labor	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100.00%	\$ -	\$ 375.00
73	Building T2- Rough Conduit Labor and Materi	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100.00%	\$ -	\$ 375.00
74	Punchlist- Building T2	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
75	Building T1 Fire Alarm Materials	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00
76	Building T1 Fire Alarm Labor	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100.00%	\$ -	\$ 375.00
77	Building T1- Rough Conduit Labor and Materi	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100.00%	\$ -	\$ 375.00
78	Punchlist- Building T1	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
79	Portables Buildings R18,R21-38 Fire Alarm M	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00
80	Portables Buildings R18,R21-38 Fire Alarm La	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100.00%	\$ -	\$ 375.00
81	Portables Buildings R18, R21-38 Rough Cond	\$ 35,000.00	\$ 35,000.00			\$ 35,000.00	100.00%	\$ -	\$ 1,750.00
82	Punchlist- Building R18, R21-38	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
83	Portables Buildings R40-43 Fire Alarm Materi	\$ 15,000.00	\$ 15,000.00			\$ 15,000.00	100.00%	\$ -	\$ 750.00
84	Portables Building R40-43 Fire Alarm Labor	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100.00%	\$ -	\$ 375.00
85	Portables Buildings R40-43 Rough Conduit ar	\$ 15,000.00	\$ 15,000.00			\$ 15,000.00	100.00%	\$ -	\$ 750.00
86	Punchlist- Building R40-43	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
87	Building H & G Fire Alarm Materials	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00
88	Building H & G Fire Alarm Labor	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100.00%	\$ -	\$ 375.00
89	Building H & G Rough Conduit Labor and Mat	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100.00%	\$ -	\$ 375.00
90	Punchlist- Building G	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
91	Site Work Fire Alarm Conduit Materials	\$ 25,000.00	\$ 25,000.00			\$ 25,000.00	100.00%	\$ -	\$ 1,250.00
92	Site Work Fire Alarm Conduit Labor	\$ 50,000.00	\$ 50,000.00			\$ 50,000.00	100.00%	\$ -	\$ 2,500.00
93	Install Electrical Panels OFCI at Bldgs C,D,E,	\$ 20,000.00	\$ 20,000.00			\$ 20,000.00	100.00%	\$ -	\$ 1,000.00
94	Building C Roof Electrical	\$ 10,000.00		\$ 5,000.00		\$ 5,000.00	50.00%	\$ 5,000.00	\$ 250.00
95	Building D Roof Electrical	\$ 10,000.00		\$ 5,000.00		\$ 5,000.00	50.00%	\$ 5,000.00	\$ 250.00
96	Building E Roof Electrical	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00
97	Building F Roof Electrical	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00
98	Building R-19, 20 HVAC Electrical	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100.00%	\$ -	\$ 500.00

CONTINUATION FORM

PROJECT NAME: Fremont ES Campus Wide

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's Signed Certification
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION # 6
PERIOD FROM: 12/1/2024
PERIOD TO: 12/31/2024
CONTRACT DATE: 3/22/2024
PROJECT # 22213.00.26-MP
CONTRACT # 0

CONTRACTOR: GBI Electric, Inc.

CONTRACT FOR: FES-04 Electrical and Low Voltage Package

A.	B.	C.	D.	E.	F.	G.		H.	I.
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
99	Fire Alarm Testing	\$ 7,000.00	\$ 5,000.00			\$ 5,000.00	71.43%	\$ 2,000.00	\$ 250.00
100	Commissioning/ Start Up/ Testing	\$ 2,500.00				\$ -	0.00%	\$ 2,500.00	\$ -
102	Allowance- Unforeseen Conditions	\$ 100,000.00	\$ 4,970.30	\$ 50,000.00		\$ 54,970.30	54.97%	\$ 45,029.70	\$ 2,748.52
103	Clean Up	\$ 4,000.00	\$ 2,000.00			\$ 2,000.00	50.00%	\$ 2,000.00	\$ 100.00
104	Training - All Buildings	\$ 2,500.00					0.00%	\$ 2,500.00	\$ -
105	OH/Profit	\$ 100,000.00	\$ 80,000.00			\$ 80,000.00	80.00%	\$ 20,000.00	\$ 4,000.00
106	CONTRACT SUBTOTAL	\$ 1,100,000.00	\$ 852,970.30	\$ 79,000.00	\$ -	\$ 931,970.30	84.72%	\$ 168,029.70	\$ 46,498.52
107									
108	CO#1 RFP-001	\$ (8,035.41)	\$ (8,035.41)		\$ -	\$ (8,035.41)	100.00%	\$ -	\$ (401.77)
109	CO#2 RFP-07R3	\$ 64,209.10	\$ 64,209.10		\$ -	\$ 64,209.10	100.00%	\$ -	\$ 3,210.46
110	CO#3 RFP-006	\$ 42,583.42	\$ 42,583.42			\$ 42,583.42	100.00%	\$ -	\$ 2,129.17
111	CO#4 FES-04	\$ 16,654.14	\$ 16,654.14			\$ 16,654.14	100.00%	\$ -	\$ 832.71
112	CHANGE ORDER TOTAL	\$ 115,411.25	\$ 115,411.25	\$ -	\$ -	\$ 115,411.25	100.00%	\$ -	\$ 5,770.56
113	REVISED CONTRACT TOTAL	\$ 1,215,411.25	\$ 968,381.55	\$ 79,000.00	\$ -	\$ 1,047,381.55	86.18%	\$ 168,029.70	\$ 52,269.08

DW \$52,369.08

CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: GBI Electric, Inc.

Name of Customer: Bakersfield City Unified School District

Job Location: 607 Texas Street, Bakersfield, CA. 93307

Owner: Bakersfield City Unified School District

Through Date: 12/31/2024

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Bakersfield City Unified School District

Amount of Check: \$ 75,050.00

Check Payable to: GBI Electric, Inc.

Exceptions

This document does not affect any of the following:

- (1) Retentions.
 - (2) Extras for which the claimant has not received payment.
 - (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
 - Date(s) of waiver and release: _____
 - Amount(s) of unpaid progress payment(s): \$ 0.00
 - (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.
-

Signature

Claimant's Signature: *Gilbert Gonzalez*

Claimant's Title: President

Date of Signature: 01/01/2025
