

APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER:
Bakersfield City School District
1501 Feliz Drive
Bakersfield, CA 93307

PROJECT NAME:
**Fremont ES Campus Wide
HVAC System Upgrade**

BCSD PROJECT # 22213.00.26-MP
DIR Project # 517802
VIA CONSTRUCTION MANAGER:
SafeworkCM c/o Fremont ES
607 Texas Street
Bakersfield, CA 93307

VIA ARCHITECT:
AP Architects
3434 Truxton Avenue, Suite 240
Bakersfield, CA 93301

PAYMENT
APPLICATION # 6
PERIOD FROM: 2/1/2025
PERIOD TO: 2/28/2025
CONTRACT
DATE: 3/22/2024

SENT TO
ACCOUNTS PAYABLE

MAR 03 2025

SENT BY

DIRECTOR OF
FACILITIES SERVICES

FROM CONTRACTOR:

American Mechanical Systems CA
5324 Villa Bella Ln
Bakersfield, CA 93311

CONTRACT FOR: FES-05 - American Mechanical Systems - Plumbing & Site Utilities

CONTRACT # PO P24016525

DIR Contractor Registration # 1000944414

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Changes Approved in Previous Months by Owner	\$0.00	(\$2,485.00)
Total Approved This Month	\$0.00	\$0.00
TOTALS	\$0.00	(\$2,485.00)
NET CHANGES by CHANGE ORDERS	(\$2,485.00)	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due

PRIME CONTRACTOR: American Mechanical Systems CA

By:


Title: President

Date: 2/20/25

NOTARY PUBLIC: (if unsigned, see attached)

By:

State of: California

Notary Seal:

see attached CA
Jurat - per Notary
8m.
County of: Kern

Subscribed and sworn to before me this _____ day of _____, 2014.

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, and based on observations at the site, along with the data comprising this application, the Architect certifies to the Owner, that to the best of the Architect's knowledge, information and belief the work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED **\$59,840.50**

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date: 2/26/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Application for payment is made in connection .

as shown below. A Continuation Form is attached.

The present status of the amount of this contract is as follows:

1. ORIGINAL CONTRACT SUM	\$ 248,000.00
2. NET CHANGES by CHANGE ORDERS	\$ (2,485.00)
3. CONTRACT SUM TO DATE (Line 1 +/- Line 2)	\$ 245,515.00
4. TOTAL COMPLETED & STORED	\$ 223,330.28

TO DATE (Column G from Continuation Form)

5. RETAINAGE:

a. 5 % of Completed Work \$11,166.51

(Column D + Column E on Continuation Form)

b. 5 % of Stored Material \$0.00

(Column F on Continuation Form)

TOTAL RETAINAGE (Lines 5a + 5b or Total in

Column I on Continuation Form)

\$ 11,166.51

6. TOTAL EARNED LESS RETAINAGE

\$ 212,163.77

(Line 4 Less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR

PAYMENT (Line 6 from prior Certificate)

\$ 152,323.27

8. CURRENT PAYMENT DUE (Line 6 Less Line 7)

\$ 59,840.50

9. BALANCE TO FINISH, INCLUDING RETAINAGE

\$ 33,351.23

(Line 3 Less Line 6)

APPROVED FOR PAYMENT:

By:


CONSTRUCTION MANAGER

Date:

2/21/2025

By:


PROJECT INSPECTOR OF RECORD

Date:

2-28-25

V.

PO

318488
P24016525 REQ NO. 25R24036795

Date:

WORK TAG

SIGNATURE:

01.3213.0.0000.8500.6200.026.00
FEB 28 2025
FEB 28 2025
22213.00-26 HVAC

OWNER

SCHOOL Fremont

Date:

3/3/25

CONTINUATION FORM

PROJECT NAME: Fremont ES Campus Wide

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's Signed Certification
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION # 6

PERIOD FROM: 2/1/2025

PERIOD TO: 2/28/2025

CONTRACT DATE: 3/22/2024

PROJECT # 22213.00.26-MP

CONTRACT # PO P24016525

CONTRACTOR: American Mechanical Systems CA

CONTRACT FOR: FES-05 - American Mechanical Systems – Plumbing & Site Utilities

A.	B.	C.	D.	E.	F.	G.		H.	I.
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
1	Overhead & Profit	\$ 48,000.00	\$ 31,200.00	\$ 16,800.00		\$ 48,000.00	100.00%	\$ -	\$ 2,400.00
2	Supervision	\$ 5,000.00	\$ 3,250.00	\$ 1,750.00		\$ 5,000.00	100.00%	\$ -	\$ 250.00
3	General Conditions	\$ 520.00	\$ 260.00	\$ 260.00		\$ 520.00	100.00%	\$ -	\$ 26.00
4	Mobilization	\$ 2,000.00	\$ 2,000.00			\$ 2,000.00	100.00%	\$ -	\$ 100.00
5	Layout	\$ 480.00	\$ 240.00	\$ 240.00		\$ 480.00	100.00%	\$ -	
6	Submittals	\$ 7,440.00	\$ 7,440.00			\$ 7,440.00	100.00%	\$ -	\$ 372.00
7	Bonds & Insurance	\$ 4,960.00	\$ 4,960.00			\$ 4,960.00	100.00%	\$ -	\$ 248.00
8	Close-Out/Cert. Docs	\$ 12,400.00		\$ 12,400.00		\$ 12,400.00	100.00%	\$ -	\$ 620.00
9	Allowance	\$ 25,000.00	\$ 2,815.28			\$ 2,815.28	11.26%	\$ 22,184.72	\$ 140.76
10	Bldg C					\$ -	#DIV/0!	\$ -	\$ -
11	Safe Off	\$ 1,100.00	\$ 1,100.00			\$ 1,100.00	100.00%	\$ -	\$ 55.00
12	Installation	\$ 16,500.00	\$ 16,500.00			\$ 16,500.00	100.00%	\$ -	\$ 825.00
13	Rough-In	\$ 7,700.00	\$ 7,700.00			\$ 7,700.00	100.00%	\$ -	\$ 385.00
14	Finishes	\$ 8,800.00		\$ 8,800.00		\$ 8,800.00	100.00%	\$ -	\$ 440.00
15	Testing	\$ 2,200.00		\$ 2,200.00		\$ 2,200.00	100.00%	\$ -	\$ 110.00
16	Punchlist	\$ 1,100.00		\$ 1,100.00		\$ 1,100.00	100.00%	\$ -	\$ 55.00
17	Bldg D					\$ -	#DIV/0!	\$ -	\$ -
18	Safe Off	\$ 900.00	\$ 900.00			\$ 900.00	100.00%	\$ -	\$ 45.00
19	Installation	\$ 13,500.00	\$ 6,750.00	\$ 6,750.00		\$ 13,500.00	100.00%	\$ -	\$ 675.00
20	Rough-In	\$ 6,300.00	\$ 3,150.00	\$ 3,150.00		\$ 6,300.00	100.00%	\$ -	\$ 315.00
21	Finishes	\$ 7,200.00	\$ 360.00	\$ 6,840.00		\$ 7,200.00	100.00%	\$ -	\$ 360.00
22	Testing	\$ 1,800.00		\$ 1,800.00		\$ 1,800.00	100.00%	\$ -	\$ 90.00
23	Punchlist	\$ 900.00		\$ 900.00		\$ 900.00	100.00%	\$ -	\$ 45.00
24	Bldg E					\$ -	#DIV/0!	\$ -	\$ -
25	Safe Off	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
26	Installation	\$ 15,000.00	\$ 15,000.00			\$ 15,000.00	100.00%	\$ -	\$ 750.00
27	Rough-In	\$ 7,000.00	\$ 7,000.00			\$ 7,000.00	100.00%	\$ -	\$ 350.00
28	Finishes	\$ 8,000.00	\$ 8,000.00			\$ 8,000.00	100.00%	\$ -	\$ 400.00
29	Testing	\$ 2,000.00	\$ 2,000.00			\$ 2,000.00	100.00%	\$ -	\$ 100.00
30	Punchlist	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
31	Bldg F					\$ -	#DIV/0!	\$ -	\$ -
32	Safe Off	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
33	Installation	\$ 9,000.00	\$ 9,000.00			\$ 9,000.00	100.00%	\$ -	\$ 450.00

CONTINUATION FORM

PROJECT NAME: Fremont ES Campus Wide

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's Signed Certification
Use Column I on Contracts where variable retainage for the line items may apply.

APPLICATION # 6

PERIOD FROM: 2/1/2025

PERIOD TO: 2/28/2025

CONTRACT DATE: 3/22/2024

PROJECT # 22213.00.26-MP

CONTRACT # PO P24016525

CONTRACTOR: American Mechanical Systems CA

CONTRACT FOR: FES-05 - American Mechanical Systems – Plumbing & Site Utilities

A.	B.	C.	D.	E.	F.	G.		H.	I.
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
34	Rough-In	\$ 4,200.00	\$ 4,200.00			\$ 4,200.00	100.00%	\$ -	\$ 210.00
35	Finishes	\$ 6,000.00	\$ 6,000.00			\$ 6,000.00	100.00%	\$ -	\$ 300.00
36	Testing	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
37	Punchlist	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
38	Bldg R19/R20					\$ -	#DIV/0!	\$ -	\$ -
39	Safe Off	\$ 800.00	\$ 800.00			\$ 800.00	100.00%	\$ -	\$ 40.00
40	Installation	\$ 7,000.00	\$ 7,000.00			\$ 7,000.00	100.00%	\$ -	\$ 350.00
41	Rough-In	\$ 4,200.00	\$ 4,200.00			\$ 4,200.00	100.00%	\$ -	\$ 210.00
42	Finishes	\$ 4,000.00	\$ 4,000.00			\$ 4,000.00	100.00%	\$ -	\$ 200.00
43	Testing	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
44	Punchlist	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100.00%	\$ -	\$ 50.00
45						\$ -	#DIV/0!	\$ -	\$ -
46						\$ -	#DIV/0!	\$ -	\$ -
47						\$ -	#DIV/0!	\$ -	\$ -
	CONTRACT SUBTOTAL	\$ 248,000.00	\$ 162,825.28	\$ 62,990.00	\$ -	\$ 225,815.28	91.05%	\$ 22,184.72	\$ 11,266.76
CHANGE ORDERS									
CO1	Sink Credit	\$ (2,485.00)	\$ (2,485.00)			\$ (2,485.00)	100.00%	\$ -	\$ (124.25)
	CHANGE ORDER TOTAL	\$ (2,485.00)	\$ (2,485.00)	\$ -	\$ -	\$ (2,485.00)	100.00%	\$ -	\$ (124.25)
	REVISED CONTRACT TOTAL	\$ 245,515.00	\$ 160,340.28	\$ 62,990.00	\$ -	\$ 223,330.28	90.96%	\$ 22,184.72	\$ 11,142.51

P-914 – CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

PAYMENT NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: American Mechanical Systems

Name of Customer: Bakersfield City School District

Job Location: 607 Texas St, Bakersfield, CA 93307

Owner: Bakersfield City School District

Through Date: 2/28/2025

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Bakersfield City School District

Amount of Check: \$ 59,840.50

Check Payable to: American Mechanical Systems CA

Exceptions

This document does not affect any of the following:

- 1) Retentions.
- 2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:

Date(s) of waiver and release: N/A

Amount(s) of unpaid progress payment(s): \$ N/A

- 4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature: 

Claimant's Title: President

Date of Signature: 2/21/25

CALIFORNIA JURAT

GOVERNMENT CODE § 8202

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.


State of California

County of

Kern

Subscribed and sworn to (or affirmed) before me on

this 20th day of February, 2025, by
Date Month Year



(1) Rogelio Arellano Jr.

(and (2) _____),
Name(s) of Signer(s)

proved to me on the basis of satisfactory evidence to be the person(s) who appeared before me.

Signature

A handwritten signature in cursive script, likely belonging to the notary public, Samantha Moreno.

Signature of Notary Public

Place Notary Seal and/or Stamp Above

OPTIONAL

Completing this information can deter alteration of the document or fraudulent reattachment of this form to an unintended document.

Description of Attached Document Application & Certification

Title or Type of Document: for Payment

Document Date: February 20, 2025 Number of Pages: 5

Signer(s) Other Than Named Above: —