

APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER:
Bakersfield City School District
1501 Feliz Drive
Bakersfield, CA 93307

PROJECT NAME:
Horace Mann Elementary
HVAC System Upgrade

FROM CONTRACTOR:

PARC Environmental

COD PROJECT # 22214.00-32

DIR Project # 03-122671

VIA CONSTRUCTION MANAGER:

Safework
607 Texas Street
Bakersfield, CA, 93307

VIA ARCHITECT:

AP Architects
3434 Truxton Avenue, Suite 240
Bakersfield, CA, 93301

SENT TO
ACCOUNTS PAYABLE

OCT 25 2024

SENT BY

Cindi

DIRECTOR OF
FACILITIES SERVICES

CONTRACT FOR: H/MES-01 Demolition and Abatement

CONTRACT # P25003753

DIR Contractor Registration # 1000002856

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Changes Approved in Previous Months by Owner	\$0.00	(\$0.00)
Total Approved This Month	\$0.00	(\$0.00)
TOTALS	\$0.00	(\$0.00)
NET CHANGES by CHANGE ORDERS	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

PRIME CONTRACTOR:

By:  Title: Kristen Lawrence, AR Specialist Date: 10/4/2024

NOTARY PUBLIC: (if unsigned, see attached)

By: _____ Notary Seal: 

State of: _____ County of: _____

Subscribed and sworn to before me this _____ day of _____, 2014.

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, and based on observations at the site, along with the data comprising this application, the Architect certifies to the Owner, that to the best of the Architect's knowledge, information and belief the work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED **\$294,500.00**

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:  Date: 10/18/24

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

PAYMENT

APPLICATION # 1

PERIOD FROM: 9/1/2024

PERIOD TO: 9/30/2024

CONTRACT

DATE: 6/10/2024

Application for payment is made in connection.

as shown below. A Continuation Form is attached.

The present status of the amount of this contract is as follows:

1. ORIGINAL CONTRACT SUM	\$ 989,000.00
2. NET CHANGES by CHANGE ORDERS	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 +/- Line 2)	\$ 989,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G from Continuation Form)	\$ 310,000.00

5. RETAINAGE:

a. 5 % of Completed Work \$15,500.00

(Column D + Column E on Continuation Form)

b. 5 % of Stored Material \$0.00

(Column F on Continuation Form)

TOTAL RETAINAGE (Lines 5a + 5b or Total in Column I on Continuation Form)

\$ 15,500.00

6. TOTAL EARNED LESS RETAINAGE

(Line 4 Less Line 5 Total)

\$ 294,500.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)

\$ 0.00

8. CURRENT PAYMENT DUE (Line 6 Less Line 7)

\$ 294,500.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 Less Line 6)

\$ 694,500.00

APPROVED FOR PAYMENT:

By:  CONSTRUCTION MANAGER

Date: 10/1/24

By:  PROJECT INSPECTOR OF RECORD

Date: 10-11-24

V 273140
PO P25003753 REQ NO: R25003231

01.3213.0.0000.8500.6200.032.00
WORK TAG J. K. H. SCHOOL H. Mann
SIGNATURE: 22214.00-32 HVAC

CALIFORNIA JURAT WITH AFFIANT STATEMENT

GOVERNMENT CODE § 8202

- ☒ See Attached Document (Notary to cross out lines 1–6 below)
☐ See Statement Below (Lines 1–6 to be completed only by document signer[s], not Notary)

1
2
3
4
5
6

Signature of Document Signer No. 1 Signature of Document Signer No. 2 (if any)

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

State of California

County of Fresno


Subscribed and sworn to (or affirmed) before me

on this 4th day of October, 2024
 by Date Month Year

(1) Kristen Lawrence

(and (2) _____),
 Name(s) of Signer(s)

proved to me on the basis of satisfactory evidence to be the person(s) who appeared before me.



Place Notary Seal and/or Stamp Above

Signature [Signature]
 Signature of Notary Public

OPTIONAL


Completing this information can deter alteration of the document or fraudulent reattachment of this form to an unintended document.

Description of Attached Document

Title or Type of Document: _____

Document Date: _____ Number of Pages: _____

Signer(s) Other Than Named Above: _____



CONTINUATION FORM

PROJECT NAME: Horace Mann Elementary

APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's Signed Certification
Use Column I on Contracts where variable retainage for the line items may apply

APPLICATION # 1
PERIOD FROM: 7/1/2024
PERIOD TO: 9/30/2024
CONTRACT DATE: 6/10/2024
PROJECT # 22214.00-32
CONTRACT # P25003753

CONTRACTOR: PARC Environmental

CONTRACT FOR: FES-01 Demolition and Abatement

A. ITEM NO.	B. DESCRIPTION OF WORK	C. SCHEDULED VALUE	D. WORK COMPLETED		F. MATERIALS PRESENTLY STORED (NOT IN D OR E)	G. TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H. % (G/C)	I. BALANCE TO FINISH (C-G)	J. RETAINAGE
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
1	Submittals	\$ 10,000.00		\$ 10,000.00	\$	10,000.00	100.00%	\$ -	\$ 500.00
2	Bonds and Insurance	\$ 20,000.00		\$ 20,000.00	\$	20,000.00	100.00%	\$ -	\$ 1,000.00
3	Phase I (Building M-2)				\$	-	#DIV/0!	\$ -	\$ -
4	Mobilization	\$ 10,000.00		\$ 10,000.00	\$	10,000.00	100.00%	\$ -	\$ 500.00
5	Covering Floors	\$ 10,000.00		\$ 10,000.00	\$	10,000.00	100.00%	\$ -	\$ 500.00
6	Set up Containment	\$ 25,000.00		\$ 25,000.00	\$	25,000.00	100.00%	\$ -	\$ 1,250.00
7	Interior Abatement	\$ 150,000.00		\$ 150,000.00	\$	150,000.00	100.00%	\$ -	\$ 7,500.00
8	Roof Abatement	\$ 10,000.00		\$ 10,000.00	\$	10,000.00	100.00%	\$ -	\$ 500.00
9	Asphalt Demo	\$ 15,000.00		\$ 15,000.00	\$	15,000.00	100.00%	\$ -	\$ 750.00
10	Demobilization	\$ 10,000.00		\$ 10,000.00	\$	10,000.00	100.00%	\$ -	\$ 500.00
11	Phase II (Building B&C)				\$	-	#DIV/0!	\$ -	\$ -
12	Mobilization	\$ 10,000.00			\$	-	0.00%	\$ 10,000.00	\$ -
13	Covering Floors	\$ 10,000.00			\$	-	0.00%	\$ 10,000.00	\$ -
14	Set up Containment	\$ 15,000.00			\$	-	0.00%	\$ 15,000.00	\$ -
15	Interior Abatement	\$ 70,000.00			\$	-	0.00%	\$ 70,000.00	\$ -
16	Roof Abatement	\$ 10,000.00			\$	-	0.00%	\$ 10,000.00	\$ -
17	Demobilization	\$ 7,500.00			\$	-	0.00%	\$ 7,500.00	\$ -
18	Phase III (Building D&E)				\$	-	#DIV/0!	\$ -	\$ -
19	Mobilization	\$ 10,000.00			\$	-	0.00%	\$ 10,000.00	\$ -
20	Covering Floors	\$ 10,000.00			\$	-	0.00%	\$ 10,000.00	\$ -
21	Set up Containment	\$ 19,000.00			\$	-	0.00%	\$ 19,000.00	\$ -
22	Interior Abatement	\$ 80,000.00			\$	-	0.00%	\$ 80,000.00	\$ -
23	Roof Abatement	\$ 10,000.00			\$	-	0.00%	\$ 10,000.00	\$ -
24	Demobilization	\$ 7,500.00			\$	-	0.00%	\$ 7,500.00	\$ -
25	Phase IV (Building M-3 Classrooms M1-M5)				\$	-	#DIV/0!	\$ -	\$ -
26	Mobilization	\$ 15,000.00			\$	-	0.00%	\$ 15,000.00	\$ -
27	Covering Floors	\$ 15,000.00			\$	-	0.00%	\$ 15,000.00	\$ -
28	Set up Containment	\$ 25,000.00			\$	-	0.00%	\$ 25,000.00	\$ -
29	Interior Abatement	\$ 40,000.00			\$	-	0.00%	\$ 40,000.00	\$ -
30	Interior Soft Demo	\$ 75,000.00			\$	-	0.00%	\$ 75,000.00	\$ -
31	Roof Abatement	\$ 10,000.00			\$	-	0.00%	\$ 10,000.00	\$ -
32	Demobilization	\$ 10,000.00			\$	-	0.00%	\$ 10,000.00	\$ -
33	Phase V (Building M-3 & M-1)				\$	-	#DIV/0!	\$ -	\$ -
34	Mobilization	\$ 15,000.00			\$	-	0.00%	\$ 15,000.00	\$ -
35	Covering Floors	\$ 10,000.00			\$	-	0.00%	\$ 10,000.00	\$ -
36	Set up Containment	\$ 25,000.00			\$	-	0.00%	\$ 25,000.00	\$ -
37	Interior Abatement	\$ 50,000.00			\$	-	0.00%	\$ 50,000.00	\$ -
38	Interior Soft Demo	\$ 65,000.00			\$	-	0.00%	\$ 65,000.00	\$ -
39	Roof Abatement	\$ 10,000.00			\$	-	0.00%	\$ 10,000.00	\$ -
40	Chiller Yard Demo	\$ 40,000.00			\$	-	0.00%	\$ 40,000.00	\$ -
41	Demobilization	\$ 10,000.00			\$	-	0.00%	\$ 10,000.00	\$ -
42					\$	-	#DIV/0!	\$ -	\$ -
43	Close outs	\$ 5,000.00			\$	-	0.00%	\$ 5,000.00	\$ -
44	Allowance	\$ 50,000.00		\$ 50,000.00	\$	50,000.00	100.00%	\$ -	\$ 2,500.00
45					\$	-	#DIV/0!	\$ -	\$ -
46					\$	-	#DIV/0!	\$ -	\$ -
47					\$	-	#DIV/0!	\$ -	\$ -
	CONTRACT SUBTOTAL	\$ 989,000.00	\$ -	\$ 310,000.00	\$ -	\$ 310,000.00	31.34%	\$ 679,000.00	\$ 15,500.00
CHANGE ORDERS									
CO1		\$ -			\$	-	#DIV/0!	\$ -	\$ -
	CHANGE ORDER TOTAL	\$ -	\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -	\$ -
	REVISED CONTRACT TOTAL	\$ 989,000.00	\$ -	\$ 310,000.00	\$ -	\$ 310,000.00	31.34%	\$ 679,000.00	\$ 15,500.00

CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Professional Asbestos Removal Corp., dba: Parc Environmental

Name of Customer: Bakersfield City School District/ Safeworks Inc

Job Location: 2710 Niles St, Bakersfield CA 93306

Owner: Bakersfield City School District/ Safeworks Inc

Through Date: 10/31/2024

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Bakersfield City School District/ Safeworks Inc

Amount of Check: \$ 294,500.00


Check Payable to: PARC Environmental

Exceptions

This document does not affect any of the following:

- (1) Retentions.
 - (2) Extras for which the claimant has not received payment.
 - (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: _____
Amount(s) of unpaid progress payment(s): \$ _____
 - (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.
-

Signature

Claimant's Signature: 

Claimant's Title: Kristen Lawrence, AR Specialist

Date of Signature: 10/04/2024
