

APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER):
Bakersfield City School District
1501 Feliz Drive
Bakersfield, CA 93307

PROJECT:
Pioneer ES HVAC Repla.
4404 Pioneer Avenue
Bakersfield, CA 93306

APPLICATION NO: **3**

PERIOD TO: **9/30/2025**

Distribution to:
☒ OWNER
☒ ARCHITECT
☒ CONTRACTOR
SENT TO ACCOUNTS PAYABLE

FROM (CONTRACTOR):
Michael Surface Solutions
7101 Schirra Ct
Bakersfield CA 93313
CONTRACT FOR:

ARCHITECT:
AP Architects
3434 Truxtun Ave Suite 240
Bakersfield, CA 93301

ARCHITECT'S
PROJECT NO: **22218.00-37**

BP-10 FLOOR COVERING

OCT 13 2025

SENT BY

Cindi

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract,
Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM	\$ <u>167,500.00</u>
2. Net change by Change Orders	\$ <u>(23,002.00)</u>
3. CONTRACT SUM TO DATE	\$ <u>144,498.00</u>
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ <u>142,148.00</u>
5. RETAINAGE	
a. <u>5</u> % of Completed Work	\$ <u>7,107.40</u>
(Column D + E on G703)	
b. <u> </u> % of Stored Material	\$ <u>n/a</u>
(Column F on G703)	
Total retention	\$ <u>7,107.40</u>
7. TOTAL EARNED LESS RETAINAGE	\$ <u>135,040.60</u>
8. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificates)	\$ <u>124,039.84</u>
9. CURRENT PAYMENT DUE	\$ <u>11,000.76</u>
10. BALANCE TO FINISH, PLUS RETAINAGE (Line item 3 minus Line item 7)	\$ <u>9,457.40</u>

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this month		-\$23,002.00
TOTALS		-\$23,002.00
NET CHANGES by Change Order		-\$23,002.00

RECEIVED MOI

OCT 08 2025

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract and that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: *Melody Colvin*

Date: 9/25/25

Please see Notary attachment

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... 11,000.76

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Continuation Sheet that are changed to conform with the amount certified.)

By: *[Signature]*

Architect

Date: 10/7/25

V 318534

PO P25005308

REQ NO: 26R25010213

01.0000.0.0000.8500.6200.037.00

WORK TAG

SCHOOL Pioneer

SIGNATURE: *[Signature]*

Bakersfield City School District

22218.00-37-HVAC

10/10/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

JURAT

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

State of California

County of Kern

Subscribed and sworn to (or affirmed) before me on this 25th day of September
2025 by Shelly Collier

proved to me on the basis of satisfactory evidence to be the person(s) who appeared before me.

Halley Jo James
Signature (Seal)



OPTIONAL INFORMATION

DESCRIPTION OF THE ATTACHED DOCUMENT

App + Cert for
(Title or description of attached document)

Payment
(Title or description of attached document continued)

Number of Pages — Document Date 9/25/25

Additional information

INSTRUCTIONS

The wording of all Jurats completed in California after January 1, 2015 must be in the form as set forth within this Jurat. There are no exceptions. If a Jurat to be completed does not follow this form, the notary must correct the verbiage by using a jurat stamp containing the correct wording or attaching a separate jurat form such as this one which does contain the proper wording. In addition, the notary must require an oath or affirmation from the document signer regarding the truthfulness of the contents of the document. The document must be signed AFTER the oath or affirmation. If the document was previously signed, it must be re-signed in front of the notary public during the jurat process.

- State and county information must be the state and county where the document signer(s) personally appeared before the notary public.
- Date of notarization must be the date the signer(s) personally appeared which must also be the same date the jurat process is completed.
- Print the name(s) of the document signer(s) who personally appear at the time of notarization.
- Signature of the notary public must match the signature on file with the office of the county clerk.
- The notary seal impression must be clear and photographically reproducible. Impression must not cover text or lines. If seal impression smudges, re-seal if a sufficient area permits, otherwise complete a different jurat form.
 - ❖ Additional information is not required but could help to ensure this jurat is not misused or attached to a different document.
 - ❖ Indicate title or type of attached document, number of pages and date.
- Securely attach this document to the signed document with a staple.

CONTINUATION SHEET

PAGE 2 OF PAGES

APPLICATION AND CERTIFICATE FOR PAYMENT, containing
Contractor's signed Certification is attached.

APPLICATION NUMBER: 3

PERIOD TO: 9/30/2025

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply

ARCHITECT'S PROJECT NO: 22218.00-37

Cost Code	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)		
	BP-10 FLOOR COVERING				-	-			-
	Submittal	3,350.00	3,350.00		-	3,350.00	100.00%	-	167.50
	Building C				-	-			-
	Provide Floor Prep	238.00		238.00	-	238.00	100.00%	-	11.90
	Labor for Floor Preparation - Grinding	1,120.00		1,120.00	-	1,120.00	100.00%	-	56.00
	Provide Carpet	15,925.00	15,925.00		-	15,925.00	100.00%	-	796.25
	Labor for Installing the carpet	2,450.00		2,450.00	-	2,450.00	100.00%	-	122.50
	Provide VCT	1,560.00	1,560.00		-	1,560.00	100.00%	-	78.00
	Labor for Installing the VCT	1,300.00		1,300.00	-	1,300.00	100.00%	-	65.00
	Provide Sheet Vinyl	985.00	985.00		-	985.00	100.00%	-	49.25
	Labor for Installing the Sheet Vinyl	920.00		920.00	-	920.00	100.00%	-	46.00
	Provide Rubber Base	950.00	950.00		-	950.00	100.00%	-	47.50
	Labor for Installing the Rubber Base	831.25		831.25	-	831.25	100.00%	-	41.56
	Provide moisture barrier	1,770.00		1,770.00	-	1,770.00	100.00%	-	88.50
	Labor for Installing the moisture barrier	2,950.00		2,950.00	-	2,950.00	100.00%	-	147.50
	Building D				-	-			-
	Provide Floor Prep	333.00	333.00		-	333.00	100.00%	-	16.65
	Labor for Floor Preparation - Grinding	1,120.00	1,120.00		-	1,120.00	100.00%	-	56.00
	Provide Carpet Walk off Mat	630.00	630.00		-	630.00	100.00%	-	31.50
	Labor for Installing the carpet Walk off Mat	240.00	240.00		-	240.00	100.00%	-	12.00
	Provide Carpet	22,815.00	22,815.00		-	22,815.00	100.00%	-	1,140.75
	Labor for Installing the carpet	3,510.00	3,510.00		-	3,510.00	100.00%	-	175.50
	Provide VCT	420.00	420.00		-	420.00	100.00%	-	21.00
	Labor for Installing the VCT	350.00	350.00		-	350.00	100.00%	-	17.50
	Provide Rubber Base	1,070.00	1,070.00		-	1,070.00	100.00%	-	53.50
	Labor for Installing the Rubber Base	936.25	936.25		-	936.25	100.00%	-	46.81
	Provide moisture barrier	2,497.50		2,497.50	-	2,497.50	100.00%	-	124.88
	Labor for Installing the moisture barrier	4,162.50		4,162.50	-	4,162.50	100.00%	-	208.13
	Building E				-	-			-
	Provide Floor Prep	279.00	279.00		-	279.00	100.00%	-	13.95
	Labor for Floor Preparation - Grinding	840.00	840.00		-	840.00	100.00%	-	42.00
	Provide Carpet Walk off Mat	630.00	630.00		-	630.00	100.00%	-	31.50
	Labor for Installing the carpet Walk off Mat	240.00	240.00		-	240.00	100.00%	-	12.00
	Provide Carpet	19,175.00	19,175.00		-	19,175.00	100.00%	-	958.75
	Labor for Installing the carpet	2,950.00	2,950.00		-	2,950.00	100.00%	-	147.50
	Provide Rubber Base	720.00	720.00		-	720.00	100.00%	-	36.00

CONTINUATION SHEET

PAGE 2 OF PAGES

APPLICATION AND CERTIFICATE FOR PAYMENT, containing
Contractor's signed Certification is attached.

APPLICATION NUMBER: 3

PERIOD TO: 9/30/2025

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply

ARCHITECT'S PROJECT NO: 22218.00-37

	B	C	D	E	F	G		H	I
	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
Cost Code			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Labor for Installing the Rubber Base	630.00	630.00		-	630.00	100.00%	-	31.50
	Provide moisture barrier	2,092.50		2,092.50	-	2,092.50	100.00%	-	104.63
	Labor for Installing the moisture barrier	3,450.00		3,450.00	-	3,450.00	100.00%	-	172.50

CONTINUATION SHEET

PAGE 2 OF PAGES

APPLICATION AND CERTIFICATE FOR PAYMENT, containing

APPLICATION NUMBER: 3

Contractor's signed Certification is attached.

PERIOD TO: 9/30/2025

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply

ARCHITECT'S PROJECT NO: 22218.00-37

Cost Code	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)		
	Building F				-	-			-
	Provide Floor Prep	180.00	180.00		-	180.00	100.00%	-	9.00
	Labor for Floor Preparation - Grinding	560.00	560.00		-	560.00	100.00%	-	28.00
	Provide Carpet Walk off Mat	420.00	420.00		-	420.00	100.00%	-	21.00
	Labor for Installing the carpet Walk off Mat	160.00	160.00		-	160.00	100.00%	-	8.00
	Provide Carpet	12,675.00	12,675.00		-	12,675.00	100.00%	-	633.75
	Labor for Installing the carpet	1,950.00	1,950.00		-	1,950.00	100.00%	-	97.50
	Provide Rubber Base	480.00	480.00		-	480.00	100.00%	-	24.00
	Labor for Installing the Rubber Base	420.00	420.00		-	420.00	100.00%	-	21.00
	Provide moisture barrier	1,350.00		1,350.00	-	1,350.00	100.00%	-	67.50
	Labor for Installing the moisture barrier	2,250.00		2,250.00	-	2,250.00	100.00%	-	112.50
	Building G				-	-			-
	Provide Floor Prep	360.00	360.00		-	360.00	100.00%	-	18.00
	Labor for Floor Preparation - Grinding	1,120.00	1,120.00		-	1,120.00	100.00%	-	56.00
	Provide Carpet Walk off Mat	840.00	840.00		-	840.00	100.00%	-	42.00
	Labor for Installing the carpet Walk off Mat	320.00	320.00		-	320.00	100.00%	-	16.00
	Provide Carpet	25,675.00	25,675.00		-	25,675.00	100.00%	-	1,283.75
	Labor for Installing the carpet	3,950.00	3,950.00		-	3,950.00	100.00%	-	197.50
	Provide Rubber Base	960.00	960.00		-	960.00	100.00%	-	48.00
	Labor for Installing the Rubber Base	840.00	840.00		-	840.00	100.00%	-	42.00
	Provide moisture barrier	2,700.00		2,700.00	-	2,700.00	100.00%	-	135.00
	Labor for Installing the moisture barrier	4,500.00		4,500.00	-	4,500.00	100.00%	-	225.00
	Close out	2,350.00			-	-	0.00%	2,350.00	-
						-		-	-
	CO #1 Credit Back	-9,142.50		-9,142.50		(9,142.50)	100.00%		(457.13)
	CO #2 Credit Back	-13,859.50		-13,859.50		(13,859.50)	100.00%		(692.98)
								-	
	Contract Subtotal	144,498.00	130,568.25	11,579.75	-	142,148.00	98.37%	2,350.00	7,107.40

CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Michael Surface Solutions

Name of Customer: Bakersfield City School District

Job Location: Pioneer ES HVAC Replacement, 4404 Pioneer Avenue, Bakersfield, CA 93306

Owner: Bakersfield City School District

Through Date: 09/30/2025

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Bakersfield City School District

Amount of Check: \$ 11,000.76

Check Payable to: Michael Surface Solutions

Exceptions

This document does not affect any of the following:

- (1) Retentions.
 - (2) Extras for which the claimant has not received payment.
 - (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: _____
Amount(s) of unpaid progress payment(s): \$ _____
 - (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.
-

Signature

Claimant's Signature: *Solly Michael*

Claimant's Title: President

Date of Signature: 09/17/2025

Subcontractor: (BP 10) Michael surface Solutions

Mailing Address:

Work From: 9/1/2025-9/30/2025

Project Name: HVAC Replaement Pioneer ES

Project No: 01.24035.3

Invoice No: 3

Invoice Date: 9/30/2025

Work Category	Budget Amount	Percent Complete	Total Gross Due	Previously Billed	Current Gross Billing	Current Retention	Current Net Due
Submittal	\$ 3,350.00	100.00%	\$ 3,350.00	\$ 3,350.00	\$ -	\$ -	\$ -
Building C					\$ -	\$ -	\$ -
Provide floor prep	\$ 238.00	100.00%	\$ 238.00		\$ ✓ 238.00	\$ 11.90	\$ 226.10
Labor for floor prep - grinding	\$ 1,120.00	100.00%	\$ 1,120.00		\$ ✓ 1,120.00	\$ 56.00	\$ 1,064.00
Provide Carpet	\$ 15,925.00	100.00%	\$ 15,925.00	\$ 15,925.00	\$ -	\$ -	\$ -
Labor for installing the carpet	\$ 2,450.00	100.00%	\$ 2,450.00		\$ ✓ 2,450.00	\$ 122.50	\$ 2,327.50
Provide VCT	\$ 1,560.00	100.00%	\$ 1,560.00	\$ 1,560.00	\$ -	\$ -	\$ -
Labor for installing the VCT	\$ 1,300.00	100.00%	\$ 1,300.00		\$ ✓ 1,300.00	\$ 65.00	\$ 1,235.00
Provide sheet vinyl	\$ 985.00	100.00%	\$ 985.00	\$ 985.00	\$ -	\$ -	\$ -
Labor for installing the sheet vinyl	\$ 920.00	100.00%	\$ 920.00		\$ ✓ 920.00	\$ 46.00	\$ 874.00
Provide Rubber Base	\$ 950.00	100.00%	\$ 950.00	\$ 950.00	\$ -	\$ -	\$ -
Labor for installing the rubber base	\$ 831.25	100.00%	\$ 831.25		\$ ✓ 831.25	\$ 41.56	\$ 789.69
Provide moisture barrier	\$ 1,770.00	100.00%	\$ 1,770.00		\$ ✓ 1,770.00	\$ 88.50	\$ 1,681.50
Labor for installing the moisture barrier	\$ 2,950.00	100.00%	\$ 2,950.00		\$ ✓ 2,950.00	\$ 147.50	\$ 2,802.50
Building D					\$ -	\$ -	\$ -
Provide floor prep	\$ 333.00	100.00%	\$ 333.00	\$ 333.00	\$ -	\$ -	\$ -
Labor for floor prep - grinding	\$ 1,120.00	100.00%	\$ 1,120.00	\$ 1,120.00	\$ -	\$ -	\$ -
Provide Carpet walk off mat	\$ 630.00	100.00%	\$ 630.00	\$ 630.00	\$ -	\$ -	\$ -
Labor for installing the carpet walk off mat	\$ 240.00	100.00%	\$ 240.00	\$ 240.00	\$ -	\$ -	\$ -
Provide Carpet	\$ 22,815.00	100.00%	\$ 22,815.00	\$ 22,815.00	\$ -	\$ -	\$ -
Labor for installing the carpet	\$ 3,510.00	100.00%	\$ 3,510.00	\$ 3,510.00	\$ -	\$ -	\$ -
Provide VCT	\$ 420.00	100.00%	\$ 420.00	\$ 420.00	\$ -	\$ -	\$ -
Labor for installing the VCT	\$ 350.00	100.00%	\$ 350.00	\$ 350.00	\$ -	\$ -	\$ -
Provide Rubber base	\$ 1,070.00	100.00%	\$ 1,070.00	\$ 1,070.00	\$ -	\$ -	\$ -
Labor for installing the rubber base	\$ 936.25	100.00%	\$ 936.25	\$ 936.25	\$ -	\$ -	\$ -
Provide moisture barrier	\$ 2,497.50	100.00%	\$ 2,497.50		\$ ✓ 2,497.50	\$ 124.88	\$ 2,372.63
Labor for installing the moisture barrier	\$ 4,162.50	100.00%	\$ 4,162.50		\$ ✓ 4,162.50	\$ 208.13	\$ 3,954.38
Building E					\$ -	\$ -	\$ -
Provide Floor Prep	\$ 279.00	100.00%	\$ 279.00	\$ 279.00	\$ -	\$ -	\$ -
Labor for floor prep - grinding	\$ 840.00	100.00%	\$ 840.00	\$ 840.00	\$ -	\$ -	\$ -
Provide Carpet walk off mat	\$ 630.00	100.00%	\$ 630.00	\$ 630.00	\$ -	\$ -	\$ -

Labor for installing the carpet walk off mat	\$ 240.00	100.00%	\$ 240.00	\$ 240.00	\$ -	\$ -	\$ -
Provide carpet	\$ 19,175.00	100.00%	\$ 19,175.00	\$ 19,175.00	\$ -	\$ -	\$ -
Labor for installing the carpet	\$ 2,950.00	100.00%	\$ 2,950.00	\$ 2,950.00	\$ -	\$ -	\$ -
Provide Rubber Base	\$ 720.00	100.00%	\$ 720.00	\$ 720.00	\$ -	\$ -	\$ -
Labor for installing the Rubber Base	\$ 630.00	100.00%	\$ 630.00	\$ 630.00	\$ -	\$ -	\$ -
Provide Moisture barrier	\$ 2,092.50	100.00%	\$ 2,092.50		\$ ✓ 2,092.50	\$ 104.63	\$ 1,987.88
Labor for installing the moisture barrier	\$ 3,450.00	100.00%	\$ 3,450.00		\$ ✓ 3,450.00	\$ 172.50	\$ 3,277.50
					\$ -	\$ -	\$ -
Building F					\$ -	\$ -	\$ -
Provide Floor Prep	\$ 180.00	100.00%	\$ 180.00	\$ 180.00	\$ -	\$ -	\$ -
Labor for floor prep - grinding	\$ 560.00	100.00%	\$ 560.00	\$ 560.00	\$ -	\$ -	\$ -
Provide Carpet walk off mat	\$ 420.00	100.00%	\$ 420.00	\$ 420.00	\$ -	\$ -	\$ -
Labor for installing the carpet walk off mat	\$ 160.00	100.00%	\$ 160.00	\$ 160.00	\$ -	\$ -	\$ -
Provide carpet	\$ 12,675.00	100.00%	\$ 12,675.00	\$ 12,675.00	\$ -	\$ -	\$ -
Labor for installing the carpet	\$ 1,950.00	100.00%	\$ 1,950.00	\$ 1,950.00	\$ -	\$ -	\$ -
Provide Rubber Base	\$ 480.00	100.00%	\$ 480.00	\$ 480.00	\$ -	\$ -	\$ -
Labor for installing the rubber base	\$ 420.00	100.00%	\$ 420.00	\$ 420.00	\$ -	\$ -	\$ -
Provide moisture barrier	\$ 1,350.00	100.00%	\$ 1,350.00		\$ ✓ 1,350.00	\$ 67.50	\$ 1,282.50
Labor for installing the moisture barrier	\$ 2,250.00	100.00%	\$ 2,250.00		\$ ✓ 2,250.00	\$ 112.50	\$ 2,137.50
					\$ -	\$ -	\$ -
Building G					\$ -	\$ -	\$ -
Provide Floor Prep	\$ 360.00	100.00%	\$ 360.00	\$ 360.00	\$ -	\$ -	\$ -
Labor for floo	\$ 1,120.00	100.00%	\$ 1,120.00	\$ 1,120.00	\$ -	\$ -	\$ -
Provide Carpet walk off mat	\$ 840.00	100.00%	\$ 840.00	\$ 840.00	\$ -	\$ -	\$ -
Labor for installing the carpet walk off mat	\$ 320.00	100.00%	\$ 320.00	\$ 320.00	\$ -	\$ -	\$ -
Provide carpet	\$ 25,675.00	100.00%	\$ 25,675.00	\$ 25,675.00	\$ -	\$ -	\$ -
Labor for installing the carpet	\$ 3,950.00	100.00%	\$ 3,950.00	\$ 3,950.00	\$ -	\$ -	\$ -
Provide rubber base	\$ 960.00	100.00%	\$ 960.00	\$ 960.00	\$ -	\$ -	\$ -
Labor for installing the rubber base	\$ 840.00	100.00%	\$ 840.00	\$ 840.00	\$ -	\$ -	\$ -
Provide moisture barrier	\$ 2,700.00	100.00%	\$ 2,700.00		\$ ✓ 2,700.00	\$ 135.00	\$ 2,565.00
Labor for installing the moisture barrier	\$ 4,500.00	100.00%	\$ 4,500.00		\$ ✓ 4,500.00	\$ 225.00	\$ 4,275.00
					\$ -	\$ -	\$ -
Close Outs	\$ 2,350.00	0.00%			\$ -	\$ -	\$ -
Total Original Contract	\$ 167,500.00	98.60%	\$ 165,150.00	\$ 130,568.25	\$ 34,581.75	\$ 1,729.09	\$ 32,852.66
Extras:							
CO 01	\$ (9,142.50)	100.00%	\$ (9,142.50)		\$ ✓ (9,142.50)	\$ (914.25)	\$ (8,228.25)
CO 02	\$ (13,859.50)	100.00%	\$ (13,859.50)		\$ ✓ (13,859.50)	\$ (1,385.95)	\$ (12,473.55)
Total Extras	\$ (23,002.00)		\$ (23,002.00)	\$ -	\$ (23,002.00)	\$ (2,300.20)	\$ (20,701.80)
Total Revised Contract	\$ 144,498.00	98.37%	\$ 142,148.00	\$ 130,568.25	\$ 11,579.75	\$ 578.99	\$ 11,000.76

SCA

Handwritten signature in blue ink

IOR

Handwritten signature in black ink

Large diagonal line across the page