

TO OWNER/CLIENT:

Bakersfield City School District
1300 Baker St
Bakersfield, California 93305

PROJECT:

BCSD Roosevelt ES Modernization
2324 Verde Street
Bakersfield, California 93304

APPLICATION NO: 12

INVOICE NO: 12

PERIOD: 08/01/25 - 08/31/25

PROJECT NO: 03-122920

CONTRACT DATE: 8/7/2024

FROM CONTRACTOR:

GBI Electric, Inc.
551 Heritage Pl
Palmdale, California 93550

VIA ARCHITECT/ENGINEER:

Stephen Corbin (SC Architect, Inc.)
1601 New Stine Rd #280
Bakersfield, California 93309

SENT TO
ACCOUNTS PAYABLE
NOV 13 2025
SENT BY Cinda

DIR ID: 20240542321

Bid Package: RES-06

CONTRACT FOR: Electrical, Low Voltage & Fire Alarm

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet is attached.

1. Original Contract Sum	1,400,000.00
2. Net change by change orders	\$0.00
3. Contract Sum to date (Line 1 ± 2)	1,400,000.00
4. Total completed and stored to date (Column G on detail sheet)	1,198,520.00
5. Retainage:	
a. 5.00% of completed work	\$59,926.00
b. 0.00% of stored material	\$0.00
Total retainage (Line 5a + 5b or total in column I of detail sheet)	\$59,926.00
6. Total earned less retainage (Line 4 less Line 5 Total)	\$1,138,594.00
7. Less previous certificates for payment (Line 6 from prior certificate)	\$1,102,731.50
8. Current payment due:	\$35,862.50
9. Balance to finish, including retainage (Line 3 less Line 6)	\$261,406.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner/Client:	\$0.00	\$0.00
Total approved this month:	\$0.00	\$0.00
Totals:	\$0.00	\$0.00
Net change by change orders:	\$0.00	

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

RECEIVED MOI

NOV 07 2025

State of California, County of Los Angeles
Subscribed and sworn to (or affirmed) before me
on this 30 day of September, 2025,
by Gilbert Gonzalez,
proved to me on the basis of satisfactory evidence
to be the person(s) who appeared before me.

The undersigned certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work which previous Certificates for payment were issued and payments received from the Owner/Client, and that current payments shown herein is now due.

CONTRACTOR: GBI Electric, Inc.

By: Gilbert GonzalezDate: 9-30-25

Notarial Acknowledgement for this project ☒ is required ☐ is not required. If required, Notary Acknowledgment for must be attached to this application for payment.

AMOUNT CERTIFIED:

\$35,862.50

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to confirm the amount certified.)

CONSTRUCTION MANAGER:

By: Adam WentworthDate: 10/2/25

ARCHITECT:

By: Stephen CorbinDate: 11/3/25

PROJECT INSPECTOR:

By: Ryan RowleyDate: 11-7-25

OWNER:

By: Jason SittionDate: 11/13/25

This certificate is not negotiable
herein. Issuance, payment and
Owner/Client or Contractor under

V 318487
PO P25006227 REQ NO: 26R25011752
01. 0000.0.0000.8500.6170.040.00 13,175.-
01. 0000.0.0000.8500.6200.040.00 22,087.50
WORK TAG
SCHOOL Roosevelt
22219.00-40-HVAC



KARLA B. SIGNATURE:
Notary Public - California
Los Angeles County
Commission # 2452350
My Comm. Expires Jul 2, 2027

Document SUMMARY SHEET, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NUMBER: 12

APPLICATION DATE: 9/1/2025

PERIOD: 08/01/25 - 08/31/25

Contract Lines

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1	Submittals	\$9,000.00	\$2,520.00	\$5,000.00	\$0.00	\$7,520.00	83.56%	\$1,480.00	\$376.00
2	Bonds & Insurance	\$30,000.00	\$30,000.00	\$0.00	\$0.00	\$30,000.00	100.00%	\$0.00	\$1,500.00
3	Mobilization	\$2,000.00	\$2,000.00	\$0.00	\$0.00	\$2,000.00	100.00%	\$0.00	\$100.00
4	Safe off Building B	\$2,000.00	\$2,000.00	\$0.00	\$0.00	\$2,000.00	100.00%	\$0.00	\$100.00
5	Safe off Building C	\$2,000.00	\$2,000.00	\$0.00	\$0.00	\$2,000.00	100.00%	\$0.00	\$100.00
6	Safe off Building D	\$2,000.00	\$2,000.00	\$0.00	\$0.00	\$2,000.00	100.00%	\$0.00	\$100.00
7	Safe off Building E	\$2,000.00	\$2,000.00	\$0.00	\$0.00	\$2,000.00	100.00%	\$0.00	\$100.00
8	Safe off Building A	\$2,000.00	\$2,000.00	\$0.00	\$0.00	\$2,000.00	100.00%	\$0.00	\$100.00
9	Bldg. A - Supervision	\$1,000.00	\$1,000.00	\$0.00	\$0.00	\$1,000.00	100.00%	\$0.00	\$50.00
10	Bldg. A - Punchlist	\$1,000.00	\$0.00	\$1,000.00	\$0.00	\$1,000.00	100.00%	\$0.00	\$50.00
11	Bldg. A - Lighting Materials	\$25,000.00	\$25,000.00	\$0.00	\$0.00	\$25,000.00	100.00%	\$0.00	\$1,250.00
12	Bldg. A - Lighting Labor	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$15,000.00	100.00%	\$0.00	\$750.00
13	Bldg. A - Rough Electrical Materials	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
14	Bldg. A - Rough Electrical Labor	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	\$500.00
15	Bldg. A - Fire Alarm Materials	\$12,000.00	\$12,000.00	\$0.00	\$0.00	\$12,000.00	100.00%	\$0.00	\$600.00
16	Bldg. A - Fire Alarm Labor	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	\$500.00
17	Bldg. A - Finish Electrical Materials	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
18	Bldg. A - Low Voltage Material	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
19	Bldg. A - Low Voltage Labor	\$20,000.00	\$20,000.00	\$0.00	\$0.00	\$20,000.00	100.00%	\$0.00	\$1,000.00
20	Bldg. A - Finish Labor	\$2,500.00	\$2,500.00	\$0.00	\$0.00	\$2,500.00	100.00%	\$0.00	\$125.00
21	Bldg. B - Supervision	\$1,000.00	\$1,000.00	\$0.00	\$0.00	\$1,000.00	100.00%	\$0.00	\$50.00
22	Bldg. B - Punchlist	\$1,000.00	\$1,000.00	\$0.00	\$0.00	\$1,000.00	100.00%	\$0.00	\$50.00
23	Bldg. B - Lighting Materials	\$25,000.00	\$25,000.00	\$0.00	\$0.00	\$25,000.00	100.00%	\$0.00	\$1,250.00
24	Bldg. B - Lighting Labor	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$15,000.00	100.00%	\$0.00	\$750.00
25	Bldg. B - Rough Electrical Material	\$30,000.00	\$30,000.00	\$0.00	\$0.00	\$30,000.00	100.00%	\$0.00	\$1,500.00
26	Bldg. B - Rough Electrical Labor	\$45,000.00	\$45,000.00	\$0.00	\$0.00	\$45,000.00	100.00%	\$0.00	\$2,250.00
27	Bldg. B - Fire Alarm Materials	\$12,000.00	\$12,000.00	\$0.00	\$0.00	\$12,000.00	100.00%	\$0.00	\$600.00
28	Bldg. B - Fire Alarm Labor	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	\$500.00
29	Bldg. B - Finish Electrical Materials	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
30	Bldg. B - Low Voltage Material	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
31	Bldg. B - Low Voltage Labor	\$20,000.00	\$20,000.00	\$0.00	\$0.00	\$20,000.00	100.00%	\$0.00	\$1,000.00
32	Bldg. B - Finish Labor	\$2,500.00	\$2,500.00	\$0.00	\$0.00	\$2,500.00	100.00%	\$0.00	\$125.00
33	Bldg. C - Supervision	\$1,000.00	\$1,000.00	\$0.00	\$0.00	\$1,000.00	100.00%	\$0.00	\$50.00
34	Bldg. C - Punchlist	\$1,000.00	\$1,000.00	\$0.00	\$0.00	\$1,000.00	100.00%	\$0.00	\$50.00

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
35	Bldg. C - Lighting Materials	\$25,000.00	\$25,000.00	\$0.00	\$0.00	\$25,000.00	100.00%	\$0.00	\$1,250.00
36	Bldg. C - Lighting Labor	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$15,000.00	100.00%	\$0.00	\$750.00
37	Bldg. C - Rough Electrical Materials	\$30,000.00	\$30,000.00	\$0.00	\$0.00	\$30,000.00	100.00%	\$0.00	\$1,500.00
38	Bldg. C - Rough Electrical Labor	\$45,000.00	\$45,000.00	\$0.00	\$0.00	\$45,000.00	100.00%	\$0.00	\$2,250.00
39	Bldg. C - Fire Alarm Materials	\$12,000.00	\$12,000.00	\$0.00	\$0.00	\$12,000.00	100.00%	\$0.00	\$600.00
40	Bldg. C - Fire Alarm Labor	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	\$500.00
41	Bldg. C - Finish electrical Materials	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
42	Bldg. C - Finish Labor	\$2,500.00	\$2,500.00	\$0.00	\$0.00	\$2,500.00	100.00%	\$0.00	\$125.00
43	Bldg. C - Low Volage Materials	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
44	Bldg. C - Low Voltage Labor	\$20,000.00	\$20,000.00	\$0.00	\$0.00	\$20,000.00	100.00%	\$0.00	\$1,000.00
45	Bldg. D - Supervision	\$1,000.00	\$1,000.00	\$0.00	\$0.00	\$1,000.00	100.00%	\$0.00	\$50.00
46	Bldg. D - Punchlist	\$1,000.00	\$0.00	\$1,000.00	\$0.00	\$1,000.00	100.00%	\$0.00	\$50.00
47	Bldg. D - Lighting Materials	\$30,000.00	\$30,000.00	\$0.00	\$0.00	\$30,000.00	100.00%	\$0.00	\$1,500.00
48	Bldg. D - Lighting Labor	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$15,000.00	100.00%	\$0.00	\$750.00
49	Bldg. D - Rough Electrical Materials	\$30,000.00	\$30,000.00	\$0.00	\$0.00	\$30,000.00	100.00%	\$0.00	\$1,500.00
50	Bldg. D - Rough Electrical Labor	\$45,000.00	\$45,000.00	\$0.00	\$0.00	\$45,000.00	100.00%	\$0.00	\$2,250.00
51	Bldg. D - Fire Alarm Material	\$12,000.00	\$12,000.00	\$0.00	\$0.00	\$12,000.00	100.00%	\$0.00	\$600.00
52	Bldg. D - Fire Alarm Labor	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	\$500.00
53	Bldg. D - Finish Electrical Material	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
54	Bldg. D - Finish Electrical Labor	\$2,500.00	\$2,500.00	\$0.00	\$0.00	\$2,500.00	100.00%	\$0.00	\$125.00
55	Bldg. D - Low Voltage Material	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
56	Bldg. D - Low Voltage Labor	\$20,000.00	\$20,000.00	\$0.00	\$0.00	\$20,000.00	100.00%	\$0.00	\$1,000.00
57	Bldg. E - Supervision	\$1,000.00	\$1,000.00	\$0.00	\$0.00	\$1,000.00	100.00%	\$0.00	\$50.00
58	Bldg. E - Punchlist	\$1,000.00	\$0.00	\$1,000.00	\$0.00	\$1,000.00	100.00%	\$0.00	\$50.00
59	Bldg. E - Lighting Materials	\$30,000.00	\$30,000.00	\$0.00	\$0.00	\$30,000.00	100.00%	\$0.00	\$1,500.00
60	Bldg. E - Lighting Labor	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$15,000.00	100.00%	\$0.00	\$750.00
61	Bldg. E - Rough Electrical Materials	\$20,000.00	\$20,000.00	\$0.00	\$0.00	\$20,000.00	100.00%	\$0.00	\$1,000.00
62	Bldg. E - Rough Electrical Labor	\$20,000.00	\$20,000.00	\$0.00	\$0.00	\$20,000.00	100.00%	\$0.00	\$1,000.00
63	Bldg. E - Fire Alarm Materials	\$12,000.00	\$12,000.00	\$0.00	\$0.00	\$12,000.00	100.00%	\$0.00	\$600.00
64	Bldg. E - Fire Alarm Labor	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	\$500.00
65	Bldg. E - Finish Electrical Materials	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
66	Bldg. E - Finish Electrical Labor	\$2,500.00	\$2,500.00	\$0.00	\$0.00	\$2,500.00	100.00%	\$0.00	\$125.00
67	Bldg. E - Low Voltage Material	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
68	Bldg. E - Low Voltage Labor	\$20,000.00	\$20,000.00	\$0.00	\$0.00	\$20,000.00	100.00%	\$0.00	\$1,000.00
69	Bldg. B - Roof Electrical Materials	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
70	Bldg. B - Roof Electrical Labor	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	\$500.00
71	Bldg. C - Roof Electrical Material	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
72	Bldg. C - Roof Electrical Labor	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	\$500.00

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	%(G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
73	Bldg. D - Roof Electrical Materials	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
74	Bldg. D - Roof Electrical Labor	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	\$500.00
75	Bldg. E - Roof Electrical Materials	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
76	Bldg. E - Roof Electrical Labor	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	\$500.00
77	Bldg. A - Roof Electrical Materials	\$1,000.00	\$1,000.00	\$0.00	\$0.00	\$1,000.00	100.00%	\$0.00	\$50.00
78	Bldg. A - Roof Electrical Labor	\$3,000.00	\$3,000.00	\$0.00	\$0.00	\$3,000.00	100.00%	\$0.00	\$150.00
79	Site Work - Fire Alarm Conduit Materials	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100.00%	\$0.00	\$250.00
80	Site Work - Fire Alarm Conduit Labor	\$10,000.00	\$10,000.00	\$0.00	\$0.00	\$10,000.00	100.00%	\$0.00	\$500.00
81	Install Electrical Panels OFCI	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$15,000.00	100.00%	\$0.00	\$750.00
82	Site Feeders - OFCI Panels & Gear Materials	\$20,000.00	\$10,000.00	\$10,000.00	\$0.00	\$20,000.00	100.00%	\$0.00	\$1,000.00
83	Site Feeders - OFCI Panels & Gear Labor	\$105,000.00	\$105,000.00	\$0.00	\$0.00	\$105,000.00	100.00%	\$0.00	\$5,250.00
84	Fire Alarm Testing	\$7,000.00	\$2,500.00	\$4,500.00	\$0.00	\$7,000.00	100.00%	\$0.00	\$350.00
85	Commissioning/ Start Up/ Testing	\$2,500.00	\$0.00	\$2,500.00	\$0.00	\$2,500.00	100.00%	\$0.00	\$125.00
86	Allowance	\$200,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$200,000.00	\$0.00
87	Clean Up & Demobilization	\$4,000.00	\$3,000.00	\$1,000.00	\$0.00	\$4,000.00	100.00%	\$0.00	\$200.00
88	Training	\$4,000.00	\$0.00	\$4,000.00	\$0.00	\$4,000.00	100.00%	\$0.00	\$200.00
89	OH/Profit	\$140,000.00	\$132,250.00	\$7,750.00	\$0.00	\$140,000.00	100.00%	\$0.00	\$7,000.00
TOTALS:		\$1,400,000.00	\$1,160,770.00	\$37,750.00	\$0.00	\$1,198,520.00	85.61%	\$201,480.00	\$59,926.00

Grand Totals

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
GRAND TOTALS:		\$1,400,000.00	\$1,160,770.00	\$37,750.00	\$0.00	\$1,198,520.00	85.61%	\$201,480.00	\$59,926.00

CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: GBI ELeetric,Inc.

Name of Customer: Bakersfield City Unified School District

Job Location: Roosevelt ES, 2324 Verde St, Bakersfield, CA. 93304

Owner: Bakersfield City Unified School District

Through Date: 08/31/2025

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Bakersfield City Unified School District

Amount of Check: \$ 35,862.50

Check Payable to: GBI Electric,Inc.

Exceptions

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: _____
Amount(s) of unpaid progress payment(s): \$ 0.00
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature:

Claimant's Title: President

Date of Signature: 09/30/2025