

APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER):

Bakersfield City School District
1501 Feliz Drive
Bakersfield, CA 93307

PROJECT:

Wayside Elementary
1000 Ming Avenue
Bakersfield, CA 93307

APPLICATION NO:

7

Distribution to:

OWNER
ARCHITECT
CONTRACTOR

RECEIVED MOF

FROM (CONTRACTOR):

JTS Construction
PO Box 41765
Bakersfield, CA 93384
JTS Job#01-1395

OCT 02 2025

BP-03

ARCHITECT:

Integrated Design by SOMAM
6011 N. Fresno Street, Suite 130
Fresno, CA 93710

ARCHITECT'S

PROJECT NO:

SENT TO
ACCOUNTS PAYABLE

OCT 06 2025

SENT BY Cindi

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract,
Continuation Sheet is attached.

- | | | |
|------------------------------------------|----|-------------|
| 1. ORIGINAL CONTRACT SUM | \$ | 450,000.00 |
| 2. Net change by Change Orders | \$ | (21,534.40) |
| 3. CONTRACT SUM TO DATE | \$ | 428,465.60 |
| 4. TOTAL COMPLETED & STORED TO DATE | \$ | 403,610.04 |
| (Column G on G703) | | |
| 5. RETAINAGE | | |
| a. <u>5</u> % of Completed Work | \$ | 20,180.50 |
| (Column D + E on G703) | | |
| b. <u> </u> % of Stored Material | \$ | n/a |
| (Column F on G703) | | |
| Total retention | \$ | 20,180.50 |
| 7. TOTAL EARNED LESS RETAINAGE | \$ | 383,429.54 |
| | | |
| 8. LESS PREVIOUS CERTIFICATES FOR | | |
| PAYMENT (Line 6 from prior Certificates) | \$ | 320,068.04 |
| 9. CURRENT PAYMENT DUE | \$ | 63,361.50 |
| 10. BALANCE TO FINISH, PLUS RETAINAGE | \$ | 45,036.06 |
| (Line item 3 minus Line item 7) | | |

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		(\$21,534.40)
Total approved this month		
TOTALS		(\$21,534.40)
NET CHANGES by Change Order		(\$21,534.40)

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: [Signature] Date: 8/20/2015

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... 63,361.50

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Continuation Sheet that are changed to conform with the amount certified.)

By: [Signature] Architect Date: 10-01-25

V 245560
PO P25002964 REQ NO: 26 R25003617
01.0000.0.0000.8500.6170.043.00 22,087.50
01.0000.0.0000.8500.6200.043.00 41,274.1-
WORK TAG Wayside SCHOOL Wayside
SIGNATURE: [Signature] 22220.00-43. HVAE 10/6/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing
Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply

APPLICATION NUMBER:

PERIOD TO: 8/20/2025

ARCHITECT'S PROJECT NO:

Cost Code	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)		
1	General Conditions	5,720.00	4,497.64	890.60		5,388.24	94.20%	331.76	269.41
2	Supervision	26,000.00	20,443.80	4,048.20		24,492.00	94.20%	1,508.00	1,224.60
3	Travel Subsistence	6,900.00	5,425.47	1,074.33		6,499.80	94.20%	400.20	324.99
4	SWPPP	500.00	393.15	77.85		471.00	94.20%	29.00	23.55
5	JTS OH&P	128,562.00	101,088.30	20,017.10		121,105.40	94.20%	7,456.60	6,055.27
6	Bond & Insurance	4,050.00	4,050.00	-		4,050.00	100.00%	-	202.50
	American West - Rough Grading - Total 1849 Square Feet								
7	Grading of Chiller Yard	6,853.28	6,853.28	-		6,853.28	100.00%	-	342.66
8	Grading of Side Enclosure	946.72	946.72	-		946.72	100.00%	-	47.34
	JTS Construction - Concrete Pour - Total 1849 Square Feet								
9	Form, Pour, & Strip Chiller Yard	16,863.60		16,863.60		16,863.60	100.00%	-	843.18
10	Form, Pour, & Strip Side Enclosure	2,336.40		2,336.40		2,336.40	100.00%	-	116.82
	JTS Construction - Cut 34 Each Roof Openings								
11	Cut Roof Openings	20,498.00	20,498.00	-		20,498.00	100.00%	-	1,024.90
	3G Rebar - Install Reinforcement - 1849 Square Feet								
12	Rebar at Chiller Yard	3,557.00		3,557.00		3,557.00	100.00%	-	177.85
13	Rebar at Side Enclosure	493.00		493.00		493.00	100.00%	-	24.65
	California Building Products								
14	Submittals	250.00	250.00	-		250.00	100.00%	-	12.50
15	Building A Infill Material & Labor	407.50	407.50	-		407.50	100.00%	-	20.38
16	Building B Infill Material & Labor	570.50	570.50	-		570.50	100.00%	-	28.53
17	Building C Infill Material & Labor	489.00	489.00	-		489.00	100.00%	-	24.45
18	Building D Infill Material & Labor	489.00	489.00	-		489.00	100.00%	-	24.45
19	Building E Infill Material & Labor	407.50	407.50	-		407.50	100.00%	-	20.38
20	Building F Infill Material & Labor	195.60	195.60	-		195.60	100.00%	-	9.78
21	Building A Ceiling Material & Labor	18,126.18	18,126.18	-		18,126.18	100.00%	-	906.31
22	Building B Ceiling Material & Labor	18,126.18	18,126.18	-		18,126.18	100.00%	-	906.31
23	Building C Ceiling Material & Labor	18,126.18	18,126.18	-		18,126.18	100.00%	-	906.31
24	Building D Ceiling Material & Labor	18,126.18	18,126.18	-		18,126.18	100.00%	-	906.31
25	Building E Ceiling Material & Labor	18,126.18	18,126.18	-		18,126.18	100.00%	-	906.31
26	Building F Ceiling Material & Labor	15,130.00		-		-	0.00%	15,130.00	-
	Absolute Urethane - Roof Patchback at 34 Each Openings								
27	Submittals	250.00	250.00	-		250.00	100.00%	-	12.50
28	Building A Materials & Labor	17,338.23	17,338.23	-		17,338.23	100.00%	-	866.91
29	Building B Materials & Labor	17,338.21	17,338.21	-		17,338.21	100.00%	-	866.91
30	Building C Materials & Labor	27,741.20	27,741.20	-		27,741.20	100.00%	-	1,387.06
31	Building D Materials & Labor	20,805.90	20,805.90	-		20,805.90	100.00%	-	1,040.30
32	Building E Materials & Labor	17,338.23	17,338.23	-		17,338.23	100.00%	-	866.91
33	Building F Materials & Labor	17,338.23		17,338.23		17,338.23	100.00%	-	866.91
	CHANGE ORDERS								
34	CO #1 - Credit for Roof Opening Demolition	-21,534.40	-21,534.40	-		(21,534.40)	100.00%	-	(1,076.72)
	Contract Subtotal	428,465.60	336,913.73	66,696.31	-	403,610.04	94.20%	24,855.56	20,180.50

**CONDITIONAL WAIVER AND RELEASE ON
PROGRESS PAYMENT**
(CA CIVIL CODE §8132)

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information:

Name of Claimant: JTS Construction
Name of Customer: Bakersfield City School District
Job Location: 1000 Ming Avenue, Bakersfield, CA 93307
Owner: Bakersfield City School District
Through Date: 08/20/2025

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Bakersfield City School District
Amount of Check: \$ 63,361.50
Check Payable to: JTS Construction

Exceptions

This document does not affect any of the following:


- (1) Retentions.
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: 06/20/2025; 07/20/2025
Amount(s) of unpaid progress payment(s): \$ 28,955.95; 107,942.03
- (4) Contract rights, including:
(A) a right based on rescission, abandonment, or breach of contract, and
(B) the right to recover compensation for work not compensated by the payment.

SIGNATURE

Claimant's Signature:

Claimant's Title:

Date of Signature:



Project Manager

08/28/2025

ACKNOWLEDGMENT

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

State of California
County of Kern

On 8/28/2025 before me, S. Anderson, Notary Public
(insert name and title of the officer)

personally appeared Diego Ross,
who proved to me on the basis of satisfactory evidence to be the person(s) whose name(s) is/are
subscribed to the within instrument and acknowledged to me that he/she/they executed the same in
his/her/their authorized capacity(ies), and that by his/her/their signature(s) on the instrument the
person(s), or the entity upon behalf of which the person(s) acted, executed the instrument.

I certify under PENALTY OF PERJURY under the laws of the State of California that the foregoing
paragraph is true and correct.

WITNESS my hand and official seal.

Signature *S. Anderson* (Seal)



Subcontractor: JTS (BP 03)
Mailing Address: _____
Work From: 8/1/25-8/31/25

Project Name: Wayside ES HVAC Chiller Replacement
Project No: 01.24011.3
Invoice No: 24011-8
Invoice Date: 8/31/2025

Work Category	Budget Amount	Percent Complete	Total Gross Due	Previously Billed	Current Gross Billing	Current Retention	Current Net Due
					\$ -	\$ -	\$ -
General Conditions	\$ 5,720.00	94%	\$ 5,388.24	\$ 4,497.64	\$ 890.60	\$ 44.53	\$ 846.07
Supervision	\$ 26,000.00	94%	\$ 24,492.00	\$ 20,443.80	\$ 4,048.20	\$ 202.41	\$ 3,845.79
Travel Subsistence	\$ 6,900.00	94%	\$ 6,499.80	\$ 5,425.47	\$ 1,074.33	\$ 53.72	\$ 1,020.61
SWPPP	\$ 500.00	94%	\$ 471.00	\$ 393.15	\$ 77.85	\$ 3.89	\$ 73.96
JTS OH&P	\$ 128,562.00	94%	\$ 121,105.40	\$ 101,088.30	\$ 20,017.10	\$ 1,000.86	\$ 19,016.25
Bond & Insurance	\$ 4,050.00	100%	\$ 4,050.00	\$ 4,050.00	\$ -	\$ -	\$ -
American West - Rough Grading - 1849 Square Feet							
Grading of Chiller Yard	\$ 6,853.28	100%	\$ 6,853.28	\$ 6,853.28	\$ -	\$ -	\$ -
Grading of Side Enclosure	\$ 946.72	100%	\$ 946.72	\$ 946.72	\$ -	\$ -	\$ -
JTS Construction - Concrete Pour - Total 1849 Square Feet							
Form, Pour & Strip Chiller Yard	\$ 16,863.60	100%	\$ 16,863.60		\$ 16,863.60	\$ 843.18	\$ 16,020.42
Form, Pour & Strip Side Enclosure	\$ 2,336.40	100%	\$ 2,336.40		\$ 2,336.40	\$ 116.82	\$ 2,219.58
JTS Construction - Cut 34 Each Roof Openings							
Cut Roof Openings	\$ 20,498.00	100%	\$ 20,498.00	\$ 20,498.00	\$ -	\$ -	\$ -
3G Rebar - Install Reinforcement - 1849 Square Feet							
Rebar at Chiller Yard	\$ 3,557.00	100%	\$ 3,557.00		\$ 3,557.00	\$ 177.85	\$ 3,379.15
Rebar at Side Enclosure	\$ 493.00	100%	\$ 493.00		\$ 493.00	\$ 24.65	\$ 468.35
California Building Products							
Submittals	\$ 250.00	100%	\$ 250.00	\$ 250.00	\$ -	\$ -	\$ -
Building A Infill Material & Labor	\$ 407.50	100%	\$ 407.50	\$ 407.50	\$ -	\$ -	\$ -
Building B Infill Materials & Labor	\$ 570.50	100%	\$ 570.50	\$ 570.50	\$ -	\$ -	\$ -
Building C Infill Material & Labor	\$ 489.00	100%	\$ 489.00	\$ 489.00	\$ -	\$ -	\$ -
Building D Infill Material & Labor	\$ 489.00	100%	\$ 489.00	\$ 489.00	\$ -	\$ -	\$ -
Building E Infill Material & Labor	\$ 407.50	100%	\$ 407.50	\$ 407.50	\$ -	\$ -	\$ -
Building F Infill Material & Labor	\$ 195.60	100%	\$ 195.60	\$ 195.60	\$ -	\$ -	\$ -
Building A Ceiling Material & Labor	\$ 18,126.18	100%	\$ 18,126.18	\$ 18,126.18	\$ -	\$ -	\$ -
Building B Ceiling Material & Labor	\$ 18,126.18	100%	\$ 18,126.18	\$ 18,126.18	\$ -	\$ -	\$ -
Building C Ceiling Material & Labor	\$ 18,126.18	100%	\$ 18,126.18	\$ 18,126.18	\$ -	\$ -	\$ -
Building D Ceiling Material & Labor	\$ 18,126.18	100%	\$ 18,126.18	\$ 18,126.18	\$ -	\$ -	\$ -
Building E Ceiling Material & Labor	\$ 18,126.18	100%	\$ 18,126.18	\$ 18,126.18	\$ -	\$ -	\$ -
Building F Ceiling Material & Labor	\$ 15,130.00	0%			\$ -	\$ -	\$ -


Absolute Urethane - Roof Patchback at 34 Each Openings							
Submittals	\$ 250.00	100%	\$ 250.00	\$ 250.00	\$ -	\$ -	\$ -
Building A Materials & Labor	\$ 17,338.23	100%	\$ 17,338.23	\$ 17,338.23	\$ -	\$ -	\$ -
Building B Materials & Labor	\$ 17,338.21	100%	\$ 17,338.21	\$ 17,338.21	\$ -	\$ -	\$ -
Building C Materials & Labor	\$ 27,741.20	100%	\$ 27,741.20	\$ 27,741.20	\$ -	\$ -	\$ -
Building D Materials & Labor	\$ 20,805.90	100%	\$ 20,805.90	\$ 20,805.90	\$ -	\$ -	\$ -
Building E Materials & Labor	\$ 17,338.23	100%	\$ 17,338.23	\$ 17,338.23	\$ -	\$ -	\$ -
Building F Materials & Labor	\$ 17,338.23	100%	\$ 17,338.23		\$ 17,338.23	\$ 866.91	\$ 16,471.32
		#DIV/0!			\$ -	\$ -	\$ -
					\$ -	\$ -	\$ -
Total Original Contract	\$ 450,000.00	94.48%	\$ 425,144.44	\$ 358,448.13	\$ 66,696.31	\$ 3,334.82	\$ 63,361.50

Extras:

CO 001	\$ (21,534.40)	100.00%	\$ (21,534.40)	\$ (21,534.40)	\$ -	\$ -	\$ -
Total Extras	\$ (21,534.40)	100.00%	\$ (21,534.40)	\$ (21,534.40)	\$ -	\$ -	\$ -

Total Revised Contract \$ 428,465.60 94.20% \$ 403,610.04 \$ 336,913.73 \$ 66,696.31 \$ 3,334.82 \$ 63,361.50

SCA CM Initial



IOR Initial

