

APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER):
Bakersfield City School District
1501 Feliz Drive
Bakersfield, CA 93307

PROJECT:
Wayside ES HVAC Repla
1000 Ming Ave
Bakersfield, CA 93307

APPLICATION NO: 2586-7

Distribution to:
■ OWNER
■ ARCHITECT
■ CONTRACTOR

FROM (CONTRACTOR):
Ceiling Experts, Inc
1340 Main Ave
Sacramento, CA 95838

ARCHITECT:
Intergrated Design by SOMAN
6011 N. Fresno Street, Suite 130
Fresno, CA 93710

ARCHITECT'S
PROJECT N 2586

CONTRACT FOR: BP-05

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract,

Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM \$ 350,000.00
2. Net change by Change Orders \$ 13,047.88
3. CONTRACT SUM TO DATE \$ 363,047.88
4. TOTAL COMPLETED & STORED TO DATE \$ 363,047.88
(Column G on G703)
5. RETAINAGE
a. 5 % of Completed Work \$ 18,152.39
(Column D + E on G703)
b. % of Stored Material \$ n/a
(Column F on G703)
Total retention \$ 18,152.39
7. TOTAL EARNED LESS RETAINAGE \$ 344,895.49
8. LESS PREVIOUS CERTIFICATES FOR
PAYMENT (Line 6 from prior Certificates) \$ 315,904.93
9. CURRENT PAYMENT DUE \$ 28,990.56
10. BALANCE TO FINISH, PLUS RETAINAGE \$ 18,152.39
(Line item 3 minus Line item 7)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
months by Owner		
Total approved this month		
TOTALS		
NET CHANGES by Change Order		

RECEIVED MOF

NOV 13 2025

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: [Signature] Date: 10/29/2025

CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... 28,990.56

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Continuation Sheet that are changed to conform with the amount certified.)

By: [Signature] Architect Date: 11-10-25

V 318549
PO P25002902 REQ NO: 26R25003594
01.6362.0.0000.8500.6200.043.00 13,315.56
01.0000.0.0000.8500.6200.043.00 15,675.-
WORK TAG SCHOOL Wayside
SIGNATURE: [Signature] 2220.00.43.HVAC 11/14/25
Bakersfield City School District

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

SEE
ATTACHED

ACKNOWLEDGMENT

A notary public or other officer completing this certificate verifies only the identity of the individual who signed the document to which this certificate is attached, and not the truthfulness, accuracy, or validity of that document.

State of California Placer
County of _____)

On 10/29/2025 before me, Irina Muzichuk, Notary Public
(insert name and title of the officer)

personally appeared Olena Hansen,
who proved to me on the basis of satisfactory evidence to be the person(s) whose name(s) is/are
subscribed to the within instrument and acknowledged to me that he/she/they executed the same in
his/her/their authorized capacity(ies), and that by his/her/their signature(s) on the instrument the
person(s), or the entity upon behalf of which the person(s) acted, executed the instrument.

I certify under PENALTY OF PERJURY under the laws of the State of California that the foregoing
paragraph is true and correct.

WITNESS my hand and official seal.

Signature *Irina Muzichuk* (Seal)



CONTINUATION SHEET

APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for the line items may apply

APPLICATION NUMBER:

PAGE 2 OF

PAGES

2586-7

PERIOD TO:

10/31/2025

Wayside ES HVAC Replacement

1000 Ming Ave

ARCHITECT'S PROJECT NO:

2586

DAKESFIELD, CA 95501

Cost Code	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C-G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)		
	Submittals	16,500.00	16,500.00		-	16,500.00	100.00%	-	825.00
	Bldg. A				-	-		-	-
	ACP-1 Material	12,000.00	12,000.00		-	12,000.00	100.00%	-	600.00
	ACP-1 Labor	13,500.00	13,500.00		-	13,500.00	100.00%	-	675.00
	Tackboard Material	14,500.00	14,500.00		-	14,500.00	100.00%	-	725.00
	Tackboard Labor	14,500.00	14,500.00		-	14,500.00	100.00%	-	725.00
	Bldg. B				-	-		-	-
	ACP-1 Material	12,000.00	12,000.00		-	12,000.00	100.00%	-	600.00
	ACP-1 Labor	13,500.00	13500		-	13,500.00	100.00%	-	675.00
	Tackboard Material	17,500.00	17500		-	17,500.00	100.00%	-	875.00
	Tackboard Labor	17,500.00	17500		-	17,500.00	100.00%	-	875.00
	Bldg. C				-	-		-	-
	ACP-1 Material	13,500.00	13500		-	13,500.00	100.00%	-	675.00
	ACP-1 Labor	16,500.00	16500		-	16,500.00	100.00%	-	825.00
	1x1 Glue up Material	2,500.00	2500		-	2,500.00	100.00%	-	125.00
	1x1 Glue Up Labor	3,500.00	3,500.00		-	3,500.00	100.00%	-	175.00
	Tackboard Material	17,500.00	17,500.00		-	17,500.00	100.00%	-	875.00
	Tackboard Labor	17,500.00	17,500.00		-	17,500.00	100.00%	-	875.00
	Bldg. D				-	-		-	-
	ACP-1 Material	12,000.00	12000		-	12,000.00	100.00%	-	600.00
	ACP-1 Labor	13,000.00	13,000.00		-	13,000.00	100.00%	-	650.00
	Tackboard Material	17,000.00	17,000.00		-	17,000.00	100.00%	-	850.00
	Tackboard Labor	17,000.00	17,000.00		-	17,000.00	100.00%	-	850.00
	Bldg. E				-	-		-	-
	ACP-1 Material	10,500.00	10,500.00		-	10,500.00	100.00%	-	525.00
	ACP-1 Labor	13,500.00	13,500.00		-	13,500.00	100.00%	-	675.00
	Tackboard Material	14,500.00	14,500.00		-	14,500.00	100.00%	-	725.00
	Tackboard Labor	14,500.00	14,500.00		-	14,500.00	100.00%	-	725.00
	Bldg. F				-	-		-	-
	ACP-1 Material	9,000.00	9,000.00		-	9,000.00	100.00%	-	450.00
	ACP-1 Labor	10,000.00	10,000.00		-	10,000.00	100.00%	-	500.00
						-	#DIV/0!	-	-
	CO#1	3,955.50	3,955.50			3,955.50	100.00%	-	197.78
	CO#2	-4,923.99	-4,923.99			(4,923.99)	100.00%	-	(246.20)
	CO#3	14,016.37		\$ 14,016.37		14,016.37	100.00%		700.82
	Close out	16,500.00		\$ 16,500.00		16,500.00	100.00%	-	825.00
	Contract Subtotal	363,047.88	332,531.51	\$ 30,516.37	-	363,047.88	100.00%	-	18,152.39

CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT
(CALIFORNIA CIVIL CODE SECTION 8132, EFFECTIVE JULY 1, 2012)

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND
PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON
THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant:	Ceiling Experts, Inc
Name of Customer:	Sc Anderson
Job Location:	1000 Ming Ave.
Owner:	Bakersfield City School District
Through Date:	10/31/2025

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check:	Sc Anderson
Amount of Check:	\$28,990.56
Check Payable to:	Ceiling Experts, Inc

Exceptions

This document does not affect any of the following:

- (1) Retentions
- (2) Extras for which the claimant has not received the payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:

Date(s) of waiver and release:

Amount(s) of unpaid progress payment(s):

- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature:	
Claimant's Title:	Accountant
Date of Signature:	10/29/25