

**PRE-RENOVATION
ASBESTOS SURVEY,
LEAD-BASED PAINT INSPECTION,
PCB & MERCURY SURVEY REPORT**

**MUNSEY ELEMENTARY SCHOOL
3801 BRAVE AVENUE
BAKERSFIELD, CALIFORNIA**

March 23, 2023

PREPARED FOR:

**Mr. Daniel Wastaferra
Assistant Director II
Bakersfield City School District
Maintenance, Operations & Facilities Department
1501 Feliz Drive
Bakersfield, California 93307**

PREPARED BY:

**T. BROOKS & ASSOCIATES,
A Division of
Provost & Pritchard Consulting Group
455 W. Fir Ave.
Clovis, California 93611
(559) 449-2700**

**Troy F. Brooks, RRC, CAC, CIEC
Registered Roof Consultant
Certified Asbestos Consultant, #92-0186
DPH Inspector/Assessor for Lead, #193
Certified Indoor Environmental Consultant**

Roof Consulting / Asbestos, Lead & IAQ Consulting



455 W Fir Avenue
Clovis, CA 93611-0242
Tel: (559) 449-2700
Fax: (559) 449-2715
www.provostandpritchard.com

March 23, 2023

Project # 02854-22-001

Mr. Daniel Wastafarro
Assistant Director II
Bakersfield City School District
Maintenance, Operations & Facilities Department
1501 Feliz Drive
Bakersfield, California 93307

**SUBJECT: Pre-Renovation Asbestos, Lead-Based Paint,
PCB & Mercury Survey Report
Munsey Elementary School
3801 Brave Avenue
Bakersfield, California**

Dear Mr. Wastafarro:

In accordance with your request and authorization, **T. Brooks & Associates, A Division of Provost & Pritchard Consulting Group**, has conducted a limited survey involving the above referenced elementary school located in Bakersfield, California. The survey included a limited evaluation of suspect asbestos-containing materials, lead-based paint, PCB light ballasts, and mercury light tubes. The survey was requested due to planned renovation operations involving certain buildings on the referenced campus with a limited evaluation of the remaining buildings. The Client wishes to be notified as to the presence of building materials and fixtures to be impacted by proposed renovation operations involving the subject site which may include any of the above referenced hazardous materials.

We appreciate the opportunity to assist you. If you should have questions or require additional information, please contact us at (559) 449-2700.

Respectfully,
T. BROOKS & ASSOCIATES, INC.

Troy F. Brooks, CAC, RRC, CIEC
Certified Asbestos Consultant, State of California, No. 92-0186
CDPH Accredited Lead Inspector/Assessor No. 193
Certified Indoor Environmental Consultant
Registered Roof Consultant

TABLE OF CONTENTS

| | <u>Page</u> |
|---|-------------|
| INTRODUCTION..... | 1 |
| ASBESTOS INVESTIGATION..... | 1 |
| SITE DESCRIPTION | 1 |
| ASBESTOS SAMPLING..... | 1 |
| COMPREHENSIVE BUILDING SURVEY | 2 |
| LABORATORY FINDINGS - COMPREHENSIVE BUILDING SURVEY | 3 |
| LIMITED BUILDING SURVEY..... | 4 |
| LABORATORY FINDINGS - LIMITED BUILDING SURVEY | 5 |
| ANALYSIS OF FINDINGS - ALL BUILDINGS..... | 5 |
| RECOMMENDATIONS- ASBESTOS | 9 |
| LEAD INVESTIGATION..... | 10 |
| SUMMARY OF FINDINGS - LEAD | 11 |
| PAINT CONDITION | 12 |
| RECOMMENDATIONS- LEAD | 12 |
| LEAD WASTE DISPOSAL | 13 |
| PCB INVESTIGATION..... | 13 |
| STUDY AND CHARACTERIZATION..... | 13 |
| USE OF POLYCHLORINATED BYPHENYLS (PCB'S)..... | 13 |
| CLASSIFICATION. | 14 |
| COMPARISON OF CALIFORNIA/U.S. EPA REGULATIONS..... | 14 |
| FINDINGS - PCB CONTAINING LIGHT BALLASTS..... | 15 |
| MERCURY-CONTAINING FLUORESCENT LIGHT TUBE INVESTIGATION..... | 15 |
| STUDY & CHARACTERIZATION..... | 15 |
| RECYCLING/DISPOSAL OF MERCURY CONTAINING ELEMENTS..... | 15 |
| FINDINGS (MERCURY CONTAINING ELEMENTS)..... | 16 |
| MERCURY LIGHT TUBE ASSESSMENT..... | 16 |
| CLOSING STATEMENT..... | 16 |
| LIMITATIONS..... | 16 |

BUILDING MATERIALS INVENTORY

TABLE 1

SUMMARY OF FLOURESCENT LIGHT BALLASTS & TUBES

TABLE 2

APPENDICES

| | |
|------------|--|
| Appendix A | Laboratory Report for Asbestos (PLM analysis) |
| Appendix B | Floor Plan Indicating Asbestos Sampling Locations, Lead Sampling Orientation & Positive Lead-Based Paint Reading Locations |
| Appendix C | XRF Results for Lead - All Readings |
| Appendix D | XRF Results for Lead - Positive Readings in Excess of 1.0 mg/cm ² (Lead-Based Paint) |
| Appendix E | Calibration Check Test Results |
| Appendix F | Lead Hazard Evaluation (Form 8552) |
| Appendix G | San Joaquin Valley Air Pollution Control District (Standard Forms) |
| Appendix H | Regulatory Resource List for Asbestos & Lead |
| Appendix I | Certifications - Professional & Laboratory Certifications |

**PRE-RENOVATION
ASBESTOS SURVEY,
LEAD-BASED PAINT INSPECTION,
PCB & MERCURY SURVEY REPORT**

**MUNSEY ELEMENTARY SCHOOL
3801 BRAVE AVENUE
BAKERSFIELD, CALIFORNIA**

INTRODUCTION

In accordance with your request and authorization, **T. Brooks & Associates, A Division of Provost & Pritchard Consulting Group**, has conducted a limited Asbestos Survey and Lead-Based Paint Inspection involving buildings located at the specified school campus located in Bakersfield, California. We also performed a limited, visual evaluation in regard to suspect PCB light ballasts and mercury-containing light tubes which included quantifying each on a room-by-room basis. The survey was requested due to proposed renovation operations impacting those structures at the site considered as part of our investigation. The following sections present a description of the structure, current site use, pertinent regulatory information, description of sampled materials and locations, analysis of findings and our recommendations specific to compliance with renovation operations based on our findings.

ASBESTOS INVESTIGATION

SITE DESCRIPTION

The subject property consists of a public school operated by Bakersfield City School District. Building materials considered as part of our investigation were limited to building materials which may be impacted by planned renovations operations as directed by the Client.

ASBESTOS SAMPLING

The inspection and sampling event involving the subject structure was conducted by Troy F. Brooks, Certified Asbestos Consultant, No. 92-0186 on January 25 & 26, 2023.

Current OSHA regulations include the regulation of construction activities which involve disturbance of asbestos-containing materials with any detectable level of asbestos, as defined

under 8 CCR 1529. Work operations disturbing such materials must be conducted in accordance with Cal/OSHA regulations as well as SJVAPCD & EPA regulations and requirements.

We were requested by the client to provide two levels of investigation at the school site based on the proposed scope of renovation. Only those buildings which were to undergo a full renovation included comprehensive sampling of suspect building materials, referred to below as **Comprehensive Building Survey**. Those buildings proposed for a limited scope of work included a more focused sampling protocol limited to, in general, walls and ceilings, with random sampling of other finishes. These buildings are included below in the **Limited Building Survey**.

COMPREHENSIVE BUILDING SURVEY

Representative samples were collected at specified interior and exterior locations of the following structures on the campus of the aforementioned elementary school as part of our onsite investigation. Those buildings on the referenced campus which included a comprehensive survey as requested by the Client included the following:

- Classrooms 5-19 & Associated Restrooms
- Accessory Rooms between Classrooms 6 and 7
- Accessory Rooms between Classrooms 11 and 12
- Accessory Rooms between Classrooms 16 and 17
- Staff Restrooms south of Multi-Purpose room
- Staff Lounge south of Kitchen
- Chiller Yard Materials

Materials to be sampled were at the discretion of the sampler and were selected based upon the likelihood of containing asbestos as an integral or incidental part of their construction. Samples were analyzed by an AIHA and NVLAP accredited analytical laboratory. Refer to **Appendix I** for Professional Certifications.

Materials selected for sampling and subsequent laboratory analysis included the following:

LOCATION: Comprehensive Buildings

| Sampled Materials | Classification | Friability * |
|--------------------------------------|------------------------|---------------------|
| Wall Materials | | |
| - Plaster w/ Texture | Miscellaneous Material | Cat. II, N.F. |
| - 4" Cove Base w/ Adhesive & Backing | Miscellaneous Material | Cat. II, N.F. |

| | | |
|-----------------------------------|------------------------|---------------|
| - Stucco | Miscellaneous Material | Cat. II, N.F. |
| - Particle Board Adhesive | Miscellaneous Material | Cat. II, N.F. |
| - Drywall w/ Taping Mud & Texture | Miscellaneous Material | Cat. II, N.F. |

Ceiling Materials

| | | |
|------------------------|------------------------|------|
| - 2'x4' Ceiling Tile | Miscellaneous Material | RACM |
| - 12"x12" Ceiling Tile | Miscellaneous Material | RACM |

Flooring Materials

| | | |
|---------------------------------------|------------------------|-----------------|
| - Vinyl Sheet Flooring w/ Mastic | Miscellaneous Material | Cat I, N.F. |
| - Carpet Adhesive | Miscellaneous Material | Cat. II, N.F.** |
| - 12" x 12" Vinyl Floor Tile & Mastic | Miscellaneous Material | Cat. II, N.F.** |

Miscellaneous Materials

| | | |
|------------------|------------------------|---------------|
| - Window Glazing | Miscellaneous Material | Cat. II, N.F. |
|------------------|------------------------|---------------|

* These classifications are based on classifications by the AHERA regulations of the Environmental Protection Agency. All asbestos containing materials may be rendered friable by the forces acting upon them. The NESHAP category is based on the observed condition of each material at the time of the inspection and does not reflect the future condition of the materials impacted by the proposed renovation.

** Vinyl floor tile and flooring mastics are typically classified as Category I, Non-Friable for the purposes of abatement. If the event these materials are removed using mechanical means, they are reclassified as RACM and would fall under SJVAPCD regulations.

LABORATORY FINDINGS – COMPREHENSIVE BUILDING SURVEY

Bulk Sample Results

Of those samples submitted for analysis, twelve (12) tested positive for asbestos. Those samples testing positive for asbestos content in amounts >1.0% included: **Carpet Mastic** (4 samples), **12" x 12" Vinyl Floor Tile** (4 samples), **Vinyl Sheet Flooring** (2 samples), and **Vinyl Floor Tile & Mastic** (2 samples).

In addition, a total of three (3) samples tested positive of asbestos at levels <1.0%. Those samples testing positive for "trace" levels of asbestos include: **12" x 12" Vinyl Floor Tile** (1 sample), and **Window Glazing** (2 samples).

The remaining samples tested negative for asbestos content.

Refer to **Table 1** for additional information on sample descriptions and locations, including those samples testing positive for asbestos.

Assumed Asbestos-Containing Materials

The following suspect building materials were assumed by the inspector as “Assumed” asbestos-containing materials:

- Insulated Piping Systems (in walls, above ceilings, and in attic spaces)
- Wall & Ceiling Adhesives at chalkboards, wall boards, wall and ceiling tiles, mirrors and wall and ceiling-mounted fixtures
- Cementitious chalk boards

LIMITED BUILDING SURVEY

Representative samples were collected at specified interior and exterior locations of the following structures on the campus of the aforementioned elementary school as part of our onsite investigation. Those buildings on the referenced campus which included a limited survey as requested by the Client included the following:

- Multi-Purpose, Stage, & Kitchen, Building “A”, all remaining rooms
- Admin/Pre-K/TK, Buildings “ B1 “ & “B2”
- Relocatable Classrooms T1 & T5, 3 & 4, 21 -37
- Relocatable Restroom “R10”

| <u>Sampled Materials</u> | <u>Classification</u> | <u>Friability*</u> |
|---------------------------------------|------------------------------|---------------------------|
| Wall Materials | | |
| - Plaster | Miscellaneous Material | Cat. II, N.F. |
| - 4” Cove Base w/ Adhesive | Miscellaneous Material | Cat. II, N.F. |
| - 6” Cove Base w/ Adhesive | Miscellaneous Material | Cat. II, N.F. |
| - Drywall w/ Taping Mud | Miscellaneous Material | Cat. II, N.F. |
| - Stucco | Miscellaneous Material | Cat. II, N.F. |
| Ceiling Materials | | |
| - 2’x4’ Ceiling Tile | Miscellaneous Material | RACM |
| - 1’ x1’ Ceiling Tile | Miscellaneous Material | RACM |
| Flooring Materials | | |
| - Carpet Adhesive | Miscellaneous Material | Cat. I, N.F. |
| - 12” x 12” Vinyl Floor Tile & Mastic | Miscellaneous Material | Cat. II, N.F.** |
| - Vinyl Sheet Flooring w/ Mastic | Miscellaneous Material | Cat. II, N.F. |
| Miscellaneous Materials | | |
| - Window Glazing | Miscellaneous Material | Cat. II, N.F. |

* These classifications are based on classifications by the AHERA regulations of the Environmental Protection Agency. All asbestos containing materials may be rendered friable by the forces acting upon them. The NESHAP category is based on the observed condition of each material at the time of the inspection and does not reflect the future condition of the materials impacted by the proposed renovation.

** Vinyl floor tile and flooring mastics are typically classified as Category I, Non-Friable for the purposes of abatement. If the event these materials are removed using mechanical means, they are reclassified as RACM and would fall under SJVAPCD regulations.

LABORATORY FINDINGS – LIMITED BUILDING SURVEYS

Bulk Sample Results

Of those samples submitted for analysis, three (3) tested positive for asbestos. Those samples testing positive for asbestos content in amounts >1.0% included: **Vinyl Floor Tile** (3 samples).

In addition, a total of one (1) sample tested positive of asbestos at levels <1.0%. The sample testing positive for “trace” levels of asbestos included: **Plaster** (1 sample). **See Analysis of Findings for additional information as to the assumptions made concerning plaster throughout the specified school site.**

The remaining samples tested negative for asbestos content.

Refer to **Table 1** for additional information on sample descriptions and locations, including those samples testing positive for asbestos.

Assumed Asbestos-Containing Materials

The following suspect building materials were assumed by the inspector as “Assumed” asbestos-containing materials:

- Insulated Piping Systems (in walls, above ceilings, and in attic spaces)
- Wall & Ceiling Adhesives at chalkboards, wall boards, wall, ceiling tiles, mirrors and wall and ceiling-mounted fixtures
- Cementitious chalk boards

ANALYSIS OF FINDINGS – ALL BUILDINGS

Under EPA regulations, asbestos-containing materials are classified by their "Friability" which is defined as material that when dry may be crumbled, pulverized, or reduced to powder by hand pressure. In addition, the "Friability" classification is not only determined by the nature and condition of the ACM, but also by work practices to which the material may be exposed during demolition activities. The "Friability" classification is critical in determining the applicable

regulations, work practices, and disposal requirements. Workers engaged in the abatement and/or demolition activities involving referenced materials would be covered by applicable Cal/OSHA regulations.

Those building materials testing positive for asbestos in amounts >1.0% would be classified as “Asbestos-Containing Materials” under OSHA regulations. Work activities involving disturbance of building materials containing asbestos in any amount would be classified as “Asbestos-Containing Construction Material (ACCM) under Cal/OSHA regulations. All building materials at specified locations testing negative for asbestos content may be treated as non-asbestos containing in terms of proposed renovation operations.

The results herein enclosed are representative only of those locations of the subject structure where bulk sampling was performed. These results may not be construed as pertaining to building locations or locations not specifically referenced, or at other untested locations on the subject property. Should additional work be conducted which will disturb additional suspect asbestos-containing materials not referenced in this report, or at other untested locations, all such materials must be sampled in accordance with applicable regulations or assumed to be asbestos-containing. All waste must be transported and disposed of in accordance with applicable state, federal and local regulations.

Window Glazing - <1.0% Without Point Count

A representative sample of window glazing collected at the subject site was found to contain “Trace” (<1.0%) levels of asbestos. Based on these findings, all window glazing on the subject property would be considered to be asbestos-containing for the purposes of future renovation operations involving the subject property. Based on the fact that the samples were not reanalyzed by “Point Count” analysis and confirmed as containing asbestos at levels <1.0%, the material would be classified as Category II, Non-Friable if removed in “good” condition, or “Regulated Asbestos-Containing Material” if removed mechanically or rendered friable. If friable, the waste must transported and disposed of as “Asbestos-Containing Hazardous Waste” in accordance with state and federal requirements. If non-friable, the waste may be disposed of a non-hazardous in California. Workers engaged in the abatement work would be covered under applicable Cal/OSHA regulations. The work would be a “Class II” job under Cal/OSHA regulations.

Plaster Finish - <1.0% Without Point Count

A sample of plaster finish tested positive for asbestos at levels <1.0%. Removal of any plaster to be impacted by planned renovation and/or demolition operations must be conducted by

a licensed and registered abatement contractor using methods approved under Cal/OSHA. The waste must be placed in a sealed container and properly labeled until it leaves the jobsite. Once removed, the waste may be disposed of as general construction debris in California. Transportation of the waste does not require a licensed hauler and a Hazardous Waste Manifest is not required. **Based on the positive plaster sample, all plaster at the specified school site is assumed to be “asbestos-containing” even though additional plaster samples tested negative for asbestos at other locations. Prior to any disturbance of plaster walls, additional sampling of the plaster material should be conducted for clarification.**

Carpet Mastic

Carpet mastic is normally classified as non-friable material in terms of abatement operations, transportation, and disposal. Non-friable materials, when packaged properly, may be disposed of at a local landfill accepting non-friable ACM. Carpet mastic must be in a non-liquid state to be accepted by most landfills. Under the NESHAP, removal of flooring mastic by mechanical means would render the materials friable, changing their status to RACM. Abatement of RACM in amounts exceeding the minimum threshold amounts would require filing of a completed Notification with the SJVAPCD, a ten-day waiting period, transportation by a licensed hazardous waste hauler, and disposal as hazardous waste. Removal of these materials would be classified as a Class II operation under current OSHA regulations. Notification to the local Cal-OSHA office is required prior to commencement with operations which will disturb these materials.

Vinyl Floor Tile

Samples of Vinyl Floor Tile tested positive for asbestos. Vinyl Floor Tile is normally classified as non-friable material in terms of abatement operations, transportation, and disposal. Non-friable materials, when packaged properly, may be disposed of at a local landfill accepting non-friable ACM. Under the NESHAP, removal of vinyl floor tile using mechanical means would render the material friable, changing its status to RACM. Abatement of RACM in amounts exceeding the minimum threshold amounts would require filing of a completed Notification with the SJVAPCD, a ten-day waiting period, transportation by a licensed hazardous waste hauler, and disposal as hazardous waste. Removal of the floor tiles would be a Class II operation under OSHA regulations. Notification to the local Cal-OSHA office is required prior to commencement with operations which will disturb these materials.

Vinyl Floor Tile/Mastic

Vinyl floor tile and associated mastic is normally classified as non-friable material in terms of abatement operations, transportation, and disposal. Non-friable materials, when packaged

properly, may be disposed of at a local landfill accepting non-friable ACM. Mastic must be in a non-liquid state to be accepted by most landfills. Under the NESHAP, removal of vinyl floor tile and associated mastic using mechanical means would render the materials friable, changing their status to RACM. Abatement of RACM in amounts exceeding the minimum threshold amounts would require filing of a completed Notification with the SJVAPCD, a ten-day waiting period, transportation by a licensed hazardous waste hauler, and disposal as hazardous waste. Removal of these materials would be classified as a Class II operation under current OSHA regulations. Notification to the local Cal-OSHA office is required prior to commencement with operations which will disturb these materials.

Flexible Vinyl Flooring

Flexible vinyl flooring (Sheet Vinyl) is classified as friable by regulation and is therefore "Regulated Asbestos Containing Material" (RACM). Abatement of this material would fall under the jurisdiction of the EPA if the total quantity of "Regulated Asbestos Containing Material" at the site to be disturbed exceeds the minimum threshold amount of 160 square feet of surface area. Removal of sheet vinyl would be classified as a "Class II" operation under OSHA. Notification to the local Cal-OSHA office is required prior to commencement with operations which will disturb these materials. Materials classified as "Regulated Asbestos Containing Material" require use of a "Hazardous Waste Manifest" during to document proper transportation and disposal as well as a licensed hauler and use of a Hazardous Waste Manifest.

Vinyl Floor Tile - <1.0% Without Point Count

A representative sample of vinyl floor tile was found to contain <1.0% asbestos content. Vinyl floor tile which contains "trace" amounts of asbestos, and which has not been reanalyzed by "Point Count" method to confirm asbestos content at levels <1.0% are classified as "Asbestos-Containing Material" (ACM) in terms of abatement operations, transportation, and disposal if removed using non-mechanical means. Non-friable ACM when packaged properly, may be disposed of as "non-hazardous" at a landfill which accepts non-friable ACM. Removal of these materials would be a "Class II" operation under current OSHA regulations. Notification to the local Cal-OSHA office is required prior to commencement with operations which will disturb these materials. Workers engaged in removal operations would be covered under applicable OSHA regulations.

Wall/Ceiling and Fixture Adhesive - Assumed

All adhesives used for the purposes of adhering mirrors, white-boards, chalkboards, fibrous wall panels and wall and ceiling tiles, as well as other wall and ceiling-mounted fixtures

area assumed as asbestos-containing material except for those specific locations where adhesive samples were collected and submitted for analysis and determined to be negative for asbestos content. Under current Cal/OSHA regulations, adhesives and mastics are classified as non-friable ACM. Removal must be completed utilizing hand tools only to preclude rendering the material friable. Removal of wall paneling adhesive would be a Class II operation under Cal/OSHA regulations. If in non-friable condition, the waste may be disposed of as non-friable ACM at any landfill which accepts non-friable ACM.

Thermal System Insulation – Pipe Elbows & Insulation (Assumed & Identified)

Thermal System Insulation, consisting of pipe insulation and mudded elbows tested positive for regulated quantities of “Chrysotile” asbestos. Based on the laboratory findings, all pipe insulation and associated elbows and fittings material within specified areas of the subject school site must be treated as “Regulated Asbestos-Containing Material”. Thermal System Insulation is always classified as friable for purposes of abatement, transportation and disposal. Based on its classification as “Thermal System Insulation” by applicable EPA regulations, abatement of this material would be classified as a “Class I” abatement operation.

Transportation and disposal of “Regulated Asbestos Containing Material” requires the use of a Hazardous Waste Manifest to document proper transportation and disposal. Transportation must be by a hazardous waste hauler licensed in California.

Asbestos Cement Products – Chalkboards (Assumed)

Asbestos cement products are normally classified as Category II, non-friable materials in terms of abatement operations, transportation, and disposal. Category II materials require disposal at an EPA accredited landfill and require use of a non-hazardous manifest. Cement products must be maintained in intact condition to be classified as non-friable.

Refer to **Table 1** for the Building Materials Inventory which indicates materials testing or assumed positive for asbestos. The laboratory analytical report and floor plans indicating sampling locations are included as **Appendices A & B**.

RECOMMENDATIONS - ASBESTOS

Prior to proceeding with any scheduled renovation and/or demolition operations involving those structures at the subject school site considered as part of our limited investigation, have all materials identified in this report as containing asbestos in amounts <1.0% amount which will be disturbed as part of the planned renovation and/or demolition operations removed by a qualified,

licensed abatement contractor with a demonstrated history of similar projects and regulatory compliance.

Conduct additional bulk sampling and analysis of any additional suspect materials to be impacted by the proposed work operations which were not considered as part of our investigation as required under state, local and federal regulations.

Prior to proceeding with any scheduled abatement, renovation, or demolition operations, comply with the Notification requirements of Cal/OSHA where abatement activities are involved. File a completed notification with the SJVAPCD for abatement of RACM exceeding >160 s.f. or 260 l.f. as well as for any work operation classified as a "Demolition" under their requirements. Pay any required fee and wait the required 10-day waiting period where required before proceeding.

LEAD INVESTIGATION

Our investigation included a limited investigation involving lead in painted finishes affixed to interior and exterior areas of specified buildings on the subject school campus. The investigation included limited, representative testing of painted finishes for those structures at the subject school site which may be impacted by planned renovation activities using an XRF lead analyzing instrument to test for lead content. Testing of the remaining structures at the site which are proposed for minimal impact as part of the future renovation was limited to representative testing of interior and exterior walls only. The lead inspection was limited in scope in order to provide a general overview as to the lead content of painted finishes affixed to the subject structure. The inspection was not comprehensive and does not constitute a Lead Inspection as defined under CCR Title 17, Div. 1, Chapter 8.

The inspection and lead sampling event of the subject structures was conducted by Trevor Brooks, Lead Sampling Technician, No. 189 under the supervision of Timothy Thomas, Inspector/Assessor for Lead, No. 2883. Professional Certifications and Laboratory Certifications are presented in **Appendix I**.

Scope of Investigation

The Lead-Based Paint Inspection was conducted in accordance with 8 CCR 1532.1 (Cal/OSHA) requirements. The sampling event was conducted in a manner which provides limited, representative evaluation of painted surfaces at referenced interior and exterior locations

and was not comprehensive. The inspection provides a general overview as to the lead content in painted finishes affixed to the specified structure.

Sampling of painted surfaces for lead content included testing of six hundred and ninety-two (692) separate testing combinations. The XRF instrument was calibrated prior to and following the prescribed sampling periods in accordance with the Performance Characteristic Sheet provided by the manufacturer. Calibration readings are included in the XRF sampling results as the initial and concluding readings and are designated as a “calibrate” reading. The calibration readings were compared to a known concentration of lead using a standard SRM sheet provided by the XRF manufacturer to verify accurate performance of the instrument at the beginning and the conclusion of the sampling episode.

Definition of Lead-Based Paint

| | |
|---------|--|
| Title X | >1.0 mg/cm ² or >0.5% by weight |
| HUD | 1.0 mg/cm ² or >0.5% by weight |
| DPH | 1.0 mg/cm ² or > 0.5% by weight |
| CPSC | 600 ppm or 06% by weight |
| OSHA | 600 ppm or 06% by weight or any detectable amount |

SUMMARY OF FINDINGS – LEAD

In summary, some of the testing combinations considered as part of our limited investigation were found to contain lead in some amount. Under Cal/OSHA regulations, paint containing in excess of 0.06% lead (600 parts per million) are considered lead-containing paint for non-trigger tasks under Cal/OSHA. For trigger tasks, any detectable amount of lead invokes Cal/OSHA regulations and assumes that airborne levels may exceed the “Action Level” (AL) of 30 ug/m³, and the “Permissible Exposure Limit” (PEL) of 50 ug/m³. Refer to **Section 4** for additional information concerning regulatory requirements.

Current OSHA regulations require that building occupants, and workers involved in work disturbing lead containing surfaces be protected from exposure to lead above stipulated levels. Refer to the OSHA Construction Standard (CCR Title 8 1532.1 California Lead-In-Construction Standard) for work guidelines and requirements.

Of those testing combinations considered as part of our investigation, a total of one hundred and one (101) were found to include lead in excess of the 1.0 mg/cm², (0.5%), (5,000 ppm) and would be classified as “Lead-Based Paint” (LBP) under state and federal regulations. Refer to **Appendices B - D** for additional information concerning specific Testing Combination

locations found to include painted finishes containing lead at levels defined as “Lead-Based Paint”.

Any construction related work which will disturb building elements which include paint or surface coatings determined to include “Lead-Based Paint” must be conducted in accordance with applicable local, state, and federal regulations governing disturbance of lead. A lead waste characterization is required prior to disposing of components with lead, or the material must be disposed of as lead-containing waste under state and federal guidelines. In addition, Cal/OSHA regulates all activities involving the disturbance of paint which includes “any detectable” amount of lead.

PAINT CONDITION

As part of the Lead-Based Paint Inspection, painted surfaces were visually examined for general condition. While this report does not constitute a lead “Risk Assessment”, painted surfaces were generally categorized as being in intact, fair, poor, or peeling condition.

Refer to **Appendices B & D** for additional information concerning the testing combination found to include “Lead-Based Paint”.

RECOMMENDATIONS - LEAD

All future construction-related work which includes the disturbance of “Lead-Based Paint” or “Lead-Containing Paint” must be conducted in compliance with Cal/OSHA requirements. Prior to engaging in work which will disturb lead finishes referenced herein, or other untested paints or surface coatings, the contractor engaged in the work must conduct an “Initial Exposure Assessment” for each planned “trigger task” in accordance with Cal/OSHA to determine potential lead exposures to workers. Prior to commencing such operations, the Contractor must assume workers will be exposed to airborne levels above the PEL and must provide workers with Hazard Communication Training, and personal protective equipment, including HEPA-equipped respirators. A hand-washing facility must be present at the worksite.

Painted finishes classified as a “Lead Hazard” under state and federal regulations should be removed from the subject structures or stabilized prior to commencing work operations to prevent creating soil or dust hazards on the subject property. The work must be conducted in accordance with the HUD Guidelines and Cal/OSHA requirements using CDPH accredited lead workers and supervisors. A lead clearance must be conducted by an accredited lead Inspector/Assessor at the conclusion of the lead-related work.

Planned work operations involving disturbance of lead must be conducted in accordance with Cal/OSHA regulations, including use of a barrier system with water applied for dust suppression during the work operations. Refer to Cal/OSHA requirements.

LEAD WASTE DISPOSAL

Prior to disposal of elements which include “lead”, the State of California requires that representative sample(s) of the waste stream waste (along with the substrate where bonded) be submitted to an accredited laboratory and that a Total Threshold Limit Concentration (TTLC) test be performed to determine the total lead content. Depending upon the result, a SW846 (STLC) may be required to determine the amount of leachable lead. These tests will determine transportation and disposal requirements and may greatly impact the ultimate cost of the work.

PCB INVESTIGATION

STUDY & CHARACTERIZATION

Our investigation included a limited study of possible PCB-containing fluorescent light ballasts in fluorescent light fixtures at interior locations considered as part of our investigation. The scope included disassembly of randomly selected fluorescent light fixtures in order to visually evaluate whether the current light ballasts are considered suspect PCB-containing. Our investigation was limited to visual identification and did not include physical sampling of light ballasts. Under normal circumstances, light ballasts which do not contain PCB-containing compounds include language indicating such. Our investigation was limited to fluorescent light fixtures and did not consider other possible PCB-containing equipment, including transformers and other electrical equipment at the direction of the Client. As part of our evaluation, the total number of light ballasts present was quantified per room as well as could be determined based on visual determination and random disassembly of randomly selected light fixtures.

USE OF POLYCHLORINATED BIPHENYLS (PCB’S)

Polychlorinated Biphenyl was formerly used as insulating fluid in transformers, capacitors, ballasts, and other electrical equipment. In general, these products were utilized up until 1978. Upon emptying electrical equipment, PCB may remain as a trace contaminant in the equipment, in turn to be found in the replacement fluid. PCB’s can also be found in trace amounts in liquid residues that may accumulate normally in some natural gas pipelines.

Two (2) additional State of California, Proposition 65 elements defined as “chemicals known to cause cancer or reproductive toxicity” may be present as trace elements within PCB

compounds and may be present in soot and smoke involving electrical equipment which contains PCB's. These include Polychlorinated dibenzo-p-dioxins (PCDD) and polychlorinated dibenzofurans (PCDF).

CLASSIFICATION

The Department of Toxic Substances Control (DTSC) has classified polychlorinated biphenyls (PCB's) as a hazardous waste when the concentrations are equal to or greater than 5 mg/l in liquids or when the total concentrations are equal or greater than 50 ppm, respectively. When the total concentrations of PCB's are equal to or greater than 5,000 ppm in water, DTSC then regulates this waste as an Extremely Hazardous Water (Title 22, CCR, 66261.11.113). The Office of Environmental Health Hazard Assessment is the primary agency concerning Proposition 65 Regulations. They can be reached at (916) 445-6900.

COMPARISON OF CALIFORNIA/U.S. EPA REGULATIONS

- With few exemptions, the U.S. EPA does not regulate liquids with PCB concentrations below 50 ppm. In California, however, liquid wastes with PCB concentrations equal to or greater than 5 ppm are classified as hazardous waste.
- Under U.S. EPA regulations, drained PCB-contaminated transformer carcasses are allowed to be disposed of in municipal landfills. California has classified drained waste transformer carcasses as hazardous waste if the oil that was drained from the carcasses had transformer oil with PCB concentrations equal to or greater than 5 ppm.
- There is no exemption under California DTSC regulation due to PCB quantity or size of the waste material that contains PCB's. Items such as fluorescent light ballasts with PCB capacitors are covered under California DTSC Regulations. Whereas Federal regulations would exempt them under the TSCA small capacitor definition.
- Individual states, including California do not have the right or authority to regulate *use* of PCB's. Therefore, there are not DTSC regulations that would require removal of an item that contained PCB's such as a transformer or fluorescent light ballast. Generators, however would still have to comply with appropriate Federal removal requirements if applicable. DTSC hazardous water regulations apply only when and if material(s) which contain PCB's *becomes a waste*.

In the State of California, burning of used oil that contains PCB's above their detection limit (≥ 2 ppm) can only be done at DTSC-authorized facilities that have also met Federal requirements for this type of activity as outlined in Division 40 of the Code of Federal Regulations (9 CRF, Part 761).

FINDINGS – PCB CONTAINING LIGHT BALLASTS

During the course of our limited visual investigation, no (0) suspect PCB containing light ballasts were observed within any of the structures considered as part of our investigation. Based on the limited nature of our investigation, PCB-containing ballasts may exist at unexamined locations within rooms on the subject campus. For purposes of future renovation-related work, all ballasts which do not include verbiage specifically stating that they do not contain PCB's should be treated as PCB-containing if impacted by the work.

The total estimated quantity of ballasts present at each room location, including suspect PCB-Containing and non-suspect PCB-containing ballasts were as follows:

Refer to **Table 2** for a summary of our ballast investigation at each room location.

MERCURY-CONTAINING FLUORESCENT LIGHT TUBE **INVESTIGATION**

STUDY & CHARACTERIZATION

As part of our site evaluation, we visually assessed existing fluorescent light tubes at randomly selected fluorescent light fixtures in order to determine if the light tubes were considered to be suspect mercury-containing. In addition, we provided an approximate quantity of light tubes in each room locations. Refer to the Table below for estimated quantities of light tubes.

Spent fluorescent light tubes and HID lamps are regulated by the Department of Toxic Substances Control because they contain mercury, which is listed as a presumptive hazardous waste in Appendix X, Chapter 11, Title 22, of the California Code of Regulations. Fluorescent light tubes and HID lamps typically contain concentrations of mercury (an inorganic persistent and bio-accumulative toxic substance) exceeding the Total Threshold Limit Concentration (TTLC) and/or Soluble Threshold Limit Concentration (STLC) values. The regulatory thresholds are 20 mg/kg and 0.2 mg/l, respectively, as noted in Section 66261.24 (a) (2) (A), 22 CCR.

RECYCLING/DISPOSAL OF MERCURY CONTAINING ELEMENTS

Spent fluorescent light tubes can be recycled, allowing for the recovery of the mercury, glass, and aluminum end caps. Within California, there are several facilities with Department authorization to accept non-RCRA fluorescent tubes for recycling.

The State of California allows a Generator to dispose as non-hazardous waste no more than a combined total of 25 spent fluorescent light tubes, regardless of size, in a day. Quantities greater than this, which are destined for land disposal, must be managed as a hazardous waste and are subject to land disposal restrictions.

FINDINGS (MERCURY CONTAINING ELEMENTS)

All spent fluorescent light tubes which are removed from light fixtures and disposed of in conjunction with the proposed renovation project may be disposed of as non-hazardous waste as long as the total does not exceed 25 total tubes per day. Should the total exceed 25 spent tubes per day, under State of California regulations, they must be treated as mercury-containing hazardous waste in California. Based upon our limited investigation, the total number of fluorescent light tubes was quantified and is included below. Quantification is by specific site location.

MERCURY LIGHT TUBE ASSESSMENT

For the purposes of future renovation work involving those buildings considered as part of our investigation, all fluorescent light tubes should be treated as mercury-containing unless they state that they are non-mercury containing.

The total estimated quantity of fluorescent light tubes present at each room location are included in **Table 2**.

CLOSING STATEMENT

This report is limited to the specified building locations and is not intended to represent other buildings or locations at the subject site.

LIMITATIONS

The asbestos, lead-based paint, PCB and mercury investigation and review of the subject school site location was limited in scope and was intended to evaluate referenced hazards based on the proposed scope provided by the Client. This investigation is undertaken with the calculated risk that the presence, full nature, and extent of the presence and locations of asbestos-containing materials, lead-paint, PCB ballasts and mercury-containing elements would not be revealed by visual observation and limited, random sampling alone. **T. Brooks & Associates, a Division of Provost & Pritchard Consulting Group**, makes no representations as the presence of asbestos,

lead, PCB, or Mercury-containing materials and finishes involving materials or systems which were not considered as part of our investigation, or which were inaccessible to the inspector at the time of the investigation. The investigation of possible PCB and mercury-containing elements was based on a limited visual survey and did not include sampling or test analysis of the referenced elements. **T. Brooks & Associates, a division of Provost & Pritchard Consulting Group**, relied upon information provided by equipment manufacturers in making conclusions related to PCB and mercury-containing equipment and elements.

Certain opinions and recommendations expressed in this report are based on our knowledge and experience with applicable state, federal and local law, and do not reflect other possible adverse conditions not immediately visible or which may be discovered by a more extensive examination including a review of relevant documents which were not provided.

The sampling strategies for asbestos, lead-based paint, PCB ballast, and mercury light tubes were limited as indicated and are not intended to represent materials at untested locations.

Findings presented in this report were based on field observations, random sampling and analysis, review of available data and discussion with local regulatory and advisory agencies. Therefore, the data obtained are clear and accurate only to the degree implied by the sources and methods involved.

The information presented herewith was based on professional interpretation using presently accepted methods with a degree of conservation deemed proper as of the report date. It is not warranted that such data and/or methods cannot be superseded by future technical developments.

Sincerely,
**T. Brooks & Associates, A Division of
Provost & Pritchard Consulting Group**



Troy F. Brooks, CAC, CDPH, CIEC
Principal Environmental & Roofing Specialist
Certified Asbestos Consultant, No. 92-0186
CDPH Accredited Lead Inspector/Assessor No. 193
Certified Indoor Environmental Consultant



David Norman, Principal

TABLE 1
SAMPLED MATERIALS ANALYTICAL RESULTS

Munsey Elementary School
3801 Brave Ave.
Bakersfield, California

| Building: A | | Room Name/No: MPR | | | |
|---|---------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 69' W: 49' H: 20' | | Total Room Ft ² : 3,381 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 33-01 | 12"x12" Tan Vinyl Floor Tile 1 & Mastic 1 (Yellow) - Top Layer | VFT | ND | |
| | | 12"x12" Off-White Vinyl Floor Tile 2 & Mastic 2 (Yellow) - Middle Layer | VFT | ND | |
| | | 9"x9" Red Vinyl Floor Tile 3 - Bottom Layer Note: 5% Chrysotile | Concrete | ACM | N |
| | | Mastic 3 (Black) - Bottom Layer | Concrete | ND | |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | Wood | ACM | N |
| Walls | Assumed | Particle Board Assumed Note: Unable to sample without causing considerable damage | Plaster | ACM | N |
| | 31-01 & 31-02 | Adhesive on Particle Board | | ND | |
| Walls | 32-01 & 32-02 | 6" Blue Cove Base & Adhesive (Beige) | Wood | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 53-01 | | ND | |
| Lights | | 15 Ballasts / 30 Light Tubes / 15 Fixtures | | | |

| Building: A | | Room Name/No: M1 - Restroom | | | |
|---|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: '6 W: 16' H: 9' | | Total Room Ft ² : 96 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 35-02 | Blue Vinyl Sheet Flooring & Adhesive/Leveler | Concrete | ND | |
| Walls | 30-01 | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Cove Base | | Blue Vinyl Sheet Flooring & Adhesive curves up wall Note: Per sample result 35-02 | | ND | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Lights | | 2 Ballasts / 4 Light Tubes / 2 Fixtures | | | |

| Building: A | | Room Name/No: M2 - Special Education Restroom | | | |
|---|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 6' W: 16' H: 9' | | Total Room Ft ² : 96 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 35-01 | Blue Vinyl Sheet Flooring & Adhesive/Leveler | Concrete | ND | |
| Walls | 30-02 | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Cove Base | | Blue Vinyl Sheet Flooring & Adhesive curves up wall Note: Per sample result 35-01 | | ND | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Lights | | 2 Ballasts / 4 Light Tubes / 2 Fixtures | | | |

| Building: A | | Room Name/No: M3 - Stage Area | | | |
|---|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 19' W: 32' H: 16' | | Total Room Ft ² : 608 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Brown Wood | | NS | |
| Walls | 30-07 | Plaster Note: <1% Chrysotile | | ACM | N |
| Cove Base | | 2" Wood Baseboards (Nailed) | | NS | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Lights | | 8 Ballasts / 32 Light Tubes / 8 Fixtures | | | |

| Building: A | | Room Name/No: M4 - Storage | | | |
|--|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 15' W: 8' H: 14' | | Total Room Ft ² : 120 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Brown Wood | | NS | |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Cove Base | | 2" Wood Baseboards (Nailed) | | NS | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Lights | | 2 Ballasts / 4 Light Tubes / 2 Fixtures | | | |

| Building: A | | Room Name/No: M5 | | | |
|--|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 18' W: 8' H: 14' | | Total Room Ft ² : 144 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Brown Wood | | NS | |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Cove Base | | 2" Wood Baseboards (Nailed) | | NS | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |

| Building: A | | Room Name/No: Kitchen | | | |
|---|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 49' W: 26' H: 14' | | Total Room Ft ² : 1,274 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 36-02 | Grey Vinyl Sheet Flooring & Mastic/Leveler | Concrete | ND | |
| Walls | 30-06 | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Walls | | Fiberglass Reinforced Panels | | NS | |
| | Assumed | Adhesive on FRP Note: Unable to sample without causing considerable damage | Plaster | ACM | N |
| Walls | Assumed | Particle Board & Adhesive Assumed Note: Unable to sample without causing considerable damage | Plaster | ACM | N |
| Cove Base | | Grey Vinyl Sheet Flooring & Mastic/Leveler curves up wall Note: Per sample result 36-01 | Plaster | ND | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Lights | | 12 Ballasts / 48 Light Tubes / 12 Fixtures | | | |

* Based on sample 30-07 that tested positive for asbestos, all Plaster is considered positive for asbestos

| Building: A | | Room Name/No: K1 | | | |
|---------------------------------------|------------|------------------------------|-----------|-----|-------------|
| Room Dimensions (ft.): L: W: H: | | Total Room Ft ² : | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| No Access | | | | | |

| Building: A | | Room Name/No: K2 | | | |
|---------------------------------------|------------|------------------------------|-----------|-----|-------------|
| Room Dimensions (ft.): L: W: H: | | Total Room Ft ² : | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| No Access | | | | | |

| Building: A | | Room Name/No: K3 | | | |
|---------------------------------------|------------|------------------------------|-----------|-----|-------------|
| Room Dimensions (ft.): L: W: H: | | Total Room Ft ² : | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| No Access | | | | | |

| Building: A | | Room Name/No: K4 - Storage / Restroom | | | |
|---|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 5' W: 9' H: 11' | | Total Room Ft ² : 45 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 36-01 | Grey Vinyl Sheet Flooring & Mastic/Leveler | Concrete | ND | |
| Walls | 30-05 | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Cove Base | | Grey Vinyl Sheet Flooring & Mastic/Leveler curves up wall Note: Per sample result 36-01 | Plaster | ND | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |

| Building: A | | Room Name/No: K5 - Janitor / Water | | | |
|---|------------|---|-----------|---------------|-------------|
| Room Dimensions (ft.): L: 6' W: 4' H: 10' | | Total Room Ft ² : 24 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Concrete | | Outside Scope | |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Cove Base | | None | | | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |

| Building: A | | Room Name/No: Lounge | | | |
|---|---------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 14' W: 20' H: 13' | | Total Room Ft ² : 280 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 34-01 & 34-02 | Blue Vinyl Sheet Flooring & Mastic/Leveler | Concrete | ND | |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Cove Base | | 4" Blue Cove Base & Adhesive Note: Per sample result 32-01 & 32-02 | | ND | |
| Ceiling | 30-03 & 30-04 | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Lights | | 2 Ballasts / 4 Light Tubes / 2 Fixtures | | | |

* Based on sample 30-07 that tested positive for asbestos, all Plaster is considered positive for asbestos

| Building: B | | Room Name/No: A1 - Admin* | | | |
|---|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 24' W: 19' H: 11' | | Total Room Ft ² : 456 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Grey Carpet & Carpet Tiles with Turquoise lines; Sporadic Turquoise Carpet Tiles | Concrete | NS | |
| Flooring | Assumed | Carpet & Carpet Tile Adhesive | | ACM | N |
| Flooring | | Residual Black Mastic under Carpet Note: Per sample result 55-01 | | ND | |
| Walls | | Painted Wood | | NS | |
| Walls | Assumed | Soft Soak Wall Panel & Adhesive Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| Walls | Assumed | Tackboard & Adhesive Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| Cove Base | Assumed | 4" Grey Cove Base & Adhesive (Beige) | Wood | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 54-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation & Exposed Framing | | NS | |
| | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample result 53-01 | | ND | |
| Lights | | 9 Ballasts / 18 Light Tubes / 9 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: B | | Room Name/No: A2 - Principal's Office* | | | |
|---|------------|--|-----------|-----------|-------------|
| Room Dimensions (ft.): L: 16' W: 12' H: 11' | | Total Room Ft ² : 192 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Grey Carpet Tiles with Turquoise lines; Sporadic Turquoise Carpet Tiles | Concrete | NS | |
| Flooring | Assumed | Carpet Tile Adhesive | | ACM | N |
| Flooring | | Residual Black Mastic under Carpet Note: Per sample result 55-01 | | ND | |
| Walls | | Painted Wood | | NS | |
| Walls | Assumed | White Board (1) Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Walls | Assumed | Tackboard (1) & Adhesive Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| Cove Base | Assumed | 4" Grey Cove Base & Adhesive (Beige) | Wood | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 54-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation & Exposed Framing | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample result 53-01 | | ND | |
| Lights | | 4 Ballasts / 12 Light Tubes / 4 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: B | | Room Name/No: A3 - Principal's Restroom* | | | |
|---|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 3' W: 7' H: 10' | | Total Room Ft ² : 21 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Grey Speckled Vinyl Sheet Flooring & Mastic Note: Per sample result 56-01 | Concrete | ND | |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Cove Base | | Grey Speckled Vinyl Sheet Flooring & Mastic curves up wall Note: Per sample result 56-01 | Plaster | ND | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |

* Minimal sampling performed due to limited proposed scope of work

| Building: B | | Room Name/No: A4 - Vice Principal's Office* | | | |
|--|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 17' W: 12' H: 9' | | Total Room Ft ² : 204 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Grey Carpet Tiles with Turquoise lines; Sporadic Turquoise Carpet Tiles | Concrete | NS | |
| Flooring | Assumed | Carpet Tile Adhesive | | ACM | N |
| Flooring | | Residual Black Mastic under Carpet Note: Per sample result 55-01 | | ND | |
| Walls | | Painted Wood | | NS | |
| Walls | Assumed | Soft Soak Wall Panel & Adhesive Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| Cove Base | Assumed | 4" Grey Cove Base & Adhesive (Beige) | Wood | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 54-01 | | ND | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample result 53-01 | | ND | |
| Lights | | 4 Ballasts / 12 Light Tubes / 4 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: B | | Room Name/No: A5 - Vice Principal's Restroom* | | | |
|---|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 8' W: 9' H: 10' | | Total Room Ft ² : 72 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Tan & Brown Ceramic Tile (small) & Grout (60% of flooring area) | Concrete | NS | |
| Flooring | | Brown Carpet Tiles | Concrete | NS | |
| Flooring | Assumed | Carpet Tile Adhesive | | ACM | N |
| Flooring | | Residual Black Mastic under Carpet Note: Per sample result 55-01 | | ND | |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Walls | | Ceramic Tile & Grout; Note: Tile goes 5' up wall | | NS | |
| Cove Base | Assumed | 4" Grey Cove Base & Adhesive (Beige) | | ACM | N |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |

* Minimal sampling performed due to limited proposed scope of work

| Building: B | | Room Name/No: A6 - Hallway* | | | |
|---|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 20' W: 4' H: 8' | | Total Room Ft ² : 80 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Grey Carpet Tiles with Turquoise lines; Sporadic Turquoise Carpet Tiles | Concrete | NS | |
| Flooring | Assumed | Carpet Tile Adhesive | | ACM | N |
| Flooring | | Residual Black Mastic under Carpet Note: Per sample result 55-01 | | ND | |
| Walls | | Painted Wood | | NS | |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Walls | Assumed | Soft Soak Wall Panel & Adhesive Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| Walls | Assumed | Tackboard & Adhesive Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| Cove Base | Assumed | 4" Grey Cove Base & Adhesive (Beige) | Wood | ACM | N |
| Ceiling | 53-01 | 1' x 1' Ceiling Tile (Nailed) | | ND | |
| Lights | | 2 Ballasts / 8 Light Tubes / 2 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: B | | Room Name/No: A7 - Restroom | | | |
|--|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 7' W: 5' H: 8' | | Total Room Ft ² : 35 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 56-01 | Grey Speckled Vinyl Sheet Flooring & Mastic | Concrete | ND | |
| Walls | 52-01 | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Cove Base | 56-01 | Grey Speckled Vinyl Sheet Flooring & Mastic curves up wall | Plaster | ND | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |

| Building: B | | Room Name/No: A8 - First Aid | | | |
|--|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 8' W: 10' H: 13' | | Total Room Ft ² : 80 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Grey Carpet Tiles with Turquoise lines; Sporadic Turquoise Carpet Tiles | Concrete | NS | |
| Flooring | Assumed | Carpet Tile Adhesive | | ACM | N |
| Flooring | | Residual Black Mastic under Carpet Note: Per sample result 55-01 | | ND | |
| Walls | | Painted Wood | | NS | |
| Cove Base | Assumed | 4" Grey Cove Base & Adhesive (Beige) | Wood | ACM | N |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 53-01 | | ND | |
| Lights | | 1 Ballasts / 4 Light Tubes / 1 Fixtures | | | |

| Building: B | | Room Name/No: A9 - Storage | | | |
|---|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 12' W: 10' H: 13' | | Total Room Ft ² : 120 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Grey Carpet Tiles with Turquoise lines; Sporadic Turquoise Carpet Tiles | Concrete | NS | |
| Flooring | Assumed | Carpet Tile Adhesive | | ACM | N |
| Flooring | | Residual Black Mastic under Carpet Note: Per sample result 55-01 | | ND | |
| Walls | | Painted Wood | | NS | |
| Cove Base | Assumed | 4" Grey Cove Base & Adhesive (Beige) | Wood | ACM | N |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 53-01 | | ND | |
| Lights | | 1 Ballasts / 4 Light Tubes / 1 Fixtures | | | |

| Building: B | | Room Name/No: A10 - Office | | | |
|--|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 12' W: 14' H: 8' | | Total Room Ft ² : 168 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Grey Carpet Tiles with Turquoise lines; Sporadic Turquoise Carpet Tiles | Concrete | NS | |
| Flooring | Assumed | Carpet Tile Adhesive | | ACM | N |
| Flooring | | Residual Black Mastic under Carpet Note: Per sample result 55-01 | | ND | |
| Walls | | Painted Wood | | NS | |
| Cove Base | Assumed | 4" Grey Cove Base & Adhesive (Beige) | Wood | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 54-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample result 53-01 | | ND | |
| Lights | | 4 Ballasts / 8 Light Tubes / 4 Fixtures | | | |

| Building: B | | Room Name/No: A11 - Staff Room | | | |
|---|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 20' W: 17' H: 12' | | Total Room Ft ² : 340 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Grey Carpet Tiles with Turquoise lines; Sporadic Turquoise Carpet Tiles | Concrete | NS | |
| Flooring | Assumed | Carpet Tile Adhesive | | ACM | N |
| Flooring | | Residual Black Mastic under Carpet Note: Per sample result 55-01 | | ND | |
| Walls | | Painted Wood | | NS | |
| Walls | Assumed | Soft Soak Wall Panel & Adhesive Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| Cove Base | Assumed | 4" Grey Cove Base & Adhesive (Beige) | Wood | ACM | N |
| Ceiling | 54-01 | 2' x 4' Ceiling Tile (Drop-down) | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample result 53-01 | | ND | |
| Lights | | 3 Ballasts / 10 Light Tubes / 3 Fixtures | | | |

| Building: B | | Room Name/No: A12 - Office | | | |
|---|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 11' W: 9' H: 8' | | Total Room Ft ² : 99 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Grey Carpet Tiles with Turquoise lines; Sporadic Turquoise Carpet Tiles | Concrete | NS | |
| Flooring | Assumed | Carpet Tile Adhesive | | ACM | N |
| Flooring | | Residual Black Mastic under Carpet Note: Per sample result 55-01 | | ND | |
| Walls | | Painted Wood | | NS | |
| Walls | Assumed | Soft Soak Wall Panel & Adhesive Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| Cove Base | Assumed | 4" Grey Cove Base & Adhesive (Beige) | Wood | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 54-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample result 53-01 | | ND | |
| Lights | | 2 Ballasts / 4 Light Tubes / 2 Fixtures | | | |

| Building: B | | Room Name/No: 2 - Pre-K Classroom | | | |
|---|------------|---|-----------|-----------------|-------------|
| Room Dimensions (ft.): L: 40' W: 32' H: 11' | | Total Room Ft ² : 1,280 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1 Note: Per sample result 55-01 Mastic 1 / VFT 2 Note: 4% Chrysotile Residual Black Mastic 2 under Carpet Note: Per sample result 55-01 | Concrete | ND ACM ND | N |
| Walls | | Painted Wood | | NS | |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Cove Base | Assumed | 4" Grey Cove Base & Adhesive (Beige) | Wood | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 54-01 | | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 53-01 Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample result 53-01 | | ND | |
| Lights | | 24 Ballasts / 48 Light Tubes / 24 Fixtures | | | |

| Building: B | | Room Name/No: 2.1 - Pre K Boys' Restroom* | | | |
|---|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 7' W: 3' H: 11' | | Total Room Ft ² : 21 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | Assumed | Tan Mottled Vinyl Sheet Flooring & Mastic | Concrete | ACM | N |
| Flooring | | Tan & Brown Ceramic Tile (small) & Grout (20% of flooring area) | Concrete | NS | |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Walls | | Ceramic Tile & Grout; Note: Tile goes 3' up wall | | NS | |
| Cove Base | Assumed | Tan Mottled Vinyl Sheet Flooring & Mastic curves up wall | Plaster | ACM | N |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |

* Minimal sampling performed due to limited proposed scope of work

| Building: B | | Room Name/No: 2.2 - Pre K Girls Restroom* | | | |
|--|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 5' W: 3' H: 9' | | Total Room Ft ² : 15 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | Assumed | Tan Mottled Vinyl Sheet Flooring & Mastic | Concrete | ACM | N |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Walls | | Ceramic Tile & Grout; Note: Tile goes 3' up wall | | NS | |
| Cove Base | Assumed | Tan Mottled Vinyl Sheet Flooring & Mastic curves up wall | Plaster | ACM | N |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |

* Minimal sampling performed due to limited proposed scope of work

| Building: B | | Room Name/No: Teachers' Restroom* | | | |
|--|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 7' W: 6' H: 9' | | Total Room Ft ² : 42 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | Assumed | Tan Mottled Vinyl Sheet Flooring & Mastic | Concrete | ACM | N |
| Walls | 52-02 | Plaster | | ND | |
| Walls | | Ceramic Tile & Grout; Note: Tile goes 4' up wall | | NS | |
| Cove Base | Assumed | Tan Mottled Vinyl Sheet Flooring & Mastic curves up wall | Plaster | ACM | N |
| Ceiling | | Plaster Note: Per sample result 52-02 | | ND | |

* Minimal sampling performed due to limited proposed scope of work

| Building: B | | Room Name/No: Teachers' Room | | | |
|---|------------|--|-----------|-----------|-------------|
| Room Dimensions (ft.): L: 16' W: 11' H: 14' | | Total Room Ft ² : 176 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1 Note: Per sample result 55-01 Mastic 1 / VFT 2 Note: 4% Chrysotile | Concrete | ND ACM | N |
| Flooring | | Residual Black Mastic under VFT Note: Per sample result 55-01 | | ND | |
| Walls | | Painted Wood | | NS | |
| Cove Base | Assumed | 4" Grey Cove Base & Adhesive (Beige) | Wood | ACM | N |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 53-01 | | ND | |
| Lights | | 4 Ballasts / 16 Light Tubes / 4 Fixtures | | | |

| Building: B | | Room Name/No: 1.1 - TK Boys' Restroom* | | | |
|---|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 7' W: 3' H: 11' | | Total Room Ft ² : 21 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | Assumed | Tan Mottled Vinyl Sheet Flooring & Mastic | Concrete | ACM | N |
| Flooring | | Tan & Brown Ceramic Tile (small) & Grout (20% of flooring area) | Concrete | NS | |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Walls | | Ceramic Tile & Grout; Note: Tile goes 3' up wall | | NS | |
| Cove Base | Assumed | Tan Mottled Vinyl Sheet Flooring & Mastic curves up wall | Plaster | ACM | N |
| Ceiling | | Plaster* Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |

* Minimal sampling performed due to limited proposed scope of work

| Building: B | | Room Name/No: 1.2 - TK Girls' Restroom* | | | |
|--|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 5' W: 3' H: 9' | | Total Room Ft ² : 15 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | Assumed | Tan Mottled Vinyl Sheet Flooring & Mastic | Concrete | ACM | N |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Walls | | Ceramic Tile & Grout; Note: Tile goes 3' up wall | | NS | |
| Cove Base | Assumed | Tan Mottled Vinyl Sheet Flooring & Mastic curves up wall | Plaster | ACM | N |
| Ceiling | | Plaster* Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |

* Minimal sampling performed due to limited proposed scope of work

| Building: B | | Room Name/No: 1 - TK Classroom | | | |
|---|------------|---|-----------|-----------------|-------------|
| Room Dimensions (ft.): L: 40' W: 32' H: 11' | | Total Room Ft ² : 1,280 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 55-01 | Off-White 12"x12" Vinyl Floor Tile 1 Mastic 1 / VFT 2 Note: 4% Chrysotile Residual Black Mastic 2 under VFT & Carpet Circle | Concrete | ND ACM ND | N |
| Flooring | Assumed | Grey Carpet Circle Carpet Mastic | | NS ACM | N |
| Walls | | Painted Wood | | NS | |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Walls | Assumed | Soft Soak Wall Panel & Adhesive Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| Cove Base | Assumed | 4" Grey Cove Base & Adhesive (Beige) | | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 54-01 | | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 53-01 Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample result 53-01 | | ND | |
| Lights | | 24 Ballasts / 48 Light Tubes / 24 Fixtures | | | |

| Building: B | | Room Name/No: Electrical Room | | | |
|--|------------|---|-----------|-----|---------------|
| Room Dimensions (ft.): L: 8' W: 14' H: 14' | | Total Room Ft ² : 112 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Concrete | | | Outside Scope |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Cove Base | | None | | | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Lights | | 1 Ballasts / 2 Light Tubes / 1 Fixtures | | | |

| Building: Classrooms 3 & 4 Wing | | Room Name/No: 3 - Classroom | | | |
|--|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 9' | | Total Room Ft ² : 920 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Dark Multi-Colored Carpet & Mastic Note: Per sample result 51-01 | | ND | |
| Flooring | | Black Carpet & Adhesive at Door Entrance - 3% of Floor Area Note: Per sample result 51-01 | Wood | ND | |
| Walls | | Painted Wood | | NS | |
| Walls | | Unfinished Drywall Note: Per sample result 48-01 | | ND | |
| Walls | | White Board | Wood | NS | |
| | Assumed | Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Walls | Assumed | Soft Soak Wall Panel Note: Unable to sample without causing considerable damage | Drywall | ACM | N |
| | | Adhesive on Soft Soak Note: Per sample result 48-01 | | ND | |
| Cove Base | | 4" Green Cove Base & Adhesive (Beige) Note: Per sample result 50-01 | | ND | |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 49-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation & Exposed Framing | | NS | |
| Lights | | 10 Ballasts / 40 Light Tubes / 10 Fixtures | | | |

| Building: Classrooms 3 & 4 Wing | | | Room Name/No: 4 - Classroom | | |
|--|------------|---|----------------------------------|-----|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 9' | | | Total Room Ft ² : 920 | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 51-01 | Dark Multi-Colored Carpet & Mastic - 97% of floor area | Wood | ND | |
| Flooring | 51-01 | Black Carpet & Adhesive at Door Entrance - 3% of Floor Area | Wood | ND | |
| Walls | | Painted Wood | | NS | |
| Walls | 48-01 | Unfinished Drywall | | ND | |
| Walls | | White Board | Wood | NS | |
| | Assumed | Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Walls | Assumed | Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| | 48-01 | Adhesive on Soft Soak | | ND | |
| Cove Base | 50-01 | 4" Green Cove Base & Adhesive (Beige) | | ND | |
| Ceiling | 49-01 | 2' x 4' Ceiling Tile (Drop-down) | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation & Exposed Framing | | NS | |
| Lights | | 10 Ballasts / 40 Light Tubes / 10 Fixtures | | | |

| Building: C | | Room Name/No: Boys' Restroom | | | |
|---|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 12' W: 14' H: 14' | | Total Room Ft ² : 168 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Tan & Brown Ceramic Tile (small) & Grout | Concrete | NS | |
| Walls | 1-02 | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Walls | | Ceramic Tile & Grout - Goes 5' up wall from floor | | NS | |
| Cove Base | | None | | | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Lights | | 2 Ballasts / 4 Light Tubes / 2 Fixtures | | | |

| Building: C | | Room Name/No: Girls' Restroom | | | | |
|---|------------|---|-----------|-----------|-----|-------------|
| Room Dimensions (ft.): L: 12' W: 14' H: 14' | | Total Room Ft ² : 168 | | | | |
| Component | Sample No. | Material Description | Locations | Substrate | ACM | Friable Y/N |
| Flooring | | Tan & Brown Ceramic Tile (small) & Grout | | Concrete | NS | |
| Walls | 1-01 | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | | ACM | N |
| Walls | | Ceramic Tile & Grout - Goes 5' up wall from floor | | | NS | |
| Cove Base | | None | | | | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | | ACM | N |
| Lights | | 2 Ballasts / 4 Light Tubes / 2 Fixtures | | | | |

| Building: C | | Room Name/No: 5 - Classroom | | | |
|---|------------|--|-----------|-----------------|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 11' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1 & Mastic 1 Note: Per sample result 4-01 VFT 2 Note: <1% Chrysotile Leveler 1/Mastic 2 & Leveler 2 Note: Covers 25% of Floor Area | Concrete | ND ACM ND | N |
| Flooring | | Brown Carpet Note: Covers 75% of Floor Area; | Red VFT | NS | |
| Flooring | 5-01 | Carpet Mastic Note: Mastic Inseparable from VFT Red 9"x9" Vinyl Floor Tile & Mastic Note: 6% Chrysotile; Under Brown Carpet | Concrete | ACM ACM | N N |
| Walls | | Painted Wood Note: East & West Walls | | NS | |
| Walls | | Windows & Cabinets Note: North Wall | | | |
| Walls | | White Board Assumed Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Walls | Assumed | Particle Board Note: Unable to sample without causing considerable damage Adhesive on Particle Board Note: Per sample result 3-01; South Wall | Wood | ACM ND | N |
| Walls | Assumed | Chalk Board & Adhesive Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| Cove Base | | 4" Blue Cove Base, Adhesive (Brown) & Backing Note: Per sample result 2-01 | | ND | |
| Ceiling | 7-01 | 2' x 4' Ceiling Tile (Drop-down) | | ND | |
| Ceiling | 6-01 | 1' x 1' Ceiling Tile (Nailed) Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample result 6-01 | | ND | |
| Lights | | 18 Ballasts / 36 Light Tubes / 18 Fixtures | | | |

| Building: C | | Room Name/No: 6 - Classroom | | | |
|---|------------|--|-----------|-----------------|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 11' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1 & Mastic 1 Note: Per sample result 4-01 VFT 2 Note: <1% Chrysotile Leveler 1/Mastic 2 & Leveler 2 Note: Covers 25% of Floor Area | Concrete | ND ACM ND | N |
| Flooring | | Brown Carpet Note: Covers 75% of Floor Area; | Red VFT | NS | |
| Flooring | | Carpet Mastic Note: Per sample result 5-01; Mastic Inseparable from VFT Red 9"x9" Vinyl Floor Tile & Mastic Note: 6% Chrysotile; Under Brown Carpet | Concrete | ACM ACM | N N |
| Walls | | Painted Wood Note: East & West Walls | | NS | |
| Walls | | Windows & Cabinets Note: North Wall | | | |
| Walls | | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Walls | Assumed | Particle Board Note: Unable to sample without causing considerable damage Adhesive on Particle Board Note: South Wall | Wood | ACM ND | N |
| Cove Base | 2-01 | 4" Blue Cove Base, Adhesive (Brown) & Backing | | ND | |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 7-01 | | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 6-01 Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample result 6-01 | | ND | |
| Lights | | 18 Ballasts / 36 Light Tubes / 18 Fixtures | | | |

| Building: C | | Room Name/No: 6A - Storage | | | |
|--|------------|--|-----------|-----------------|-------------|
| Room Dimensions (ft.): L: 11' W: 7' H: 10' | | Total Room Ft ² : 77 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1 & Mastic 1 Note: Per sample result 4-01 VFT 2 Note: <1% Chrysotile Leveler 1/Mastic 2 & Leveler 2 | Concrete | ND ACM ND | N |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Cove Base | | None Note: Cove Base has been removed; Mastic is remaining Mastic on Cove Base Note: Per sample result 2-01 | | ND | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| Lights | | 3 Ballasts / 6 Light Tubes / 3 Fixtures | | | |

| Building: C | | Room Name/No: 6B | | | |
|---|----------------------------|--|-----------|-----------------|-------------|
| Room Dimensions (ft.): L: 16' W: 20' H: 10' | | Total Room Ft ² : 320 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 4-01 | Off-White 12"x12" Vinyl Floor Tile 1 & Mastic 1 VFT 2 Note: <1% Chrysotile Leveler 1/Mastic 2 & Leveler 2 | Concrete | ND ACM ND | N |
| Walls | 10-01, 10-02 & 10-03 | Drywall, Taping Mud with Texture | | ND | |
| Cove Base | | 4" Blue Cove Base, Adhesive (Brown) & Backing Note: Per sample result 2-01 | | ND | |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 7-02 | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Lights | | 6 Ballasts / 18 Light Tubes / 6 Fixtures | | | |

| Building: C | | Room Name/No: 7 - Classroom | | | |
|---|------------|--|-----------|-----------------|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 11' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1 & Mastic 1 Note: Per sample result 4-01 VFT 2 Note: <1% Chrysotile Leveler 1/Mastic 2 & Leveler 2 Note: Covers 25% of Floor Area | Concrete | ND ACM ND | N |
| Flooring | | Brown Carpet Note: Covers 75% of Floor Area; | Red VFT | NS | |
| Flooring | | Carpet Mastic Note: Per sample result 5-01; Mastic Inseparable from VFT Red 9"x9" Vinyl Floor Tile & Mastic Note: 6% Chrysotile; Under Brown Carpet | Concrete | ACM ACM | N N |
| Walls | | Painted Wood Note: East & West Walls | | NS | |
| Walls | | Windows & Cabinets Note: North Wall | | NS | |
| Walls | | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Walls | | Particle Board Note: Unable to sample without causing considerable damage Adhesive on Particle Board Note: South Wall; Per sample result 3-01 | Wood | ACM ND | N |
| Cove Base | | 4" Blue Cove Base, Adhesive (Brown) & Backing Note: Per sample result 2-01 | | ND | |
| Ceiling | 7-02 | 2' x 4' Ceiling Tile (Drop-down) | | ND | |
| Ceiling | 6-02 | 1' x 1' Ceiling Tile (Nailed) Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample result 6-02 | | ND | |
| Lights | | 18 Ballasts / 36 Light Tubes / 18 Fixtures | | | |

| Building: C | | Room Name/No: 8 - Classroom | | | |
|---|------------|--|-----------|-----------------|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 11' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1 & Mastic 1 Note: Per sample result 4-01 VFT 2 Note: <1% Chrysotile Leveler 1/Mastic 2 & Leveler 2 Note: Covers 25% of Floor Area | Concrete | ND ACM ND | N |
| Flooring | | Brown Carpet Note: Covers 75% of Floor Area; | Red VFT | NS | |
| Flooring | 5-02 | Carpet Mastic Assumed Note: Per sample result 5-01 Red 9"x9" Vinyl Floor Tile & Mastic Note: 6% Chrysotile; Under Brown Carpet | Concrete | ACM ACM | N N |
| Walls | | Painted Wood Note: East & West Walls | | NS | |
| Walls | | Windows & Cabinets Note: North Wall | | NS | |
| Walls | | White Board Assumed Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Walls | Assumed | Particle Board Note: Unable to sample without causing considerable damage Adhesive on Particle Board Note: South Wall; Per sample result 3-02 | Wood | ACM ND | N |
| Cove Base | 2-02 | 4" Blue Cove Base, Adhesive (Brown) & Backing | | ND | |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 7-02 | | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 6-02 Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample result 6-02 | | ND | |
| Lights | | 18 Ballasts / 36 Light Tubes / 18 Fixtures | | | |

| Building: C | | Room Name/No: 9 - Classroom | | | |
|---|------------|--|-----------|-----------------|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 11' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1 & Mastic 1 Note: Per sample result 4-01 VFT 2 Note: <1% Chrysotile Leveler 1/Mastic 2 & Leveler 2 Note: Covers 25% of Floor Area | Concrete | ND ACM ND | N |
| Flooring | | Brown Carpet Note: Covers 75% of Floor Area; | Red VFT | NS | |
| Flooring | | Carpet Mastic Note: Per sample result 5-01; Mastic Inseparable from VFT Red 9"x9" Vinyl Floor Tile & Mastic Note: 6% Chrysotile; Under Brown Carpet | Concrete | ACM ACM | N N |
| Walls | | Painted Wood Note: East & West Walls | | NS | |
| Walls | | Windows & Cabinets Note: North Wall | | NS | |
| Walls | | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Walls | Assumed | Particle Board Note: Unable to sample without causing considerable damage Adhesive on Particle Board Note: South Wall | Wood | ACM ND | N |
| Cove Base | | 4" Blue Cove Base, Adhesive (Brown) & Backing Note: Per sample result 2-02 | | ND | |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 7-02 | | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 6-02 Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample result 6-02 | | ND | |
| Lights | | 18 Ballasts / 36 Light Tubes / 18 Fixtures | | | |

| Building: D | | Room Name/No: Boys' Restroom | | | |
|---|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 12' W: 14' H: 14' | | Total Room Ft ² : 168 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Tan & Brown Ceramic Tile (small) & Grout | Concrete | NS | |
| Walls | 11-02 | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Walls | | Ceramic Tile & Grout - Goes 5' up wall from floor | | NS | |
| Cove Base | | None | | | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Lights | | 2 Ballasts / 4 Light Tubes / 2 Fixtures | | | |

| Building: D | | Room Name/No: Girls' Restroom | | | | |
|---|------------|---|-----------|-----------|-----|-------------|
| Room Dimensions (ft.): L: 12' W: 14' H: 14' | | Total Room Ft ² : 168 | | | | |
| Component | Sample No. | Material Description | Locations | Substrate | ACM | Friable Y/N |
| Flooring | | Tan & Brown Ceramic Tile (small) & Grout | | Concrete | NS | |
| Walls | 11-03 | Plaster | | | ND | |
| Walls | | Ceramic Tile & Grout - Goes 5' up wall from floor | | | NS | |
| Cove Base | | None | | | | |
| Ceiling | | Plaster Note: Per sample result 11-03 | | | ND | |
| Lights | | 2 Ballasts / 4 Light Tubes / 2 Fixtures | | | | |

| Building: D | | Room Name/No: 10 - Classroom | | | |
|---|---------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 11' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1, Mastic 1 & Caulk Note: Per sample result 13-01 | Concrete | ND | |
| | | VFT 2 Note: 4% Chrysotile | | ACM | N |
| | | Mastic 2 (Black) Note: Covers 25% of Floor Area | | ND | |
| Flooring | | Brown Carpet Note: Covers 75% of Floor Area | Red VFT | NS | |
| Flooring | Assumed | Carpet Mastic Assumed | | ACM | N |
| | | Red 9"x9" Vinyl Floor Tile Note: 4% Chrysotile; Under Brown Carpet | Concrete | ACM | N |
| | | Note: Per sample result 14-01 | | | |
| | | Mastic (Black) | | ND | |
| Walls | | Painted Wood Note: East & West Walls | | NS | |
| Walls | | Windows & Cabinets Note: North Wall | | NS | |
| Walls | | White Board | Wood | NS | |
| | Assumed | Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Walls | Assumed | Particle Board Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| | 20-02 | Adhesive on Particle Board Note: South Wall | | ND | |
| Cove Base | | 4" Blue Cove Base, Adhesive (Brown) & Backing Note: Per sample result 12-01 | | ND | |
| Ceiling | 17-01 & 17-02 | 2' x 4' Ceiling Tile (Drop-down) | | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 16-01 & 16-02 | | ND | |
| | | Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample results 16-01 & 16-02 | | ND | |
| Lights | | 18 Ballasts / 36 Light Tubes / 18 Fixtures | | | |

| Building: D | | Room Name/No: 11 - Classroom | | | |
|---|------------|---|-----------|-----------------|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 11' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 13-01 | Off-White 12"x12" Vinyl Floor Tile 1, Mastic 1 & Caulk VFT 2 Note: 4% Chrysotile Mastic 2 (Black) Note: Covers 25% of Floor Area | Concrete | ND ACM ND | N |
| Flooring | | Brown Carpet Note: Covers 75% of Floor Area | Red VFT | NS | |
| Flooring | Assumed | Carpent Mastic Assumed | | ACM | N |
| | 14-02 | Red 9"x9" Vinyl Floor Tile Note: 4% Chrysotile; Under Brown Carpet Mastic (Black) Note: Per sample result 14-01 | Concrete | ACM ND | N |
| Walls | | Painted Wood Note: East & West Walls | | NS | |
| Walls | | Windows & Cabinets Note: North Wall | | NS | |
| Walls | | White Board | Wood | NS | |
| | Assumed | Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Walls | Assumed | Particle Board Note: Unable to sample without causing considerable damage Adhesive on Particle Board Note: Per sample result 20-02; South Wall | Wood | ACM ND | N |
| Cove Base | 12-01 | 4" Blue Cove Base, Adhesive (Brown) & Backing | | ND | |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample results 17-01 & 17-02 | | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample results 16-01 & 16-02 Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample results 16-01 & 16-02 | | ND | |
| Lights | | 18 Ballasts / 36 Light Tubes / 18 Fixtures | | | |

| Building: D | | Room Name/No: 11B | | | |
|---|------------|--|--------------|-----|-------------|
| Room Dimensions (ft.): L: 16' W: 18' H: 14' | | Total Room Ft ² : 288 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Brown Carpet | Red VFT | NS | |
| Flooring | Assumed | Carpet Mastic Assumed | | ACM | N |
| | | Red 9"x9" Vinyl Floor Tile Note: 4% Chrysotile; Under Brown Carpet | Concrete | ACM | N |
| | | Note: Per sample result 14-01 | | | |
| | | Mastic (Black) Note: Per sample result 14-01 | | ND | |
| Walls | | Painted Wood | | NS | |
| Walls | | White Board | Wood | NS | |
| | Assumed | Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Walls | Assumed | Particle Board Assumed Note: Unable to sample without causing considerable damage | Wood/Plaster | ACM | N |
| | | Adhesive on Particle Board Note: Per sample result 20-01 | | ND | |
| Cove Base | | 4" Blue Cove Base, Adhesive (Brown) & Backing Note: Per sample result 12-01 | | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample results 16-01 & 16-02 | | ND | |
| Lights | | 4 Ballasts / 8 Light Tubes / 4 Fixtures | | | |

| Building: D | | Room Name/No: 11B.1 - Storage | | | |
|--|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 8' W: 11' H: 11' | | Total Room Ft ² : 88 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Brown Carpet | Red VFT | NS | |
| | Assumed | Carpet Mastic Assumed | | ACM | N |
| | | Red 9"x9" Vinyl Floor Tile Note: 4% Chrysotile; Under Brown Carpet | Concrete | ACM | N |
| | | Note: Per sample result 14-01 | | | |
| | | Mastic (Black) Note: Per sample result 14-01 | | ND | |
| Walls | 11-01 | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Lights | | 1 Ballasts / 2 Light Tubes / 1 Fixtures | | | |

| Building: D | | Room Name/No: 11B.2 - Restroom | | | |
|---|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 8' W: 5' H: 11' | | Total Room Ft ² : 40 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 15-02 | Blue Vinyl Sheet Flooring & Mastic 1 / Leveler | Concrete | ND | |
| | | Vinyl Floor Tile 2 Note: 4% Chrysotile | | ACM | N |
| | | Mastic 2 / Leveler 2 | | ND | |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Cove Base | | Off-White Vinyl Sheet Flooring & Mastic curves up wall | Plaster | ND | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Lights | | 1 Ballasts / 2 Light Tubes / 1 Fixtures | | | |

| Building: D | | Room Name/No: 11B.3 - Restroom | | | |
|---|------------|---|-----------|-----------------|-------------|
| Room Dimensions (ft.): L: 5' W: 8' H: 11' | | Total Room Ft ² : 40 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 15-01 | Blue Vinyl Sheet Flooring & Mastic 1 / Leveler Vinyl Floor Tile 2 Note: 4% Chrysotile Mastic 2 / Leveler 2 | Concrete | ND ACM ND | N |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Cove Base | | Off-White Vinyl Sheet Flooring & Mastic curves up wall | Plaster | ND | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |

| Building: D | | Room Name/No: 12 - Classroom | | | |
|---|------------|--|-----------|------------------|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 11' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1, Mastic 1 & Caulk Note: Per sample result 13-02 VFT 2 Note: 4% Chrysotile Mastic 2 (Black) Note: Covers 25% of Floor Area | Concrete | ND ACM ND | N |
| Flooring | | Brown Carpet Note: Covers 75% of Floor Area | Red VFT | NS | |
| Flooring | Assumed | Carpent Mastic Assumed Red 9"x9" Vinyl Floor Tile Note: 4% Chrysotile; Under Brown Carpet Note: Per sample result 14-01 Mastic (Black) Note: Per sample result 14-01 | Concrete | ACM ACM ND | N N |
| Walls | | Painted Wood Note: East & West Walls | | NS | |
| Walls | | Windows & Cabinets Note: North Wall | | | |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Walls | Assumed | Particle Board Note: Unable to sample without causing considerable damage 20-01 Adhesive on Particle Board Note: South Wall | Wood | ACM ND | N |
| Walls | Assumed | Chalk Board & Adhesive Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| Cove Base | | 4" Blue Cove Base, Adhesive (Brown) & Backing Note: Per sample result 12-01 | Wood | ND | |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample results 17-01 & 17-02 | | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample results 16-01 & 16-02 Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample results 16-01 & 16-02 | | ND | |
| Lights | | 18 Ballasts / 36 Light Tubes / 18 Fixtures | | | |

| Building: D | | Room Name/No: 13 - Classroom | | | |
|---|---------------|--|-----------|------------------|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 11' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 13-02 | Off-White 12"x12" Vinyl Floor Tile 1, Mastic 1 & Caulk VFT 2 Note: 4% Chrysotile Mastic 2 (Black) Note: Covers 25% of Floor Area | Concrete | ND ACM ND | N |
| Flooring | | Brown Carpet Note: Covers 75% of Floor Area | Red VFT | NS | |
| Flooring | Assumed | Carpent Mastic Assumed Red 9"x9" Vinyl Floor Tile Note: 4% Chrysotile; Under Brown Carpet Note: Per sample result 14-01 Mastic (Black) Note: Per sample result 14-01 | Concrete | ACM ACM ND | N N |
| Walls | | Painted Wood Note: East & West Walls | | NS | |
| Walls | | Windows & Cabinets Note: North Wall | | NS | |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Walls | Assumed | Particle Board Note: Unable to sample without causing considerable damage Adhesive on Particle Board Note: South Wall; Per sample result 20-01 | Wood | ACM ND | N |
| Cove Base | 12-02 | 4" Blue Cove Base, Adhesive (Brown) & Backing | Wood | ND | |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample results 17-01 & 17-02 | | ND | |
| Ceiling | 16-01 & 16-02 | 1' x 1' Ceiling Tile (Nailed) Note: Per sample results 16-01 & 16-02 Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample results 16-01 & 16-02 | | ND | |
| Lights | | 18 Ballasts / 36 Light Tubes / 18 Fixtures | | | |

| Building: D | | Room Name/No: 14 - Classroom | | | |
|---|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 11' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1, Mastic 1 & Caulk Note: Per sample result 13-02 | Concrete | ND | |
| | | VFT 2 Note: 4% Chrysotile | | ACM | N |
| | | Mastic 2 (Black) Note: Covers 25% of Floor Area | | ND | |
| Flooring | | Brown Carpet Note: Covers 75% of Floor Area | Red VFT | NS | |
| Flooring | Assumed | Carpent Mastic Assumed | | ACM | N |
| | 14-01 | Red 9"x9" Vinyl Floor Tile Note: 4% Chrysotile; Under Brown Carpet | Concrete | ACM | N |
| | | Mastic (Black) Note: Per sample result 14-01 | | ND | |
| Walls | | Painted Wood Note: East & West Walls | | NS | |
| Walls | | Windows & Cabinets Note: North Wall | | NS | |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS | |
| | | | | ACM | N |
| Walls | Assumed | Particle Board Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| | | Adhesive on Particle Board Note: South Wall; Per sample result 20-01 | | ND | |
| Cove Base | | 4" Blue Cove Base, Adhesive (Brown) & Backing Note: Per sample result 12-02 | Wood | ND | |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample results 17-01 & 17-02 | | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample results 16-01 & 16-02 | | ND | |
| | | Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample results 16-01 & 16-02 | | ND | |
| Lights | | 18 Ballasts / 36 Light Tubes / 18 Fixtures | | | |

| Building: E | | Room Name/No: Boys' Restroom | | | |
|---|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 15' W: 10' H: 14' | | Total Room Ft ² : 150 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Tan & Brown Ceramic Tile (small) & Grout | Concrete | NS | |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Walls | | Ceramic Tile & Grout - Goes 5' up wall from floor | | NS | |
| Cove Base | | None | | | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Lights | | 2 Ballasts / 4 Light Tubes / 2 Fixtures | | | |

| Building: E | | Room Name/No: Girls' Restroom | | | | |
|---|------------|---|-----------|-----------|-----|-------------|
| Room Dimensions (ft.): L: 15' W: 10' H: 14' | | Total Room Ft ² : 150 | | | | |
| Component | Sample No. | Material Description | Locations | Substrate | ACM | Friable Y/N |
| Flooring | | Tan & Brown Ceramic Tile (small) & Grout | | Concrete | NS | |
| Walls | 21-03 | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | | ACM | N |
| Walls | | Ceramic Tile & Grout - Goes 5' up wall from floor | | | NS | |
| Cove Base | | None | | | | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | | ACM | N |
| Lights | | 2 Ballasts / 4 Light Tubes / 2 Fixtures | | | | |

| Building: E | | Room Name/No: Ball Room | | | |
|--|------------|---|-----------|-----------|---------------|
| Room Dimensions (ft.): L: 15' W: 8' H: 12' | | Total Room Ft ² : 120 | | | |
| Component | Sample No. | Material Description | Locations | Substrate | Friable Y/N |
| Flooring | | Exposed Concrete | | | Outside Scope |
| Walls | 21-01 | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | | ACM N |
| Cove Base | | None | | | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | | ACM N |
| Lights | | 2 Ballasts / 4 Light Tubes / 2 Fixtures | | | |

| Building: E | | Room Name/No: 15 - Classroom | | | |
|---|------------|---|-----------|------------------|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 11' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 23-01 | Off-White 12"x12" Vinyl Floor Tile 1 & Mastic 1 VFT 2 Note: 4% Chrysotile Mastic 2 (Black) Note: Covers 25% of Floor Area | Concrete | ND ACM ND | N |
| Flooring | | Brown Carpet Note: Covers 75% of Floor Area | Red VFT | NS | |
| Flooring | 24-01 | Carpet Mastic 1 Assumed Red 9"x9" Vinyl Floor Tile Note: 4% Chrysotile; Under Brown Carpet Mastic 2 (Black) | Concrete | ACM ACM ND | N N |
| Walls | | Painted Wood Note: East & West Walls | | NS | |
| Walls | | Windows & Cabinets Note: North Wall | | NS | |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Walls | Assumed | Particle Board Note: Unable to sample without causing considerable damage Adhesive on Particle Board Note: South Wall; Per sample result 25-01 | Wood | ACM ND | N |
| Cove Base | 22-01 | 4" Blue Cove Base & Adhesive (Yellow) | Wood | ND | |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample results 27-01 | | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample results 26-01 Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample results 26-01 | | ND | |
| Lights | | 18 Ballasts / 36 Light Tubes / 18 Fixtures | | | |

| Building: E | | Room Name/No: 16 - Classroom | | | |
|---|------------|---|-----------|------------------|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 11' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1 & Mastic 1 Note: Per sample results 23-01 VFT 2 Note: 4% Chrysotile Mastic 2 (Black) Note: Covers 25% of Floor Area | Concrete | ND ACM ND | N |
| Flooring | | Brown Carpet Note: Covers 75% of Floor Area | Red VFT | NS | |
| Flooring | | Carpet Mastic 1 Assumed Red 9"x9" Vinyl Floor Tile Note: 4% Chrysotile; Under Brown Carpet Note: Per sample result 24-01 Mastic 2 (Black) | Concrete | ACM ACM ND | N N |
| Walls | | Painted Wood Note: East & West Walls | | NS | |
| Walls | | Windows & Cabinets Note: North Wall | | NS | |
| Walls | | White Board Assumed Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Walls | | Particle Board Note: Unable to sample without causing considerable damage 25-01 Adhesive on Particle Board Note: South Wall | Wood | ACM ND | N |
| Cove Base | | 4" Blue Cove Base & Adhesive (Yellow) Note: Per sample results 22-01 | Wood | ND | |
| Ceiling | 27-01 | 2' x 4' Ceiling Tile (Drop-down) | | ND | |
| Ceiling | 26-01 | 1' x 1' Ceiling Tile (Nailed) Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample results 26-01 | | ND | |
| Lights | | 18 Ballasts / 36 Light Tubes / 18 Fixtures | | | |

| Building: E | | Room Name/No: 16A | | | |
|---|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 12' W: 15' H: 14' | | Total Room Ft ² : 180 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Red 9"x9" Vinyl Floor Tile & Mastic | Concrete | ACM | N |
| Walls | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Walls | Assumed | Tackboard & Adhesive Assumed Note: Unable to sample without causing considerable damage; On East Wall | Plaster | ACM | N |
| Cove Base | | None | | | |
| Ceiling | | Wood Slats | | NS | |
| Lights | | 3 Ballasts / 12 Light Tubes / 3 Fixtures | | | |

| Building: E | | Room Name/No: 16B | | | |
|---|------------|---|-----------|---------------|-------------|
| Room Dimensions (ft.): L: 12' W: 15' H: 14' | | Total Room Ft ² : 180 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Exposed Concrete | | Outside Scope | |
| Walls | 21-02 | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Cove Base | | None | | | |
| Ceiling | | Plaster Note: <1% Chrysotile; Assumed Positive per sample result 30-07 | | ACM | N |
| Lights | | 2 Ballasts / 4 Light Tubes / 2 Fixtures | | | |

| Building: E | | Room Name/No: 17 - Classroom | | | |
|---|------------|---|-----------|------------------|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 11' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 23-02 | Off-White 12"x12" Vinyl Floor Tile 1 & Mastic 1 Note: Covers 25% of Floor Area VFT 2 Note: 4% Chrysotile Mastic 2 (Black) | Concrete | ND ACM ND | N |
| Flooring | | Brown Carpet Note: Covers 75% of Floor Area | Red VFT | NS | |
| Flooring | 24-02 | Carpet Mastic/Vinyl Floor Tile Note: 2% Chrysotile; Layers are inseparable Note: Under Brown Carpet Mastic 2 (Black) | Concrete | ACM ACM ND | N N |
| Walls | | Painted Wood Note: East & West Walls | | NS | |
| Walls | | Windows & Cabinets Note: North Wall | | NS | |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Walls | Assumed | Particle Board Note: Unable to sample without causing considerable damage Adhesive on Particle Board Note: South Wall; Per sample result 25-01 | Wood | ACM ND | N |
| Cove Base | | 4" Blue Cove Base & Adhesive (Yellow) Note: Per sample results 22-02 | Wood | ND | |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample results 27-01 | | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample results 26-01 Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample results 26-01 | | ND | |
| Lights | | 18 Ballasts / 36 Light Tubes / 18 Fixtures | | | |

| Building: E | | Room Name/No: 18 - Classroom | | | |
|---|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 11' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1 & Mastic 1 Note: Covers 25% of Floor Area | Concrete | ND | |
| | | VFT 2 Note: 4% Chrysotile; Per sample result 23-02 | | ACM | N |
| | | Mastic 2 (Black) | | ND | |
| Flooring | | Brown Carpet Note: Covers 75% of Floor Area | Red VFT | NS | |
| Flooring | | Carpet Mastic/Vinyl Floor Tile Note: 2% Chrysotile; Layers are inseparable | | ACM | N |
| | | Note: Per sample result 24-02; Under Brown Carpet | Concrete | ACM | N |
| | | Mastic 2 (Black) | | ND | |
| Walls | | Painted Wood Note: East & West Walls | | NS | |
| Walls | | Windows & Cabinets Note: North Wall | | NS | |
| Walls | | White Board | Wood | NS | |
| | Assumed | Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Walls | Assumed | Particle Board Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| | 25-02 | Adhesive on Particle Board Note: South Wall | | ND | |
| Cove Base | 22-02 | 4" Blue Cove Base & Adhesive (Yellow) | Wood | ND | |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample results 27-02 | | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample results 26-02 | | ND | |
| | | Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' Note: Per sample results 26-02 | | ND | |
| Lights | | 18 Ballasts / 36 Light Tubes / 18 Fixtures | | | |

| Building: E | | Room Name/No: 19 - Classroom | | | |
|---|------------|--|-----------|------------------|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 11' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1 & Mastic 1 Note: Covers 25% of Floor Area VFT 2 Note: 4% Chrysotile; Per sample result 23-02 Mastic 2 (Black) | Concrete | ND ACM ND | N |
| Flooring | | Brown Carpet Note: Covers 75% of Floor Area | Red VFT | NS | |
| Flooring | | Carpet Mastic/Vinyl Floor Tile Note: 2% Chrysotile; Layers are inseparable Note: Per sample result 24-02; Under Brown Carpet Mastic 2 (Black) | Concrete | ACM ACM ND | N N |
| Walls | | Painted Wood Note: East & West Walls | | NS | |
| Walls | | Windows & Cabinets Note: North Wall | | | |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Walls | Assumed | Particle Board Note: Unable to sample without causing considerable damage Adhesive on Particle Board Note: South Wall; Per sample result 25-02 | Wood | ACM ND | N |
| Cove Base | | 4" Blue Cove Base & Adhesive (Yellow) Note: Per sample result 22-02 | Wood | ND | |
| Ceiling | 27-02 | 2' x 4' Ceiling Tile (Drop-down) | | ND | |
| Ceiling | 26-02 | 1' x 1' Ceiling Tile (Nailed) Note: Narrow row of 1' x 1' Visible; Remainder is above 2' x 4' CT | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation | | NS | |
| 2nd Ceiling | 26-02 | 1' x 1' Ceiling Tile nailed to Framing above 2' x 4' | | ND | |
| Lights | | 18 Ballasts / 36 Light Tubes / 18 Fixtures | | | |

| Building: Classrooms 21-24 & Library Wing | | Room Name/No: 21 | | | |
|---|------------|---|-----------|-----------------|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 10' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1 & Mastic 1 Note: Covers 25% of Floor Area Mastic 2 (Yellow) VFT 2 Note: 5% Chrysotile; Per sample result 42-01 | Wood | ND ND ACM | N |
| Flooring | | Grey Carpet Note: Covers 75% of Floor Area Mastic (Beige) Note: Per sample result 41-01 | Wood | NS ND | |
| Walls | | Painted Wood | | NS | |
| Walls | | White Board Assumed Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Cove Base | | 4" Green Cove Base & Adhesive (Beige) Note: Per sample result 43-01 | Wood | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 40-01 | | ND | |
| Lights | | 6 Ballasts / 24 Light Tubes / 6 Fixtures | | | |

| Building: Classrooms 21-24 & Library Wing | | Room Name/No: 22 | | | |
|---|------------|---|-----------|-----------------|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 10' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1 & Mastic 1 Note: Covers 25% of Floor Area Mastic 2 (Yellow) VFT 2 Note: 5% Chrysotile; Per sample result 42-01 | Wood | ND ND ACM | N |
| Flooring | Assumed | Mottled Beige 12"x12" Vinyl Floor Tile & Mastic Note: Used as replacement tiles | | ACM | N |
| Flooring | | Grey Carpet Note: Covers 75% of Floor Area Mastic (Beige) Note: Per sample result 41-01 | Wood | NS ND | |
| Walls | | Painted Wood - All Walls | | NS | |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Cove Base | 43-01 | 4" Green Cove Base & Adhesive (Beige) | Wood | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 40-01 | | ND | |
| Lights | | 6 Ballasts / 24 Light Tubes / 6 Fixtures | | | |

| Building: Classrooms 21-24 & Library Wing | | Room Name/No: 23 | | | |
|---|------------|--|-----------|-----------------|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 10' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 42-01 | Off-White 12"x12" Vinyl Floor Tile 1 & Mastic 1 Mastic 2 (Yellow) VFT 2 Note: 5% Chrysotile | Wood | ND ND ACM | N |
| Flooring | | Tan Carpet Note: Covers 75% of Floor Area Mastic (Beige) Note: Per sample result 41-01 | Wood | NS ND | |
| Walls | | Painted Wood | | NS | |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Wood | NS ACM | N |
| Cove Base | | 4" Green Cove Base & Adhesive (Beige) Note: Per sample result 43-01 | Wood | ND | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 40-01 | | ND | |
| Lights | | 18 Ballasts / 72 Light Tubes / 18 Fixtures | | | |

| Building: Classrooms 21-24 & Library Wing | | Room Name/No: 24 | | | |
|---|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 10' | | Total Room Ft ² : 960 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Off-White 12"x12" Vinyl Floor Tile 1 & Mastic 1 Note: Covers 25% of Floor Area | Wood | ND | |
| | | Mastic 2 (Yellow) | | ND | |
| | | VFT 2 Note: 5% Chrysotile; Per sample result 42-01 | | ACM | N |
| Flooring | 41-01 | Tan Carpet Note: Covers 75% of Floor Area | Wood | NS | |
| | | Mastic (Beige) | | ND | |
| Walls | | Painted Wood | | NS | |
| Walls | | White Board | Wood | NS | |
| | | Assumed Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Cove Base | | 4" Green Cove Base & Adhesive (Beige) Note: Per sample result 43-01 | Wood | ND | |
| Cove Base | | Some 1' Nailed Wood Base Boards | | NS | |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 40-01 | | ND | |
| Lights | | 18 Ballasts / 72 Light Tubes / 18 Fixtures | | | |

| Building: Classrooms 21-24 & Library Wing | | | Room Name/No: 25 - Library | | |
|---|------------|---|----------------------------------|-----|-------------|
| Room Dimensions (ft.): L: 32' W: 30' H: 10' | | | Total Room Ft ² : 960 | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Blue and Multi-Colored Carpet Tiles (No Adhesive) | Wood | NS | |
| Walls | | Painted Wood | | NS | |
| Walls | Assumed | Soft Soak Wall Panel & Adhesive | Wood | ACM | N |
| Note: Unable to sample without causing considerable damage | | | | | |
| Walls | Assumed | Tack Board & Adhesive | Wood | ACM | N |
| Note: Unable to sample without causing considerable damage | | | | | |
| Cove Base | Assumed | 4" Black Cove Base & Adhesive (Beige) | Wood | ACM | N |
| Ceiling | 40-01 | 1' x 1' Ceiling Tile (Nailed) | | ND | |
| Lights | | 6 Ballasts / 12 Light Tubes / 6 Fixtures | | | |

| Building: Classrooms 26, 36 & 37 Wing | | Room Name/No: 26 | | | |
|--|------------|---|-----------|-----------|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 8' | | Total Room Ft ² : 920 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Blue Carpet | Wood | NS | |
| | | Carpet Adhesive (Yellow) Note: Per sample result 47-01 | | ND | |
| Walls | | Drywall Note: Per sample result 44-01 | | ND | |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Drywall | NS ACM | N |
| Walls | Assumed | Soft Soak Wall Panel & Adhesive Note: Unable to sample without causing considerable damage | Drywall | ACM | N |
| Cove Base | | 4" Grey Cove Base & Adhesive Note: Per sample result 46-01 | Drywall | ND | |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 45-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation & Exposed Framing | | NS | |
| Lights | | 12 Ballasts / 48 Light Tubes / 12 Fixtures | | | |

| Building: Classrooms 26, 36 & 37 Wing | | Room Name/No: 36 | | | |
|--|------------|--|-----------|-----------|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 8' | | Total Room Ft ² : 920 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Blue Carpet | Wood | NS | |
| | | Carpet Adhesive (Yellow) Note: Per sample result 47-01 | | ND | |
| Walls | | Drywall Note: Per sample result 44-01 | | ND | |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Drywall | NS ACM | N |
| Walls | Assumed | Soft Soak Wall Panel & Adhesive Note: Unable to sample without causing considerable damage | Drywall | ACM | N |
| Cove Base | 46-01 | 4" Grey Cove Base & Adhesive | Drywall | ND | |
| Ceiling | 45-01 | 2' x 4' Ceiling Tile (Drop-down) | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation & Exposed Framing | | NS | |
| Lights | | 12 Ballasts / 48 Light Tubes / 12 Fixtures | | | |

| Building: Classrooms 26, 36 & 37 Wing | | Room Name/No: 37 | | | |
|--|------------|--|-----------|-----------|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 8' | | Total Room Ft ² : 920 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | 47-01 | Blue Carpet Carpet Adhesive (Yellow) | Wood | NS ND | |
| Walls | 44-01 | Drywall | | ND | |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Drywall | NS ACM | N |
| Walls | Assumed | Soft Soak Wall Panel & Adhesive Note: Unable to sample without causing considerable damage | Drywall | ACM | N |
| Cove Base | | 4" Grey Cove Base & Adhesive Note: Per sample result 46-01 | Drywall | ND | |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 45-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation & Exposed Framing | | NS | |
| Lights | | 12 Ballasts / 48 Light Tubes / 12 Fixtures | | | |

| Building: Classrooms 27 - 30 Wing | | Room Name/No: Girls' Restroom* | | | |
|---|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 9' W: 14' H: 9' | | Total Room Ft ² : 126 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | Assumed | Grey & Tan Mottled Vinyl Floor Tile & Mastic (Tan) | Wood | ACM | Y |
| Walls | Assumed | Unfinished Drywall - All Walls | | ACM | N |
| Walls | | Fiberglass Reinforced Panel - All Walls | Drywall | NS | |
| | Assumed | Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Cove Base | Assumed | Grey & Tan Mottled Vinyl Floor Tile & Mastic (Tan) curves up Walls | Drywall | ACM | Y |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 59-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation & Exposed Framing | | NS | |
| Lights | | 2 Ballasts / 8 Light Tubes / 2 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: Classrooms 27 - 30 Wing | | Room Name/Staff Restroom 1* | | | |
|--|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 6' W: 9' H: 9' | | Total Room Ft ² : 54 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | Assumed | Dark Grey Mottled Vinyl Floor Tile & Mastic (Tan) | Wood | ACM | Y |
| Walls | Assumed | Unfinished Drywall - All Walls | | ACM | N |
| Walls | | Fiberglass Reinforced Panel | Drywall | NS | |
| | Assumed | Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Cove Base | Assumed | Dark Grey Mottled Vinyl Floor Tile & Mastic (Tan) curves up Walls | Drywall | ACM | Y |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 59-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation & Exposed Framing | | NS | |
| Lights | | 1 Ballasts / 3 Light Tubes / 1 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: Classrooms 27 - 30 Wing | | | Room Name/Staff Restroom 2* | | |
|--|------------|---|---------------------------------|-----|-------------|
| Room Dimensions (ft.): L: 6' W: 9' H: 9' | | | Total Room Ft ² : 54 | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | Assumed | Dark Grey Mottled Vinyl Floor Tile & Mastic (Tan) | Wood | ACM | Y |
| Walls | Assumed | Unfinished Drywall - All Walls | | ACM | N |
| Walls | | Fiberglass Reinforced Panel | Drywall | NS | |
| | Assumed | Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Cove Base | Assumed | Dark Grey Mottled Vinyl Floor Tile & Mastic (Tan) curves up Walls | Drywall | ACM | Y |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 59-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation & Exposed Framing | | NS | |
| Lights | | 1 Ballasts / 3 Light Tubes / 1 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: Classrooms 27 - 30 Wing | | | Room Name/No: Boys' Restroom* | | |
|---|------------|---|----------------------------------|-----|-------------|
| Room Dimensions (ft.): L: 9' W: 14' H: 9' | | | Total Room Ft ² : 126 | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | Assumed | Grey & Tan Mottled Vinyl Floor Tile & Mastic (Tan) | Wood | ACM | Y |
| Walls | Assumed | Unfinished Drywall - All Walls | | ACM | N |
| Walls | | Fiberglass Reinforced Panel | Drywall | NS | |
| | Assumed | Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Cove Base | Assumed | Grey & Tan Mottled Vinyl Floor Tile & Mastic (Tan) curves up Walls | Drywall | ACM | Y |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 59-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation & Exposed Framing | | NS | |
| Lights | | 2 Ballasts / 8 Light Tubes / 2 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: Classrooms 27 - 30 Wing | | Room Name/No: 27* | | | |
|--|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 9' | | Total Room Ft ² : 920 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Grey Patterned Carpet Tiles (No Adhesive) | Wood | NS | |
| Walls | 58-01 | Drywall & Texture | | ND | |
| Walls | | White Board | Drywall | NS | |
| | Assumed | Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Cove Base | Assumed | 4" Grey Cove Base & Adhesive (Beige) | Drywall | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 59-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation & Exposed Framing | | NS | |
| Lights | | 10 Ballasts / 40 Light Tubes / 10 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: Classrooms 27 - 30 Wing | | Room Name/No: 28* | | | |
|--|------------|--|-----------|-----------|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 9' | | Total Room Ft ² : 920 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Multi-Colored Dark Carpet Tile (No Adhesive) | Wood | NS | |
| Walls | Assumed | Unfinished Drywall - All Walls | | ACM | N |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Drywall | NS ACM | N |
| Walls | Assumed | Soft Soak Wall Panel Adhesive on Soft Soak Note: Per sample result 57-01 | Drywall | ACM ND | N |
| Cove Base | Assumed | 4" Green Cove Base & Adhesive (Beige) | Drywall | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 59-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insualtion & Exposed Framing | | NS | |
| Lights | | 10 Ballasts / 40 Light Tubes / 10 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: Classrooms 27 - 30 Wing | | Room Name/No: 29* | | | |
|--|------------|--|-----------|-----------|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 9' | | Total Room Ft ² : 920 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Multi-Colored Dark Carpet Tile (No Adhesive) | Wood | NS | |
| Walls | Assumed | Unfinished Drywall - All Walls | | ACM | N |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Drywall | NS ACM | N |
| Walls | Assumed | Soft Soak Wall Panel Adhesive on Soft Soak Note: Per sample result 57-01 | Drywall | ACM ND | N |
| Cove Base | Assumed | 4" Green Cove Base & Adhesive (Beige) | Drywall | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 59-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insualtion & Exposed Framing | | NS | |
| Lights | | 10 Ballasts / 40 Light Tubes / 10 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: Classrooms 27 - 30 Wing | | Room Name/No: 30* | | | |
|--|------------|--|-----------|-----------|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 9' | | Total Room Ft ² : 920 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Multi-Colored Dark Carpet Tile (No Adhesive) | Wood | NS | |
| Walls | Assumed | Unfinished Drywall - All Walls | | ACM | N |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Drywall | NS ACM | N |
| Walls | Assumed | Soft Soak Wall Panel Note: Unable to sample without causing considerable damage | Drywall | ACM | N |
| | 57-01 | Adhesive on Soft Soak | | ND | |
| Cove Base | Assumed | 4" Green Cove Base & Adhesive (Beige) | Drywall | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 59-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insualtion & Exposed Framing | | NS | |
| Lights | | 10 Ballasts / 40 Light Tubes / 10 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: Classrooms 31 - 35 Wing | | Room Name/No: 31* | | | |
|--|------------|--|-----------|-----------|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 9' | | Total Room Ft ² : 920 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Multi-Colored Dark Carpet Tile (No Adhesive) | Wood | NS | |
| Walls | Assumed | Unfinished Drywall - All Walls | | ACM | N |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Drywall | NS ACM | N |
| Walls | Assumed | Soft Soak Wall Panel Adhesive on Soft Soak Note: Per sample result 57-01 | Drywall | ACM ND | N |
| Cove Base | Assumed | 4" Green Cove Base & Adhesive (Beige) | Drywall | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 59-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insualtion & Exposed Framing | | NS | |
| Lights | | 10 Ballasts / 40 Light Tubes / 10 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: Classrooms 31 - 35 Wing | | Room Name/No: 32* | | | |
|--|------------|--|-----------|-----------|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 9' | | Total Room Ft ² : 920 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Multi-Colored Dark Carpet Tile (No Adhesive) | Wood | NS | |
| Walls | Assumed | Unfinished Drywall - All Walls | | ACM | N |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Drywall | NS ACM | N |
| Walls | Assumed | Soft Soak Wall Panel Adhesive on Soft Soak Note: Per sample result 57-01 | Drywall | ACM ND | N |
| Cove Base | Assumed | 4" Green Cove Base & Adhesive (Beige) | Drywall | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 59-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insualtion & Exposed Framing | | NS | |
| Lights | | 10 Ballasts / 40 Light Tubes / 10 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: Classrooms 31 - 35 Wing | | Room Name/No: 33* | | | |
|--|------------|--|-----------|-----------|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 9' | | Total Room Ft ² : 920 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Multi-Colored Dark Carpet Tile (No Adhesive) | Wood | NS | |
| Walls | Assumed | Unfinished Drywall - All Walls | | ACM | N |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Drywall | NS ACM | N |
| Walls | Assumed | Soft Soak Wall Panel Adhesive on Soft Soak Note: Per sample result 57-01 | Drywall | ACM ND | N |
| Cove Base | Assumed | 4" Green Cove Base & Adhesive (Beige) | Drywall | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 59-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insualtion & Exposed Framing | | NS | |
| Lights | | 10 Ballasts / 40 Light Tubes / 10 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: Classrooms 31 - 35 Wing | | Room Name/No: 34* | | | |
|--|------------|--|-----------|-----------|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 9' | | Total Room Ft ² : 920 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Multi-Colored Dark Carpet Tile (No Adhesive) | Wood | NS | |
| Walls | Assumed | Unfinished Drywall - All Walls | | ACM | N |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Drywall | NS ACM | N |
| Walls | Assumed | Soft Soak Wall Panel Adhesive on Soft Soak Note: Per sample result 57-01 | Drywall | ACM ND | N |
| Cove Base | Assumed | 4" Green Cove Base & Adhesive (Beige) | Drywall | ACM | N |
| Ceiling | 59-01 | 2' x 4' Ceiling Tile (Drop-down) | | ND | |
| Above Ceiling | | Fiberglass Batt Insualtion & Exposed Framing | | NS | |
| Lights | | 10 Ballasts / 40 Light Tubes / 10 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: Classrooms 31 - 35 Wing | | Room Name/No: 35* | | | |
|--|------------|--|-----------|-----------|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 9' | | Total Room Ft ² : 920 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Multi-Colored Dark Carpet Tile (No Adhesive) | Wood | NS | |
| Walls | Assumed | Unfinished Drywall - All Walls | | ACM | N |
| Walls | Assumed | White Board Note: Adhesive Assumed; Unable to sample without causing considerable damage | Drywall | NS ACM | N |
| Walls | Assumed | Soft Soak Wall Panel Adhesive on Soft Soak Note: Per sample result 57-01 | Drywall | ACM ND | N |
| Cove Base | Assumed | 4" Green Cove Base & Adhesive (Beige) | Drywall | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 59-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insualtion & Exposed Framing | | NS | |
| Lights | | 10 Ballasts / 40 Light Tubes / 10 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: T1 | | Room Name/No: T1.1* | | | |
|--|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 16' W: 11' H: 9' | | Total Room Ft ² : 176 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Tan Carpet | Wood | NS | |
| | 63-01 | Carpet Mastic (Yellow) | | ND | |
| Walls | | Wood | | NS | |
| Walls | Assumed | Soft Soak Wall Panel Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| | | Soft Soak Adhesive (Beige) Note: Per sample result 65-01 | | ND | |
| Cove Base | Assumed | 4" Green Cove Base & Adhesive (Beige) | Wood | ACM | N |
| Ceiling | 62-01 | 1' x 1' Ceiling Tile (Nailed) | | ND | |
| Lights | | 2 Ballasts / 8 Light Tubes / 2 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: T1 | | Room Name/No: T1.2* | | | |
|--|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 16' W: 12' H: 9' | | Total Room Ft ² : 192 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Tan Carpet | Wood | NS | |
| | | Carpet Mastic (Yellow) Note: Per sample result 63-01 | | ND | |
| Walls | | Wood | | NS | |
| Walls | Assumed | Soft Soak Wall Panel Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| | | Soft Soak Adhesive (Beige) Note: Per sample result 65-01 | | ND | |
| Cove Base | Assumed | 4" Green Cove Base & Adhesive (Beige) | Wood | ACM | N |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 62-01 | | ND | |
| Lights | | 2 Ballasts / 8 Light Tubes / 2 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: T1 | | Room Name/No: T1.3* | | | |
|--|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 24' W: 21' H: 9' | | Total Room Ft ² : 504 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Tan Carpet | Wood | NS | |
| | | Carpet Mastic (Yellow) Note: Per sample result 63-01 | | ND | |
| Walls | | Wood | | NS | |
| Walls | | White Board | Wood | NS | |
| | Assumed | Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Walls | Assumed | Soft Soak Wall Panel Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| | | Soft Soak Adhesive (Beige) Note: Per sample result 65-01 | | ND | |
| Cove Base | Assumed | 4" Green Cove Base & Adhesive (Beige) | Wood | ACM | N |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 62-01 | | ND | |
| Lights | | 9 Ballasts / 18 Light Tubes / 9 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: T2 | | Room Name/No: T2* | | | |
|---|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 37' W: 24' H: 10' | | Total Room Ft ² : 888 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Tan Carpet Note: 90% of flooring area | Wood | NS | |
| | | Carpet Mastic (Yellow) Note: Per sample result 63-01 | | ND | |
| Flooring | 64-01 | Tan 12"x12" Vinyl Floor Tile & Mastic Note: 10% of flooring area | | ND | |
| Walls | | Painted Wood | | NS | |
| Walls | | White Board | Wood | NS | |
| | Assumed | Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Walls | Assumed | Soft Soak Wall Panel Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| | 65-01 | Soft Soak Adhesive (Beige) | | ND | |
| Cove Base | Assumed | 4" Green Cove Base & Adhesive | Wood | ACM | N |
| Ceiling | | 1' x 1' Ceiling Tile (Nailed) Note: Per sample result 62-01 | | ND | |
| Lights | | 18 Ballasts / 36 Light Tubes / 18 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: T3 | | Room Name/No: T3 - Classroom* | | | |
|--|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 9' | | Total Room Ft ² : 920 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Multi-Colored Dark Patterned Carpet (No Adhesive) | Wood | NS | |
| Walls | | Unfinished Drywall Note: Per sample result 60-01 | | ND | |
| Walls | | White Board | Wood | NS | |
| | Assumed | Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Walls | Assumed | Soft Soak Wall Panel Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| | | Adhesive on Soft Soak Note: Per sample result 60-01 | | ND | |
| Cove Base | Assumed | 4" Green Cove Base & Adhesive | Wood | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 61-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insualtion & Exposed Framing | | NS | |
| Lights | | 10 Ballasts / 40 Light Tubes / 10 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: T4 | | Room Name/No: T4 - Classroom* | | | |
|--|------------|--|-----------|-----|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 9' | | Total Room Ft ² : 920 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Multi-Colored Dark Patterned Carpet (No Adhesive) | Wood | NS | |
| Walls | | Unfinished Drywall Note: Per sample result 60-01 | | ND | |
| Walls | | White Board | Wood | NS | |
| | Assumed | Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Walls | Assumed | Soft Soak Wall Panel Note: Unable to sample without causing considerable damage | Wood | ACM | N |
| | | Adhesive on Soft Soak Note: Per sample result 60-01 | | ND | |
| Cove Base | Assumed | 4" Green Cove Base & Adhesive | Wood | ACM | N |
| Ceiling | | 2' x 4' Ceiling Tile (Drop-down) Note: Per sample result 61-01 | | ND | |
| Above Ceiling | | Fiberglass Batt Insualtion & Exposed Framing | | NS | |
| Lights | | 10 Ballasts / 40 Light Tubes / 10 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: T5 | | Room Name/No: T5 - Classroom* | | | |
|--|------------|---|-----------|-----|-------------|
| Room Dimensions (ft.): L: 40' W: 23' H: 9' | | Total Room Ft ² : 920 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Blue Carpet (No Adhesive) | Wood | NS | |
| Walls | 60-01 | Unfinished Drywall | | ND | |
| Walls | | White Board | Wood | NS | |
| | Assumed | Note: Adhesive Assumed; Unable to sample without causing considerable damage | | ACM | N |
| Walls | Assumed | Note: Unable to sample without causing considerable damage | | ACM | N |
| | 60-01 | Adhesive on Soft Soak | | ND | |
| Cove Base | Assumed | 4" Grey Cove Base & Adhesive | Wood | ACM | N |
| Ceiling | 61-01 | 2' x 4' Ceiling Tile (Drop-down) | | ND | |
| Above Ceiling | | Fiberglass Batt Insulation & Exposed Framing | | NS | |
| Lights | | 12 Ballasts / 48 Light Tubes / 12 Fixtures | | | |

* Minimal sampling performed due to limited proposed scope of work

| Building: Central Plant | | Room Name/No: Central Plan | | | |
|---|------------|------------------------------------|-----------|-----|---------------|
| Room Dimensions (ft.): L: 55' W: 31' H: N/A | | Total Room Ft ² : 1,705 | | | |
| Component | Sample No. | Material Description | Substrate | ACM | Friable Y/N |
| Flooring | | Exposed Concrete | | | Outside Scope |
| Walls | | Unfinished Cinder Block & Mortar | | | |
| Cove Base | | None | | | |
| Ceiling | | None - No ceilings or roof | | | |

| Building: Campus Wide | | | Room Name/No: Exterior Locations | | | |
|----------------------------|---------------|---|----------------------------------|-----------|-----|-------------|
| Room Dimensions (ft.): N/A | | | Total Room Ft ² : N/A | | | |
| Component | Sample No. | Material Description | Locations | Substrate | ACM | Friable Y/N |
| Exterior | 38-01 & 38-02 | Exterior Stucco | Building A MPR | | ND | |
| Exterior | 8-01 & 8-02 | Exterior Stucco | Building C | | ND | |
| Exterior | 18-01 & 18-02 | Exterior Stucco | Building D | | ND | |
| Exterior | 28-01 & 28-02 | Exterior Stucco | Building E | | ND | |
| Exterior | 39-01 | Window Glazing | Buildng A | | ND | |
| Exterior | 9-01 & 9-02 | Window Glazing | Building C | | ND | |
| Exterior | 19-01 & 19-02 | Window Glazing Note: <1% Chrysotile | Building D | | ACM | N |
| Exterior | 29-01 & 29-02 | Window Glazing | Building E | | ND | |
| Roof | 66-01 | Built-up Roof with Foam | Building A | | ND | |
| Roof | 66-02 | Built-up Roof with Foam | Buidling C | | ND | |
| Roof | 66-03 | Built-up Roof with Foam | Building D | | ND | |

Table 2

SUMMARY OF BALLASTS & LIGHT TUBES

**Munsey Elementary School
3801 Brave Avenue
Bakersfield, California**

| | | | |
|--|-----|--|-----|
| Building A (MPR & Kitchen) | | Classrooms 21-24 & Library Wing | |
| Ballasts | 43 | Light Tubes | 126 |
| Ballasts | | Light Tubes | |
| Ballasts | 43 | Light Tubes | 126 |
| Building B (Admin, TK & Kinder) | | Classrooms 26, 36 & 37 Wing | |
| Ballasts | 83 | Light Tubes | 194 |
| Ballasts | | Light Tubes | |
| Ballasts | 83 | Light Tubes | 194 |
| Classrooms 3 & 4 Wing | | Classrooms 27-30 Wing | |
| Ballasts | 20 | Light Tubes | 80 |
| Ballasts | | Light Tubes | |
| Ballasts | 20 | Light Tubes | 80 |
| Building C (Rooms 5-9 Wing) | | Classrooms 31-35 Wing | |
| Ballasts | 103 | Light Tubes | 212 |
| Ballasts | | Light Tubes | |
| Ballasts | 103 | Light Tubes | 212 |
| Building D (Rooms 10-14 Wing) | | Buildings T1 & T2 | |
| Ballasts | 100 | Light Tubes | 200 |
| Ballasts | | Light Tubes | |
| Ballasts | 100 | Light Tubes | 200 |
| Building E (Rooms 15-19 Wing) | | Buildings T3, T4 & T5 | |
| Ballasts | 101 | Light Tubes | 208 |
| Ballasts | | Light Tubes | |
| Ballasts | 101 | Light Tubes | 208 |

Appendix A

Laboratory Report for Asbestos & Chain of Custody (PLM Analysis)



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

| |
|------------------------------|
| EMSL Order: 122300669 |
| Customer ID: BROK78 |
| Customer PO: |
| Project ID: |

| | |
|--|--|
| Attention: Lab Reports Provost & Pritchard Consulting Group 455 West Fir Avenue Clovis, CA 93611 | Phone: (559) 298-9135 Fax: (559) 298-2281 Received Date: 01/30/2023 9:30 AM Analysis Date: 02/01/2023 - 02/02/2023 Collected Date: 01/25/2023 |
| Project: 2854-22-001 SURV / Munsey Elementary School - 3801 Brave Ave., Bakersfield - Bldg A - MPR, Kit, Lounge | |

**Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E
Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy**

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|---|---------------------|-------------------------------------|--------------|--------------------------------------|----------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 30-01 <small>122300669-0001</small> | Plaster | Beige Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 30-02 <small>122300669-0002</small> | Plaster | Gray Non-Fibrous Homogeneous | | <1% Mica 100% Non-fibrous (Other) | None Detected |
| 30-03-Plaster 1 <small>122300669-0003</small> | Plaster | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 30-03-Plaster 2 <small>122300669-0003A</small> | Plaster | Gray Non-Fibrous Homogeneous | | <1% Mica 100% Non-fibrous (Other) | None Detected |
| 30-04-Plaster 1 <small>122300669-0004</small> | Plaster | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 30-04-Plaster 2 <small>122300669-0004A</small> | Plaster | Gray Non-Fibrous Homogeneous | | <1% Mica 100% Non-fibrous (Other) | None Detected |
| 30-05 <small>122300669-0005</small> | Plaster | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 30-06 <small>122300669-0006</small> | Plaster | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 30-07-Plaster 1 <small>122300669-0007</small> | Plaster | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | <1% Chrysotile |
| 30-07-Plaster 2 <small>122300669-0007A</small> | Plaster | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 30-07-Plaster 3 <small>122300669-0007B</small> | Plaster | Gray Non-Fibrous Homogeneous | | <1% Mica 100% Non-fibrous (Other) | None Detected |
| 31-01 <small>122300669-0008</small> | Partical Board Adh. | Black Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 31-02 <small>122300669-0009</small> | Partical Board Adh. | Black Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 32-01-Cove Base <small>122300669-0010</small> | 6" Blue CB & Adh. | Blue Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 32-01-Adhesive <small>122300669-0010A</small> | 6" Blue CB & Adh. | Beige Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 32-02-Cove Base <small>122300669-0011</small> | 6" Blue CB & Adh. | Blue Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |

Initial report from: 02/02/2023 12:10:35



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300669
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|---|----------------------------------|---|---------------------------|--------------------------|---------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 32-02-Adhesive <i>122300669-0011A</i> | 6" Blue CB & Adh. | Beige Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 33-01-VFT 1 <i>122300669-0012</i> | 12x12 Tan VFT & Mastic 3-Lays | Brown/White Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |
| 33-01-Mastic 1 <i>122300669-0012A</i> | 12x12 Tan VFT & Mastic 3-Lays | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 33-01-VFT 2 <i>122300669-0012B</i> | 12x12 Tan VFT & Mastic 3-Lays | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 33-01-Mastic 2 <i>122300669-0012C</i> | 12x12 Tan VFT & Mastic 3-Lays | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 33-01-VFT 3 <i>122300669-0012D</i> | 12x12 Tan VFT & Mastic 3-Lays | Brown Non-Fibrous Homogeneous | | 95% Non-fibrous (Other) | 5% Chrysotile |
| 33-01-Mastic 3 <i>122300669-0012E</i> | 12x12 Tan VFT & Mastic 3-Lays | Black Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 34-01-VSF <i>122300669-0013</i> | Blue VSF & Mastic | Blue/Beige Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 34-01-Mastic/Leveler <i>122300669-0013A</i> <i>Materials are inseparable.</i> | Blue VSF & Mastic | Gray/Beige Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |
| 34-02-VSF <i>122300669-0014</i> | Blue VSF & Mastic | Blue/Beige Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 34-02-Mastic/Leveler <i>122300669-0014A</i> <i>Materials are inseparable.</i> | Blue VSF & Mastic | Gray/Beige Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |
| 35-01-VSF <i>122300669-0015</i> | Blue VSF & Mastic | Various Fibrous Heterogeneous | 20% Synthetic 5% Glass | 75% Non-fibrous (Other) | None Detected |
| 35-01-Mastic/Leveler <i>122300669-0015A</i> <i>Materials are inseparable.</i> | Blue VSF & Mastic | Various Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |
| 35-02-VSF <i>122300669-0016</i> | Blue VSF & Mastic | Various Fibrous Heterogeneous | 20% Synthetic 5% Glass | 75% Non-fibrous (Other) | None Detected |
| 35-02-Mastic/Leveler <i>122300669-0016A</i> <i>Materials are inseparable.</i> | Blue VSF & Mastic | Various Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |
| 36-01-VSF <i>122300669-0017</i> | Grey VSF & Mastic | Gray/Beige Fibrous Heterogeneous | 10% Synthetic 5% Glass | 85% Non-fibrous (Other) | None Detected |
| 36-01-Mastic 1 <i>122300669-0017A</i> | Grey VSF & Mastic | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |

Initial report from: 02/02/2023 12:10:35



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300669
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|---|-------------------|--|---------------------------|--------------------------------------|---------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 36-01-Mastic 2/Leveler | Grey VSF & Mastic | Gray/Black Non-Fibrous Heterogeneous | 3% Cellulose | 97% Non-fibrous (Other) | None Detected |
| <i>122300669-0017B Materials are inseparable.</i> | | | | | |
| 36-02-VSF | Grey VSF & Mastic | Various Fibrous Heterogeneous | 30% Synthetic 5% Glass | 65% Non-fibrous (Other) | None Detected |
| <i>122300669-0018</i> | | | | | |
| 36-02-Mastic | Grey VSF & Mastic | Black/Yellow Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |
| <i>122300669-0018A Mastics are inseparable.</i> | | | | | |
| 37-01 | 1x1 CT (Nailed) | | | | Not Submitted |
| <i>122300669-0019 Empty sample bag.</i> | | | | | |
| 37-02 | 1x1 CT (Nail) | | | | Not Submitted |
| <i>122300669-0020 Empty sample bag.</i> | | | | | |
| 38-01 | Stucco | Gray Non-Fibrous Homogeneous | | <1% Mica 100% Non-fibrous (Other) | None Detected |
| <i>122300669-0021</i> | | | | | |
| 38-02-Stucco 1 | Stucco | Tan Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| <i>122300669-0022</i> | | | | | |
| 38-02-Stucco 2 | Stucco | Gray Non-Fibrous Homogeneous | | <1% Mica 100% Non-fibrous (Other) | None Detected |
| <i>122300669-0022A</i> | | | | | |
| 39-01 | Window Glazing | Gray Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| <i>122300669-0023</i> | | | | | |

Analyst(s) _____

Erica Furphy (24)
Nathan Stancik (16)

Michelle Wilson, Laboratory Manager
or Other Approved Signatory

EMSL maintains liability limited to cost of analysis. Interpretation and use of test results are the responsibility of the client. This report relates only to the samples reported above, and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. The report reflects the samples as received. Results are generated from the field sampling data (sampling volumes and areas, locations, etc.) provided by the client on the Chain of Custody. Samples are within quality control criteria and met method specifications unless otherwise noted. The above analyses were performed in general compliance with Appendix E to Subpart E of 40 CFR (previously EPA 600/M4-82-020 "Interim Method") but augmented with procedures outlined in the 1993 ("final") version of the method. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Estimation of uncertainty is available on request.

Samples analyzed by EMSL Analytical, Inc. Phoenix, AZ NVLAP Lab Code 200811-0, AZ0937, CO AL-19027, CA 2761, TX 300484, HI L-14-004, LA 05113

Initial report from: 02/02/2023 12:10:35

Bldg A - MPR, Kit, Lounge

172300669

PAGE 1 OF 3 **SAMPLING DATA & CHAIN OF CUSTODY** TURN-AROUND TIME
 DATE 1-25-23 TESTING LAB: EMSL 6 HRS. 24HRS. 48HRS. 72HRS. 10 Days :

BILL TO: **T. BROOKS & ASSOCIATES** PROJECT INFORMATION: PROJECT NAME: Munsey Elementary School
 ADDRESS: 3801 Brave Ave., Bakersfield, CA ANALYSIS: PLM STANDARD LEAD PAINT
 PROJECT #: 2854-22-001 SURV CONTACT: TROY B. TIM T. TREVOR B. GREG F. EMAIL RESULTS TO: Lab@ppeng.com
 MOBIL # (559) 287-8957 284-5573 301-2568 360-3694
 D = Drywall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive
 VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic.
 CT = Ceiling Tile, ACS = Sprav-on Acoustical Ceiling Material.

| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T-Thermal M-Misc. | F-Friable NF-Non Friable | Quantity |
|----------|--------------------|-------------------|--------------------------------|------------------------------------|-------------------------------------|--------------------------------|----------|
| 30-01 | Plaster | Rm M1 | W | | | | |
| -02 | | Rm M2 | W | | | | |
| -03 | | Rm Lounge | W | | | | |
| -04 | | Rm Lounge | W | | | | |
| -05 | | Rm K4 | W | | | | |
| -06 | | Rm Kitchen | W | | | | |
| -07 | | Rm M3 | W | | | | |
| 31-01 | | Partial Board Adh | MPR | W | | | |
| -02 | + | MPR | W | | | | |
| 32-01 | 6" Blue CB → Adh | MPR | W | | | | |

TRANSACTIONS DATE: 1-25-23 (APPROVED BY SIGNATURE) Sabine Kasser 1/30/23 930am SHIPPING PAID BY: LAB CLIENT _____ BROOKS _____
 23 samples

OrderID: 122300669

Bldg A - MPR, Kit, Lounge

PAGE 2 OF 3 **SAMPLING DATA & CHAIN OF CUSTODY** TURN-AROUND TIME
 DATE 1-25-23 TESTING LAB: **EMSL** 6 HRS. 24HRS. 48HRS. 72HRS. 10 Days :

BILL TO: **T. BROOKS & ASSOCIATES** **PROJECT INFORMATION** **EMAIL RESULTS TO: Lab@ppeng.com**
 **PROJECT NAME:** Munsey Elementary School **ANALYSIS**
ADDRESS: 3801 Brave Ave. Bakersfield, CA **PLM STANDARD** **LEAD PAINT**
PROJECT #: 2854-22-001 SURV
CONTACT: TROY B. **TIM T.** TREVOR B. GREG F.
MOBIL # (559): 287-8357 284-5573 301-2568 360-3694
D = Drywall, TM = Taping Mud, T = Texture. CB&A = Cove Base Adhesive
 VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic.
 CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material.

| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T-Thermal M-Misc. | F-Friable NF-Non Friable | Quantity |
|----------|--|-----------------|--------------------------------|------------------------------------|-------------------------------------|--------------------------------|---|
| 32-02 | B Blue CB & Adh | MPR | W | | | | |
| 33-01 | 12x12 Tan VFT & mastic ^{3-lays} | MPR | F | | | | 12x12 12x12 VFT, tan, offwhite 9x9 Red VFT Birch mastic |
| | no sample No sample | | | | | | |
| 34-01 | Blue Blue VSF & mastic | Lounge | F | | | | |
| -02 | Blue | Lounge | F | | | | |
| 35-01 | Blue VSF & mastic | Rm 202 | F | | | | |
| -02 | Blue | Rm m1 | F | | | | |
| 36-01 | grey VSF & mastic | Rm K 4 | F | | | | |
| -02 | grey | kitchen | F | | | | |
| 37-01 | 1x1 CT (Nailed) | MPR | C | | | | |

| | | | | | |
|---|------------------|---|------------------------|---------------------------|--|
| TRANSACTIONS | | TRANSACTIONS | | SHIPPING PAID BY : | |
| (RELINQUISHED BY SIGNATURE) <i>[Signature]</i> | DATE: 1/25/23 | (APPROVED BY SIGNATURE) <i>[Signature]</i> | DATE: 1/30/23 930am | LAB <u>X</u> | |
| (RELINQUISHED BY SIGNATURE) | DATE: | (APPROVED BY SIGNATURE) | DATE: | CLIENT _____ | |
| | | | | BROOKS _____ | |

OrderID: 122300669

Bldg A - MPR, Kit, Lounge

177300669

PAGE 3 OF 3 **SAMPLING DATA & CHAIN OF CUSTODY** TURN-AROUND TIME
 DATE 1-25-23 TESTING LAB: **EMSL** 6 HRS. 24HRS. 48HRS. 72HRS. 10 Days :

BILL TO: **T. BROOKS & ASSOCIATES** EMAIL RESULTS TO: **Lab@ppeng.com**
PROJECT INFORMATION
 PROJECT NAME: **Munsey Elementary School** **ANALYSIS**
 ADDRESS: **3801 Brave Ave. Bakersfield, CA** **PLM STANDARD** **LEAD PAINT**
 PROJECT # **2854-22-001 SURV**
 CONTACT TROY B. **TIM T.** TREVOR B. GREG F.
 MOBIL # (559) **287-8357 284-5573 301-2568 360-3694**
D = Drywall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive
 VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic,
 CT = Ceiling Tile, ACS = Sprav-on Acoustical Ceiling Material.

| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T-Thermal M-Misc. | F - Friable NF - Non Friable | Quantity |
|----------|--------------------|-----------------|--------------------------------|------------------------------------|-------------------------------------|------------------------------------|----------|
| * 37-02 | 1x1 CT (New 1) | MPR | C | | | | |
| 38-01 | Stucco | Ext | W | | | | |
| -02 | + | Ext | ✓ | | | | |
| 39-01 | Window glazing | Ext. | W | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |

| | | | | | |
|---------------------------------|-------------------------|--|--------------------------------|---|--------------|
| TRANSACTIONS | | TRANSACTIONS | | SHIPPING PAID BY : | |
| (RELINQUISHED BY SIGNATURE) | DATE: <u>1-25-23</u> | (APPROVED BY SIGNATURE) <u>Guhle Kern</u> | DATE: <u>1/30/23 9:30am</u> | LAB <input checked="" type="checkbox"/> X | CLIENT _____ |
| (RELINQUISHED BY SIGNATURE) | DATE: | (APPROVED BY SIGNATURE) | DATE: | BROOKS _____ | |

OrderID: 122300669



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300652

Customer ID: BROK78

Customer PO:

Project ID:

Attention: Lab Reports
Provost & Pritchard Consulting Group
455 West Fir Avenue
Clovis, CA 93611

Phone: (559) 298-9135
Fax: (559) 298-2281
Received Date: 01/30/2023 9:30 AM
Analysis Date: 01/31/2023
Collected Date: 01/26/2023

Project: 2854-22-001 SURV - Munsey Elementary School / 3801 Brave Ave., Bakersfield - Admin / Kinder

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|--|---------------------------------|--|-------------------------------|--|---------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 52-01 <small>122300652-0001</small> | Plaster | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 52-02 <small>122300652-0002</small> | Plaster | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 53-01 <small>122300652-0003</small> | 1x1 CT | Brown/White Fibrous Heterogeneous | 90% Cellulose | 10% Non-fibrous (Other) | None Detected |
| 54-01 <small>122300652-0004</small> | 2x4 CT | Gray/White Fibrous Heterogeneous | 78% Cellulose 2% Min. Wool | 10% Perlite 10% Non-fibrous (Other) | None Detected |
| 55-01-VFT 1 <small>122300652-0005</small> | Off-White 12x12 VFT & Mastic | White Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |
| 55-01-Mastic 1/ VFT 2 <small>122300652-0005A</small> <i>Materials are inseparable.</i> | Off-White 12x12 VFT & Mastic | Various/Yellow Non-Fibrous Heterogeneous | | 96% Non-fibrous (Other) | 4% Chrysotile |
| 55-01-Mastic 2 <small>122300652-0005B</small> | Off-White 12x12 VFT & Mastic | Black Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 56-01-VSF/Mastic <small>122300652-0006</small> <i>Materials are inseparable.</i> | Grey VSF & Mastic | Various Fibrous Heterogeneous | 15% Synthetic 5% Glass | 80% Non-fibrous (Other) | None Detected |

Analyst(s)

Jillian Gessner (8)

Michelle Wilson, Laboratory Manager
or Other Approved Signatory

EMSL maintains liability limited to cost of analysis. Interpretation and use of test results are the responsibility of the client. This report relates only to the samples reported above, and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. The report reflects the samples as received. Results are generated from the field sampling data (sampling volumes and areas, locations, etc.) provided by the client on the Chain of Custody. Samples are within quality control criteria and met method specifications unless otherwise noted. The above analyses were performed in general compliance with Appendix E to Subpart E of 40 CFR (previously EPA 600/M4-82-020 "Interim Method") but augmented with procedures outlined in the 1993 ("final") version of the method. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Estimation of uncertainty is available on request.

Samples analyzed by EMSL Analytical, Inc. Phoenix, AZ NVLAP Lab Code 200811-0, AZ0937, CO AL-19027, CA 2761, TX 300484, HI L-14-004, LA 05113

Initial report from: 02/02/2023 11:08:37

Admin/Kinder

177300652

OrderID: 122300652

PAGE _____ OF _____ **SAMPLING DATA & CHAIN OF CUSTODY** TURN-AROUND TIME
 DATE 1-26-23 TESTING LAB: **EMSL** 6 HRS. 24HRS. 48HRS. 72HRS. 10 Days :

BILL TO: **T. BROOKS & ASSOCIATES** EMAIL RESULTS TO: **Lab@ppeng.com**
A Division of
PROVOST & PRITCHARD CONSULTING GROUP **ANALYSIS**
PROJECT INFORMATION PLM STANDARD LEAD PAINT
 PROJECT NAME: Munsey Elementary School
 ADDRESS: 3801 Brave Ave. Bakersfield, CA
 PROJECT #: 2854-22-001 SURV
 CONTACT: TROY B. TIM T. TREVOR B. GREG F.
 MOBIL # (559) 287-8357 284-5573 301-2568 360-3694
 D = Drywall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive
 VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic,
 CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material.

| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T- Thermal M-Misc. | F - Friable NF - Non Friable | Quantity |
|----------|---------------------|-----------------|--------------------------------|------------------------------------|--------------------------------------|------------------------------------|----------|
| 5201 | Plaster | Rm A7 | U | | | | |
| -02 | ↓ | Rm Teachers RR | W | | | | |
| 53-01 | 1x1 CT | Rm A6 | C | | | | |
| 54-01 | 2x4 CT off unit | Rm A11 | C | | | | |
| 55-01 | 12x20 VFT → mastic | Rm 1 | F | | | | |
| 56-01 | VSF VSF & mastic | Rm A7 | F | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |

| | | | | | |
|-----------------------------|-------|-------------------------|----------------------|---|--------------|
| TRANSACTIONS | | TRANSACTIONS | | SHIPPING PAID BY : | |
| (RELINQUISHED BY SIGNATURE) | DATE: | (APPROVED BY SIGNATURE) | DATE: | LAB <input checked="" type="checkbox"/> | CLIENT _____ |
| | | <u>Gabriel Kozmin</u> | <u>1/30/23 930am</u> | BROOKS _____ | |
| (RELINQUISHED BY SIGNATURE) | DATE: | (APPROVED BY SIGNATURE) | DATE: | | |

9 prot
EMSL Fedex : 7965 1519 5016

Page 1 of 1



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300666

Customer ID: BROK78

Customer PO:

Project ID:

Attention: Lab Reports
Provost & Pritchard Consulting Group
455 West Fir Avenue
Clovis, CA 93611

Phone: (559) 298-9135
Fax: (559) 298-2281
Received Date: 01/30/2023 9:30 AM
Analysis Date: 02/01/2023 - 02/02/2023
Collected Date: 01/25/2023

Project: 2854-22-001 SURV - Munsey Elementary School / 3801 Brave Ave., Bakersfield - Bldg C, Rms 5-9

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|--|-------------------|---|--------------|---|---------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 1-01-Texture 1 <small>122300666-0001</small> | Plaster | White Non-Fibrous Homogeneous | | 20% Ca Carbonate 80% Non-fibrous (Other) | None Detected |
| 1-01-Texture 2 <small>122300666-0001A</small> | Plaster | Beige Non-Fibrous Homogeneous | | 20% Ca Carbonate 80% Non-fibrous (Other) | None Detected |
| 1-01-Plaster 1 <small>122300666-0001B</small> | Plaster | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 1-01-Plaster 2 <small>122300666-0001C</small> | Plaster | Gray Non-Fibrous Homogeneous | | <1% Mica 100% Non-fibrous (Other) | None Detected |
| 1-02-Texture 1 <small>122300666-0002</small> | Plaster | White Non-Fibrous Homogeneous | | 20% Ca Carbonate 80% Non-fibrous (Other) | None Detected |
| 1-02-Texture 2 <small>122300666-0002A</small> | Plaster | Beige Non-Fibrous Homogeneous | | 20% Ca Carbonate 80% Non-fibrous (Other) | None Detected |
| 1-02-Plaster 1 <small>122300666-0002B</small> | Plaster | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 1-02-Plaster 2 <small>122300666-0002C</small> | Plaster | Gray Non-Fibrous Homogeneous | | <1% Mica 100% Non-fibrous (Other) | None Detected |
| 1-03-Plaster 1 <small>122300666-0003</small> | Plaster | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 1-03-Plaster 2 <small>122300666-0003A</small> | Plaster | Gray Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 2-01-Cove Base <small>122300666-0004</small> | 4" Blue CB & Adh. | Blue Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 2-01-Adhesive <small>122300666-0004A</small> | 4" Blue CB & Adh. | Brown Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 2-01-Backing <small>122300666-0004B</small> | 4" Blue CB & Adh. | Gray/Yellow Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |
| 2-02-Cove Base <small>122300666-0005</small> | 4" Blue CB & Adh. | Blue Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 2-02-Adhesive <small>122300666-0005A</small> | 4" Blue CB & Adh. | Brown Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 2-02-Backing <small>122300666-0005B</small> | 4" Blue CB & Adh. | Gray/Yellow Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |

Initial report from: 02/02/2023 11:31:03



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300666
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|--|---------------------------------|--|--------------------------------|--|-----------------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 3-01-Partical Board <i>122300666-0006</i> | Partical Board Adh. | Brown/Gray Fibrous Heterogeneous | 5% Synthetic | 95% Non-fibrous (Other) | None Detected |
| 3-01-Adhesive <i>122300666-0006A</i> | Partical Board Adh. | Brown Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 3-02-Adhesive <i>122300666-0007</i> | Partical Board Adh. | Brown Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 4-01-VFT 1 <i>122300666-0008</i> | 12x12 Off-White VFT & Mastic | White/Blue Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |
| 4-01-Mastic 1 <i>122300666-0008A</i> | 12x12 Off-White VFT & Mastic | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 4-01-VFT 2 <i>122300666-0008B</i> | 12x12 Off-White VFT & Mastic | Tan Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | <1% Chrysotile |
| 4-01-Leveler 1/Mastic 2 <i>122300666-0008C</i> <i>Materials are inseparable.</i> | 12x12 Off-White VFT & Mastic | Various Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |
| 4-01-Leveler 2 <i>122300666-0008D</i> | 12x12 Off-White VFT & Mastic | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 4-02-VFT <i>122300666-0009</i> | 12x12 Off-White VFT & Mastic | White/Blue Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |
| 4-02-Mastic/Leveler <i>122300666-0009A</i> <i>Materials are inseparable.</i> | 12x12 Off-White VFT & Mastic | White/Yellow Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |
| 5-01-Mastic 1/VFT <i>122300666-0010</i> <i>Materials are inseparable.</i> | Carpet Mastic | Brown/Tan Non-Fibrous Heterogeneous | | 94% Non-fibrous (Other) | 6% Chrysotile |
| 5-01-Mastic 2 <i>122300666-0010A</i> | Carpet Mastic | Black Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 5-02-Mastic 1 <i>122300666-0011</i> | Carpet Mastic | Tan Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 5-02-VFT <i>122300666-0011A</i> | Carpet Mastic | Brown/Tan Non-Fibrous Homogeneous | | 94% Non-fibrous (Other) | 6% Chrysotile |
| 5-02-Mastic 2 <i>122300666-0011B</i> | Carpet Mastic | | | | Insufficient Material |
| 6-01 <i>122300666-0012</i> | 1x1 CT (Nailed) | Brown/White Fibrous Heterogeneous | 95% Cellulose | 5% Non-fibrous (Other) | None Detected |
| 6-02 <i>122300666-0013</i> | 1x1 CT (Nailed) | Brown/White Fibrous Heterogeneous | 95% Cellulose | 5% Non-fibrous (Other) | None Detected |
| 7-01 <i>122300666-0014</i> | 2x4 CT (Layin) | Gray/White Fibrous Heterogeneous | 40% Cellulose 40% Min. Wool | 10% Perlite 10% Non-fibrous (Other) | None Detected |

Initial report from: 02/02/2023 11:31:03



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300666
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|---------------------------------------|--------------------------------|---|--------------------------------|---|-----------------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 7-02 122300666-0015 | 2x4 CT (Layin) | Gray/White Fibrous Heterogeneous | 40% Cellulose 40% Min. Wool | 10% Perlite 10% Non-fibrous (Other) | None Detected |
| 8-01-Stucco 1 122300666-0016 | Stucco | Peach Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 8-01-Stucco 2 122300666-0016A | Stucco | Gray Non-Fibrous Homogeneous | | <1% Mica 100% Non-fibrous (Other) | None Detected |
| 8-02-Stucco 1 122300666-0017 | Stucco | Peach Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 8-02-Stucco 2 122300666-0017A | Stucco | Gray Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 9-01 122300666-0018 | Window Glazing | Beige Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 9-02 122300666-0019 | Window Glazing | Beige Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 10-01-Texture 122300666-0020 | Drywall / Taping Mud / Texture | White Non-Fibrous Homogeneous | | 20% Ca Carbonate 80% Non-fibrous (Other) | None Detected |
| 10-01-Taping Mud 122300666-0020A | Drywall / Taping Mud / Texture | White Non-Fibrous Homogeneous | | 20% Ca Carbonate 80% Non-fibrous (Other) | None Detected |
| 10-01-Drywall 122300666-0020B | Drywall / Taping Mud / Texture | | | | Insufficient Material |
| 10-02-Texture 122300666-0021 | Drywall / Taping Mud / Texture | White Non-Fibrous Homogeneous | | 20% Ca Carbonate 80% Non-fibrous (Other) | None Detected |
| 10-02-Taping Mud 122300666-0021A | Drywall / Taping Mud / Texture | White Non-Fibrous Homogeneous | | 20% Ca Carbonate 80% Non-fibrous (Other) | None Detected |
| 10-02-Drywall 122300666-0021B | Drywall / Taping Mud / Texture | Brown/White Fibrous Heterogeneous | 10% Cellulose 2% Glass | 85% Gypsum 3% Non-fibrous (Other) | None Detected |
| 10-03-Texture 122300666-0022 | Drywall / Taping Mud / Texture | White Non-Fibrous Homogeneous | | 20% Ca Carbonate 80% Non-fibrous (Other) | None Detected |
| 10-03-Taping Mud 1 122300666-0022A | Drywall / Taping Mud / Texture | White Non-Fibrous Homogeneous | | 20% Ca Carbonate 80% Non-fibrous (Other) | None Detected |
| 10-03-Taping Mud 2 122300666-0022B | Drywall / Taping Mud / Texture | White Non-Fibrous Homogeneous | | 20% Ca Carbonate 80% Non-fibrous (Other) | None Detected |
| 10-03-Drywall 122300666-0022C | Drywall / Taping Mud / Texture | Brown/White Fibrous Heterogeneous | 10% Cellulose 2% Glass | 85% Gypsum 3% Non-fibrous (Other) | None Detected |

Initial report from: 02/02/2023 11:31:03



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300666

Customer ID: BROK78

Customer PO:

Project ID:

Analyst(s)

Erica Furphy (30)

Jillian Gessner (19)

Michelle Wilson, Laboratory Manager
or Other Approved Signatory

EMSL maintains liability limited to cost of analysis. Interpretation and use of test results are the responsibility of the client. This report relates only to the samples reported above, and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. The report reflects the samples as received. Results are generated from the field sampling data (sampling volumes and areas, locations, etc.) provided by the client on the Chain of Custody. Samples are within quality control criteria and met method specifications unless otherwise noted. The above analyses were performed in general compliance with Appendix E to Subpart E of 40 CFR (previously EPA 600/M4-82-020 "Interim Method") but augmented with procedures outlined in the 1993 ("final") version of the method. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Estimation of uncertainty is available on request.


Samples analyzed by EMSL Analytical, Inc. Phoenix, AZ NVLAP Lab Code 200811-0, AZ0937, CO AL-19027, CA 2761, TX 300484, HI L-14-004, LA 05113

Initial report from: 02/02/2023 11:31:03

Bldg C Rms 5-9

177300666

OrderID: 122300666

| PAGE <u>1</u> OF <u>3</u> | | SAMPLING DATA & CHAIN OF CUSTODY | | | TURN-AROUND TIME | | | |
|--|------------------------------|---|---|------------------------------------|---|---|----------|--|
| DATE <u>1-25-23</u> | | TESTING LAB: EMSL | | | <input type="checkbox"/> 6 HRS. <input type="checkbox"/> 24HRS. <input type="checkbox"/> 48HRS. <input checked="" type="checkbox"/> 72HRS. <input type="checkbox"/> 10 Days <input type="checkbox"/> : | | | |
| BILL TO:  T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD CONSULTING GROUP | | PROJECT INFORMATION PROJECT NAME: <u>Munsey Elementary School</u> ADDRESS: <u>3801 Brave Ave. Bakersfield, CA</u> PROJECT #: <u>2854-22-001 SURV</u> CONTACT: <input type="checkbox"/> TROY B. <input checked="" type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F. MOBIL # (559) <u>287-8357</u> <u>284-5573</u> <u>301-2568</u> <u>360-3694</u> | | | <input checked="" type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com ANALYSIS <input checked="" type="checkbox"/> PLM STANDARD <input type="checkbox"/> LEAD PAINT <small>D = Drywall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic, CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material,</small> | | | |
| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T-Thermal M-Misc. | F - Friable NF - Non Friable | Quantity | |
| 1-01 | Plaster | Girls RR | W | | | | | |
| -02 | | Boy RR | W | | | | | |
| -03 | | Rm 6A | W | | | | | |
| 2-01 | 4" Blue CB & Adh | Rm 6 | F | | | | | |
| -02 | | Rm 8 | F | | | | | |
| 3-01 | Partial Board Adh. | Rm 6 | W | | | | | |
| -02 | | Rm 9 | W | | | | | |
| 4-01 | 12x12 off white VFT & mastic | Rm 6B | F | | | | | |
| -02 | | Rm 5 | F | | | | | |
| 5-01 | Carpet Mastic | Rm 5 | F | | | | | |
| TRANSACTIONS | | TRANSACTIONS | | | SHIPPING PAID BY : | | | |
| (RELINQUISHED BY SIGNATURE)  | | DATE: <u>1-25-23</u> | (APPROVED BY SIGNATURE) <u>Gabulle Kozar 1/30/23 930am</u> | | DATE: | LAB <input checked="" type="checkbox"/> _____ CLIENT _____ BROOKS _____ | | |
| (RELINQUISHED BY SIGNATURE) | | DATE: | (APPROVED BY SIGNATURE) | | DATE: | | | |

Page 1 OF 3

Bldg C Rms 5-9

177300666

OrderID: 122300666

| | | |
|---------------------------|---|--|
| PAGE <u>2</u> OF <u>3</u> | SAMPLING DATA & CHAIN OF CUSTODY | TURN-AROUND TIME |
| DATE <u>1-25-23</u> | TESTING LAB: EMSL | <input type="checkbox"/> 6 HRS. <input type="checkbox"/> 24HRS. <input type="checkbox"/> 48HRS. <input checked="" type="checkbox"/> 72HRS. <input type="checkbox"/> 10 Days <input type="checkbox"/> : |

| | | |
|---|---|---|
| BILL TO: T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD <small>CONSULTING GROUP</small> | PROJECT INFORMATION PROJECT NAME: <u>Munsey Elementary School</u> ADDRESS: <u>3801 Brave Ave. Bakersfield, CA</u> PROJECT #: <u>2854-22-001 SURV</u> CONTACT: <input type="checkbox"/> TROY B. <input checked="" type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F. MOBIL # (559) <u>287-8357</u> <u>284-5573</u> <u>301-2568</u> <u>360-3694</u> | <input checked="" type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com ANALYSIS <input checked="" type="checkbox"/> <u>PLM STANDARD</u> <input type="checkbox"/> <u>LEAD PAINT</u> <small>D = Drywall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic, CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material,</small> |
|---|---|---|

| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T-Thermal M-Misc. | F - Friable NF - Non Friable | Quantity |
|----------|----------------------------|-----------------|--------------------------------|------------------------------------|-------------------------------------|------------------------------------|----------|
| 5-02 | Carpet Mastic | Rm 8 | F | | | | |
| 6-01 | 1x1 CT (walled) | Rm 5 | C | | | | |
| -02 | + | Rm 7 | C | | | | |
| 7-01 | 2x4 CT (laying) | Rm 5 | C | | | | |
| -02 | + | Rm 7 | C | | | | |
| 8-01 | Stucco | Ext | W | | | | |
| -02 | + | Ext | W | | | | |
| 9-01 | Window glazing | Ext | W | | | | |
| -02 | + | Ext | W | | | | |
| 10-01 | Drywall/Taping mud/Texture | Rm 6 B | W | | | | |


| | | |
|---------------------------------|--|---|
| TRANSACTIONS | TRANSACTIONS | SHIPPING PAID BY : |
| (RELINQUISHED BY SIGNATURE) | DATE: <u>1-25-23</u> (APPROVED BY SIGNATURE) <u>Gallie Koxen</u> <u>1/30/23</u> <u>930am</u> | DATE: _____ |
| (RELINQUISHED BY SIGNATURE) | DATE: _____ (APPROVED BY SIGNATURE) | DATE: _____ |
| | | LAB <input checked="" type="checkbox"/> _____ CLIENT _____ BROOKS _____ |

Page 2 OF 3

Bldg Q 5-9

122300666

Order ID: 122300666

| PAGE <u>3</u> OF <u>3</u> | | SAMPLING DATA & CHAIN OF CUSTODY | | TURN-AROUND TIME | | | | |
|--|-----------------------|---|---|--|---|---|----------|--|
| DATE <u>1-25-23</u> | | TESTING LAB: EMSL | | <input type="checkbox"/> 6 HRS. <input type="checkbox"/> 24HRS. <input type="checkbox"/> 48HRS. <input checked="" type="checkbox"/> 72HRS. <input type="checkbox"/> 10 Days <input type="checkbox"/> : | | | | |
| BILL TO:  T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD <small>CONSULTING GROUP</small> | | PROJECT INFORMATION PROJECT NAME: <u>Munsey Elementary School</u> ADDRESS: <u>3801 Brave Ave. Bakersfield, CA</u> PROJECT #: <u>2854-22-001 SURV</u> CONTACT: <input type="checkbox"/> TROY B. <input checked="" type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F. MOBIL # (559) 287-8357 284-5573 301-2568 360-3694 | | | <input checked="" type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com ANALYSIS <input checked="" type="checkbox"/> PLM STANDARD <input type="checkbox"/> LEAD PAINT <small>D = Drywall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic, CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material,</small> | | | |
| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T- Thermal M-Misc. | F - Friable NF - Non Friable | Quantity | |
| <u>10-02</u> | <u>Drywall/TM/Tex</u> | <u>Rm 6B</u> | <u>W</u> | | | | | |
| <u>03</u> | <u>+</u> | <u>Rm 6B</u> | <u>W</u> | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| TRANSACTIONS | | TRANSACTIONS | | | SHIPPING PAID BY : | | | |
| (RELINQUISHED BY SIGNATURE)  | | DATE: <u>1-25-23</u> | (APPROVED BY SIGNATURE) <u>Gabe Kern</u> | | DATE: <u>1/30/23 930am</u> | LAB <input checked="" type="checkbox"/> CLIENT _____ BROOKS _____ | | |
| (RELINQUISHED BY SIGNATURE) | | DATE: | (APPROVED BY SIGNATURE) | | DATE: | | | |

Page 3 OF 3



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300656

Customer ID: BROK78

Customer PO:

Project ID:

Attention: Lab Reports
Provost & Pritchard Consulting Group
455 West Fir Avenue
Clovis, CA 93611

Phone: (559) 298-9135
Fax: (559) 298-2281
Received Date: 01/30/2023 9:30 AM
Analysis Date: 02/01/2023
Collected Date: 01/25/2023

Project: 2854-22-001 SURV - Munsey Elementary School / 3801 Brave Ave., Bakersfield - Bldg D Rms 10-14

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|---|---------------------------------|---|--------------|------------------------------------|---------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 11-01-Plaster 1 <small>122300656-0001</small> | Plaster | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 11-01-Plaster 2 <small>122300656-0001A</small> | Plaster | Beige Non-Fibrous Homogeneous | | 2% Mica 98% Non-fibrous (Other) | None Detected |
| 11-02-Plaster 1 <small>122300656-0002</small> | Plaster | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 11-02-Plaster 2 <small>122300656-0002A</small> | Plaster | Beige Non-Fibrous Homogeneous | | 2% Mica 98% Non-fibrous (Other) | None Detected |
| 11-03 <small>122300656-0003</small> | Plaster | White Non-Fibrous Homogeneous | | 2% Mica 98% Non-fibrous (Other) | None Detected |
| 12-01-Cove Base <small>122300656-0004</small> | 4" Blue CB & Adh. | Blue Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 12-01-Adhesive <small>122300656-0004A</small> | 4" Blue CB & Adh. | Beige Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 12-02-Cove Base <small>122300656-0005</small> | 4" Blue CB & Adh. | Blue Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 12-02-Adhesive <small>122300656-0005A</small> | 4" Blue CB & Adh. | Beige Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 13-01-Caulk <small>122300656-0006</small> | 12x12 Off White VFT & Mastic | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 13-01-VFT 1 <small>122300656-0006A</small> | 12x12 Off White VFT & Mastic | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 13-01-Mastic 1 <small>122300656-0006B</small> | 12x12 Off White VFT & Mastic | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 13-01-VFT 2 <small>122300656-0006C</small> | 12x12 Off White VFT & Mastic | Brown/White Non-Fibrous Heterogeneous | | 96% Non-fibrous (Other) | 4% Chrysotile |
| 13-01-Mastic 2 <small>122300656-0006D</small> | 12x12 Off White VFT & Mastic | Black Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 13-02-VFT 1 <small>122300656-0007</small> | 12x12 Off White VFT & Mastic | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 13-02-Mastic 1 <small>122300656-0007A</small> | 12x12 Off White VFT & Mastic | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |

Initial report from: 02/02/2023 11:24:39



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300656
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|---|------------------------------|--|---|--|---------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 13-02-VFT 2 <i>122300656-0007B</i> | 12x12 Off White VFT & Mastic | Brown/White Non-Fibrous Heterogeneous | | 96% Non-fibrous (Other) | 4% Chrysotile |
| 13-02-Mastic 2 <i>122300656-0007C</i> | 12x12 Off White VFT & Mastic | Black Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 14-01-VFT <i>122300656-0008</i> <i>No Carpet Mastic present.</i> | Carpet Mastic | Brown/White Non-Fibrous Heterogeneous | | 96% Non-fibrous (Other) | 4% Chrysotile |
| 14-01-Mastic <i>122300656-0008A</i> | Carpet Mastic | Black Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 14-02-VFT <i>122300656-0009</i> <i>No Carpet Mastic present.</i> | Carpet Mastic | Brown/White Non-Fibrous Homogeneous | | 96% Non-fibrous (Other) | 4% Chrysotile |
| 15-01-VSF <i>122300656-0010</i> | Blue VSF & Mastic | Gray/Blue Fibrous Heterogeneous | 15% Cellulose 3% Synthetic 2% Glass | 80% Non-fibrous (Other) | None Detected |
| 15-01-Mastic 1/Leveler 1 <i>122300656-0010A</i> <i>Materials are inseparable.</i> | Blue VSF & Mastic | White/Yellow Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |
| 15-01-VFT <i>122300656-0010B</i> | Blue VSF & Mastic | Brown/White Non-Fibrous Heterogeneous | | 96% Non-fibrous (Other) | 4% Chrysotile |
| 15-01-Mastic 2/Leveler 2 <i>122300656-0010C</i> <i>Materials are inseparable.</i> | Blue VSF & Mastic | Various Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |
| 15-02-VSF <i>122300656-0011</i> | Blue VSF & Mastic | Gray/Blue Fibrous Heterogeneous | 15% Cellulose 3% Synthetic 2% Glass | 80% Non-fibrous (Other) | None Detected |
| 15-02-Mastic 1/Leveler 1 <i>122300656-0011A</i> <i>Materials are inseparable.</i> | Blue VSF & Mastic | White/Yellow Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |
| 15-02-VFT <i>122300656-0011B</i> | Blue VSF & Mastic | Brown/White Non-Fibrous Heterogeneous | | 96% Non-fibrous (Other) | 4% Chrysotile |
| 15-02-Mastic 2/Leveler 2 <i>122300656-0011C</i> <i>Materials are inseparable.</i> | Blue VSF & Mastic | Various Non-Fibrous Heterogeneous | | 100% Non-fibrous (Other) | None Detected |
| 16-01 <i>122300656-0012</i> | 1x1 CT (Nailed) | Brown/White Fibrous Heterogeneous | 95% Cellulose | 5% Non-fibrous (Other) | None Detected |
| 16-02 <i>122300656-0013</i> | 1x1 CT (Nailed) | Brown/White Fibrous Heterogeneous | 95% Cellulose | 5% Non-fibrous (Other) | None Detected |
| 17-01 <i>122300656-0014</i> | 2x4 CT (Layin) | Gray/White Fibrous Heterogeneous | 30% Cellulose 50% Min. Wool | 10% Perlite 10% Non-fibrous (Other) | None Detected |

Initial report from: 02/02/2023 11:24:39



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300656
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|--|---------------------|--|--------------------------------|--|----------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 17-02 <small>122300656-0015</small> | 2x4 CT (Layin) | Gray/White Fibrous Heterogeneous | 30% Cellulose 50% Min. Wool | 10% Perlite 10% Non-fibrous (Other) | None Detected |
| 18-01-Stucco 1 <small>122300656-0016</small> | Stucco | Tan Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 18-01-Stucco 2 <small>122300656-0016A</small> | Stucco | Gray Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 18-02-Stucco 1 <small>122300656-0017</small> | Stucco | Tan Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 18-02-Stucco 2 <small>122300656-0017A</small> | Stucco | Gray Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 19-01 <small>122300656-0018</small> | Window Glazing | Tan Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | <1% Chrysotile |
| 19-02 <small>122300656-0019</small> | Window Glazing | Tan Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | <1% Chrysotile |
| 20-01 <small>122300656-0020</small> | Partical Board Adh. | Brown Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 20-02 <small>122300656-0021</small> | Partical Board Adh. | Brown Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |

Analyst(s) _____

Nathan Stancik (23)

Paul Gosh (18)

Michelle Wilson, Laboratory Manager
or Other Approved Signatory

EMSL maintains liability limited to cost of analysis. Interpretation and use of test results are the responsibility of the client. This report relates only to the samples reported above, and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. The report reflects the samples as received. Results are generated from the field sampling data (sampling volumes and areas, locations, etc.) provided by the client on the Chain of Custody. Samples are within quality control criteria and met method specifications unless otherwise noted. The above analyses were performed in general compliance with Appendix E to Subpart E of 40 CFR (previously EPA 600/M4-82-020 "Interim Method") but augmented with procedures outlined in the 1993 ("final") version of the method. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Estimation of uncertainty is available on request.

Samples analyzed by EMSL Analytical, Inc. Phoenix, AZ NVLAP Lab Code 200811-0, AZ0937, CO AL-19027, CA 2761, TX 300484, HI L-14-004, LA 05113

Initial report from: 02/02/2023 11:24:39

Bldg D Rms 10-14

122300656

OrderID: 122300656

| PAGE <u>1</u> OF <u>3</u> | | SAMPLING DATA & CHAIN OF CUSTODY | | | TURN-AROUND TIME | | |
|---|--|---|--|------------------------------------|---|---|----------|
| DATE <u>1-25-23</u> | | TESTING LAB: EMSL | | | <input type="checkbox"/> 6 HRS. <input type="checkbox"/> 24 HRS. <input type="checkbox"/> 48 HRS. <input checked="" type="checkbox"/> 72 HRS. <input type="checkbox"/> 10 Days <input type="checkbox"/> : | | |
| BILL TO: T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD <small>CONSULTING GROUP</small> | | PROJECT INFORMATION PROJECT NAME: <u>Munsey Elementary School</u> ADDRESS: <u>3801 Brave Ave. Bakersfield, CA</u> PROJECT #: <u>2854-22-001 SURV</u> CONTACT: <input type="checkbox"/> TROY B. <input checked="" type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F. MOBIL # (559) <u>287-8357</u> <u>284-5573</u> <u>301-2568</u> <u>360-3694</u> | | | <input checked="" type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com ANALYSIS <input checked="" type="checkbox"/> PLM STANDARD <input type="checkbox"/> LEAD PAINT <small>D = Drywall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic, CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material.</small> | | |
| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T-Thermal M-Misc. | F-Friable NF-Non Friable | Quantity |
| 11-01 | Drywall Plaster | Rm 11B.1 | U | | | | |
| -02 | L | Boys RR | W | | | | |
| -03 | L | Girls RR | W | | | | |
| 12-01 | 4" Blue CR Adh | Rm 1 | W | | | | |
| -02 | L | Rm 13 | W | | | | |
| 13-01 | ^{off white} 12x12 VFT & mastic | Rm 11 | F | | | | |
| -02 | 12x12 off white VFT & mastic | Rm 13 | F | | | | |
| 14-01 | Carpet mastic | Rm 14 | F | | | | |
| -02 | L | Rm 11 | F | | | | |
| 15-01 | Blue VSF & mastic | Rm 11B3 | F | | | | |
| TRANSACTIONS | | | TRANSACTIONS | | | SHIPPING PAID BY: | |
| (RELINQUISHED BY SIGNATURE) | | DATE: <u>1-25-23</u> | (APPROVED BY SIGNATURE) <u>Gabriel Casan</u> <u>1/30/23 930am</u> | | DATE: | LAB <input checked="" type="checkbox"/> X CLIENT _____ BROOKS _____ | |
| (RELINQUISHED BY SIGNATURE) | | DATE: | (APPROVED BY SIGNATURE) | | DATE: | | |

Bldg D Rms 10-14

127300256

OrderID: 122300656

| PAGE <u>2</u> OF <u>3</u> | | SAMPLING DATA & CHAIN OF CUSTODY | | | TURN-AROUND TIME | | | |
|--|------------------------------|--|-------------------------------|--|--|--------------------------------------|------------------------------------|--------------|
| DATE <u>1-25-23</u> | | TESTING LAB: EMSL | | <input type="checkbox"/> 6 HRS. <input type="checkbox"/> 24HRS. <input type="checkbox"/> 48HRS. <input checked="" type="checkbox"/> 72HRS. <input type="checkbox"/> 10 Days <input type="checkbox"/> : | | | | |
| BILL TO: | | PROJECT INFORMATION | | | EMAIL RESULTS TO: Lab@ppeng.com | | | |
|  T. BROOKS & ASSOCIATES A Division of PROVOST & PRITCHARD CONSULTING GROUP | | PROJECT NAME: <u>Munsey Elementary School</u> | | | ANALYSIS | | | |
| | | ADDRESS: <u>3801 Brave Ave. Bakersfield, CA</u> | | | <input checked="" type="checkbox"/> PLM STANDARD <input type="checkbox"/> LEAD PAINT | | | |
| | | PROJECT #: <u>2854-22-001 SURV</u> | | | D = Drywall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive | | | |
| | | CONTACT: <input type="checkbox"/> TROY B. <input checked="" type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F. | | | VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic. | | | |
| MOBIL # (559) | | <u>287-8357</u> | <u>284-5573</u> | <u>301-2568</u> | <u>360-3694</u> | | | |
| CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material. | | | | | | | | |
| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T- Thermal M-Misc. | F - Friable NF - Non Friable | Quantity |
| <u>15-02</u> | <u>Blue VSF & Mastac</u> | <u>Rm 11B.2</u> | | <u>F</u> | | | | |
| <u>16-01</u> | <u>1x1 CT (Neutral)</u> | <u>Rm 13</u> | | <u>C</u> | | | | |
| <u>-02</u> | <u>└</u> | <u>Rm 10</u> | | <u>C</u> | | | | |
| <u>17-01</u> | <u>2x4 CT (Lay-in)</u> | <u>Rm 13</u> | | <u>C</u> | | | | |
| <u>-02</u> | <u>└</u> | <u>Rm 10</u> | | <u>C</u> | | | | |
| <u>18-01</u> | <u>Stucco</u> | <u>Ext</u> | | <u>W</u> | | | | |
| <u>-02</u> | <u>└</u> | <u>Ext</u> | | <u>W</u> | | | | |
| <u>19-01</u> | <u>Window glazing</u> | <u>Ext</u> | | <u>W</u> | | | | |
| <u>-02</u> | <u>└</u> | <u>Ext</u> | | <u>W</u> | | | | |
| <u>20-01</u> | <u>Pendul Board Roll</u> | <u>Rm 12</u> | | <u>W</u> | | | | |
| TRANSACTIONS | | TRANSACTIONS | | | | SHIPPING PAID BY : | | |
| (RELINQUISHED BY SIGNATURE) | | DATE: | (APPROVED BY SIGNATURE) | | DATE: | LAB <u>X</u> | | CLIENT _____ |
|  | | <u>1-25-23</u> | <u>Gabe Kan 1/30/23 930am</u> | | DATE: | | | |
| (RELINQUISHED BY SIGNATURE) | | DATE: | (APPROVED BY SIGNATURE) | | DATE: | BROOKS _____ | | |

Bldg D Rms 10-14

122300656

OrderID: 122300656

| PAGE | 3 OF 3 | SAMPLING DATA & CHAIN OF CUSTODY | | | TURN-AROUND TIME | | | | |
|---|--------------------|---|---|----------|--|------------------------------------|--|---|----------|
| DATE | 1-25-23 | TESTING LAB: | EMSL | | <input type="checkbox"/> 6 HRS. | <input type="checkbox"/> 24HRS. | <input type="checkbox"/> 48HRS. <input checked="" type="checkbox"/> 72HRS. | <input type="checkbox"/> 10 Days <input type="checkbox"/> | |
| BILL TO: | | PROJECT INFORMATION | | | <input checked="" type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com | | | | |
|  T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD <small>CONSULTING GROUP</small> | | PROJECT NAME: | Munsey Elementary School | | ANALYSIS | | | | |
| | | ADDRESS: | 3801 Brave Ave. Bakersfield, CA | | <input checked="" type="checkbox"/> PLM STANDARD <input type="checkbox"/> LEAD PAINT | | | | |
| | | PROJECT # | 2854-22-001 SURV | | <small>D = Drywall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive</small> <small>VET = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic,</small> <small>CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material.</small> | | | | |
| | | CONTACT | <input type="checkbox"/> TROY B. <input checked="" type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F. | | | | | | |
| MOBIL # (559) | 287-8357 | 284-5573 | 301-2568 | 360-3694 | | | | | |
| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | | | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T- Thermal M-Misc. | F - Friable NF - Non Friable | Quantity |
| 20-02 | Partial Board Adh. | Rm 10 | | | W | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| TRANSACTIONS | | TRANSACTIONS | | | SHIPPING PAID BY : | | | | |
| (RELINQUISHED BY SIGNATURE) | | DATE: | (APPROVED BY SIGNATURE) | | DATE: | | LAB <input checked="" type="checkbox"/> | | |
| <i>T-T</i> | | 1-25-23 | <i>Gabe Kan</i> | | | | CLIENT _____ | | |
| (RELINQUISHED BY SIGNATURE) | | DATE: | (APPROVED BY SIGNATURE) | | DATE: | | BROOKS _____ | | |
| | | | | | 1/30/23 930cm | | | | |



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300653

Customer ID: BROK78

Customer PO:

Project ID:

Attention: Lab Reports
Provost & Pritchard Consulting Group
455 West Fir Avenue
Clovis, CA 93611

Phone: (559) 298-9135
Fax: (559) 298-2281
Received Date: 01/30/2023 9:30 AM
Analysis Date: 01/31/2023 - 02/01/2023
Collected Date: 01/25/2023

Project: 2854-22-001 SURV - Munsey Elementary School / 3801 Brave Ave., Bakersfield, Bldg E 15-19

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|--|------------------------------|---|--------------|------------------------------------|---------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 21-01 <small>122300653-0001</small> | Plaster | White Non-Fibrous Homogeneous | | 2% Mica 98% Non-fibrous (Other) | None Detected |
| 21-02 <small>122300653-0002</small> | Plaster | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 21-03 <small>122300653-0003</small> | Plaster | White Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 22-01-Cove Base <small>122300653-0004</small> | 4" Blue CB & Adh. | Blue Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 22-01-Adhesive <small>122300653-0004A</small> | 4" Blue CB & Adh. | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 22-02-Cove Base <small>122300653-0005</small> | 4" Blue CB & Adh. | Blue Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 22-02-Adhesive <small>122300653-0005A</small> | 4" Blue CB & Adh. | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 23-01-VFT 1 <small>122300653-0006</small> | 12x12 Off-White VFT & Mastic | Beige Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 23-01-Mastic 1 <small>122300653-0006A</small> | 12x12 Off-White VFT & Mastic | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 23-01-VFT 2 <small>122300653-0006B</small> | 12x12 Off-White VFT & Mastic | Brown/White Non-Fibrous Heterogeneous | | 96% Non-fibrous (Other) | 4% Chrysotile |
| 23-01-Mastic 2 <small>122300653-0006C</small> | 12x12 Off-White VFT & Mastic | Black Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 23-02-VFT 1 <small>122300653-0007</small> | 12x12 Off-White VFT & Mastic | Beige Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 23-02-Mastic 1 <small>122300653-0007A</small> | 12x12 Off-White VFT & Mastic | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 23-02-VFT 2 <small>122300653-0007B</small> | 12x12 Off-White VFT & Mastic | Brown/White Non-Fibrous Heterogeneous | | 96% Non-fibrous (Other) | 4% Chrysotile |
| 23-02-Mastic 2 <small>122300653-0007C</small> | 12x12 Off-White VFT & Mastic | Black Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 24-01-Mastic 1 <small>122300653-0008</small> | Carpet Mastic | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |

Initial report from: 02/02/2023 11:13:55



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300653
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|--|---------------------|---|--------------------------------|--|---------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 24-01-VFT <i>122300653-0008A</i> | Carpet Mastic | Brown Non-Fibrous Homogeneous | | 96% Non-fibrous (Other) | 4% Chrysotile |
| 24-01-Mastic 2 <i>122300653-0008B</i> | Carpet Mastic | Black Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 24-02-Mastic 1/VFT <i>122300653-0009</i> <i>Materials are inseparable.</i> | Carpet Mastic | Various Non-Fibrous Heterogeneous | | 98% Non-fibrous (Other) | 2% Chrysotile |
| 24-02-Mastic 2 <i>122300653-0009A</i> | Carpet Mastic | Black Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 25-01 <i>122300653-0010</i> | Partical Board Adh. | Brown Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 25-02 <i>122300653-0011</i> | Partical Board Adh. | Brown Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 26-01 <i>122300653-0012</i> | 1x1 CT (Nailed) | Brown/White Fibrous Heterogeneous | 95% Cellulose | 5% Non-fibrous (Other) | None Detected |
| 26-02 <i>122300653-0013</i> | 1x1 CT (Nailed) | Brown/White Fibrous Heterogeneous | 95% Cellulose | 5% Non-fibrous (Other) | None Detected |
| 27-01 <i>122300653-0014</i> | 2x4 CT (Layin) | Gray/White Fibrous Heterogeneous | 30% Cellulose 50% Min. Wool | 10% Perlite 10% Non-fibrous (Other) | None Detected |
| 27-02 <i>122300653-0015</i> | 2x4 CT (Layin) | Gray/White Fibrous Heterogeneous | 30% Cellulose 50% Min. Wool | 10% Perlite 10% Non-fibrous (Other) | None Detected |
| 28-01-Stucco 1 <i>122300653-0016</i> | Stucco | Tan Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 28-01-Stucco 2 <i>122300653-0016A</i> | Stucco | Gray Non-Fibrous Homogeneous | | 2% Mica 98% Non-fibrous (Other) | None Detected |
| 28-02 <i>122300653-0017</i> | Stucco | Gray Non-Fibrous Homogeneous | | 2% Mica 98% Non-fibrous (Other) | None Detected |
| 29-01 <i>122300653-0018</i> | Window Glazing | Gray Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 29-02 <i>122300653-0019</i> | Window Glazing | Gray Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |

Initial report from: 02/02/2023 11:13:55



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300653

Customer ID: BROK78

Customer PO:

Project ID:

Analyst(s)

Nathan Stancik (17)

Paul Gosh (14)

Michelle Wilson, Laboratory Manager
or Other Approved Signatory

EMSL maintains liability limited to cost of analysis. Interpretation and use of test results are the responsibility of the client. This report relates only to the samples reported above, and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. The report reflects the samples as received. Results are generated from the field sampling data (sampling volumes and areas, locations, etc.) provided by the client on the Chain of Custody. Samples are within quality control criteria and met method specifications unless otherwise noted. The above analyses were performed in general compliance with Appendix E to Subpart E of 40 CFR (previously EPA 600/M4-82-020 "Interim Method") but augmented with procedures outlined in the 1993 ("final") version of the method. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Estimation of uncertainty is available on request.

Samples analyzed by EMSL Analytical, Inc. Phoenix, AZ NVLAP Lab Code 200811-0, AZ0937, CO AL-19027, CA 2761, TX 300484, HI L-14-004, LA 05113

Initial report from: 02/02/2023 11:13:55

Bldg E 15-19

122300653

OrderID: 122300653

| PAGE <u>1</u> OF <u>2</u> | | SAMPLING DATA & CHAIN OF CUSTODY | | | TURN-AROUND TIME | | |
|---|------------------------------|--|--------------------------------|------------------------------------|--|--|----------|
| DATE <u>1-25-23</u> | | TESTING LAB: EMSL | | | <input type="checkbox"/> 6 HRS. <input type="checkbox"/> 24 HRS. <input type="checkbox"/> 48 HRS. <input checked="" type="checkbox"/> 72 HRS. <input type="checkbox"/> 10 Days <input type="checkbox"/> : | | |
| BILL TO: T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD <small>CONSULTING GROUP</small> | | PROJECT INFORMATION | | | <input checked="" type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com | | |
| | | PROJECT NAME: <u>Munsey Elementary School</u> | | | ANALYSIS | | |
| | | ADDRESS: <u>3801 Brave Ave. Bakersfield, CA</u> | | | <input checked="" type="checkbox"/> PLM STANDARD <input type="checkbox"/> LEAD PAINT | | |
| | | PROJECT #: <u>2854-22-001 SURV</u> | | | <small>D = Drywall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic, CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material.</small> | | |
| | | CONTACT: <input type="checkbox"/> TROY B. <input checked="" type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F. | | | | | |
| | | MOBIL # (559) <u>287-8357</u> <u>284-5573</u> <u>301-2568</u> <u>360-3694</u> | | | | | |
| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T-Thermal M-Misc. | F - Friable NF - Non Friable | Quantity |
| 21-01 | Plaster | Rm Bell Rm | W | | | | |
| -02 | L | Rm 16B | W | | | | |
| -03 | L | Girls RR | W | | | | |
| 22-01 | 4" Blue CB Adh. | Rm 15 | W | | | | |
| -02 | L | Rm 18 | W | | | | |
| 23-01 | 12x12 off white VFT & Mastic | Rm 15 | F | | | | |
| -02 | L | Rm 17 | F | | | | |
| 24-01 | Carpet Mastic | Rm 15 | F | | | | |
| -02 | L | Rm 17 | F | | | | |
| 25-01 | Particle Board Adh. | Rm 16 | W | | | | |
| TRANSACTIONS | | | TRANSACTIONS | | | SHIPPING PAID BY : | |
| (RELINQUISHED BY SIGNATURE) | | DATE: | (APPROVED BY SIGNATURE) | | DATE: | LAB <u> X </u> CLIENT _____ BROOKS _____ | |
| | | <u>1-25-23</u> | <u>Gabriele Kuzen</u> | | <u>1/30/23 930am</u> | | |
| (RELINQUISHED BY SIGNATURE) | | DATE: | (APPROVED BY SIGNATURE) | | DATE: | | |

9 projects . 7965 1519
Emsc Fedex 5016

Bldg E 15-19

122300653

OrderID: 122300653

| PAGE <u>2</u> OF <u>2</u> | | SAMPLING DATA & CHAIN OF CUSTODY | | | TURN-AROUND TIME | | | |
|---|---------------------|---|--------------------------------|------------------------------------|---|------------------------------------|--|--|
| DATE <u>1-25-23</u> | | TESTING LAB: EMSL | | | <input type="checkbox"/> 6 HRS. <input type="checkbox"/> 24HRS. <input type="checkbox"/> 48HRS. <input checked="" type="checkbox"/> 72HRS. <input type="checkbox"/> 10 Days <input type="checkbox"/> : | | | |
| BILL TO: T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD CONSULTING GROUP | | PROJECT INFORMATION | | | <input checked="" type="checkbox"/> X EMAIL RESULTS TO: Lab@ppeng.com | | | |
| | | PROJECT NAME: <u>Munsey Elementary School</u> ADDRESS: <u>3801 Brave Ave. Bakersfield, CA</u> PROJECT #: <u>2854-22-001 SURV</u> | | | ANALYSIS | | | |
| | | CONTACT: <input type="checkbox"/> TROY B. <input checked="" type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F. MOBIL # (559) <u>287-8357</u> <u>284-5573</u> <u>301-2568</u> <u>360-3694</u> | | | <input checked="" type="checkbox"/> PLM STANDARD <input type="checkbox"/> LEAD PAINT <small>D = Drivwall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic, CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material.</small> | | | |
| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T- Thermal M-Misc. | F - Friable NF - Non Friable | Quantity | |
| 25-02 | Particle Board Adh. | Rm 15 | W | | | | | |
| 26-01 | 2x1 CT (Nestled) | Rm 16 | C | | | | | |
| -02 | └ | Rm 14 | C | | | | | |
| 27-01 | 2x4 CT (Lay, m) | Rm 16 | C | | | | | |
| -02 | └ | Rm 14 | C | | | | | |
| 28-01 | Stucco | Ext | W | | | | | |
| -02 | └ | Ext | W | | | | | |
| 29-01 | Window glazing | Ext | W | | | | | |
| -02 | └ | Ext, | W | | | | | |
| TRANSACTIONS | | TRANSACTIONS | | | SHIPPING PAID BY : | | | |
| (RELINQUISHED BY SIGNATURE) | | DATE: <u>1-25-23</u> | (APPROVED BY SIGNATURE) | | | DATE: <u>1/30/23</u> | LAB <u> X </u> CLIENT _____ BROOKS _____ | |
| (RELINQUISHED BY SIGNATURE) | | DATE: | (APPROVED BY SIGNATURE) | | | DATE: <u>9/30/22</u> | | |



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300677

Customer ID: BROK78

Customer PO:

Project ID:

Attention: Lab Reports
Provost & Pritchard Consulting Group
455 West Fir Avenue
Clovis, CA 93611

Phone: (559) 298-9135
Fax: (559) 298-2281
Received Date: 01/30/2023 9:30 AM
Analysis Date: 01/31/2023 - 02/01/2023
Collected Date: 01/26/2023

Project: 2854-22-001 SURV / 3801 Brave Ave., Bakersfield - 3801 Brave Ave., Bakersfield - Rm 21-24 & Lib. / Rms. 26, 36, 37 / Rms. 3-4

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|---|------------------------------|---------------------------------------|-------------------------------|--|---------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 40-01 <i>122300677-0001</i> | 1x1 CT (Nailed) | Brown/White Fibrous Heterogeneous | 95% Cellulose | 5% Non-fibrous (Other) | None Detected |
| 41-01 <i>122300677-0002</i> | Carpet Mastic | Beige Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 42-01-Mastic 1 <i>122300677-0003</i> | 12x12 VFT Off-White & Mastic | Clear Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 42-01-VFT 1 <i>122300677-0003A</i> | 12x12 VFT Off-White & Mastic | White/Blue Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 42-01-Mastic 2 <i>122300677-0003B</i> | 12x12 VFT Off-White & Mastic | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 42-01-VFT 2 <i>122300677-0003C</i> | 12x12 VFT Off-White & Mastic | Brown Non-Fibrous Homogeneous | | 95% Non-fibrous (Other) | 5% Chrysotile |
| 43-01-Cove Base <i>122300677-0004</i> | 4" CB & Mastic | Blue Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 43-01-Mastic <i>122300677-0004A</i> | 4" CB & Mastic | Beige Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 44-01-Drywall <i>122300677-0005</i> <i>No Adhesive present.</i> | Soft Sock Adh. | White Fibrous Homogeneous | 5% Cellulose | 90% Gypsum 5% Non-fibrous (Other) | None Detected |
| 45-01 <i>122300677-0006</i> | 2x4 CT (Layin) | Various Fibrous Heterogeneous | 78% Cellulose 2% Min. Wool | 10% Perlite 10% Non-fibrous (Other) | None Detected |
| 46-01-Cove Base <i>122300677-0007</i> | 4" CB & Adh. | Gray Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 46-01-Adhesive <i>122300677-0007A</i> | 4" CB & Adh. | Beige Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 47-01 <i>122300677-0008</i> | Carpet Adh. | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 48-01-Adhesive/ Drywall <i>122300677-0009</i> <i>Materials are inseparable.</i> <i>No Soft Sock present.</i> | Soft Sock | Various Fibrous Heterogeneous | 10% Cellulose | 85% Gypsum 5% Non-fibrous (Other) | None Detected |
| 49-01 <i>122300677-0010</i> | 2x4 CT | Various Fibrous Heterogeneous | 75% Cellulose 5% Min. Wool | 10% Perlite 10% Non-fibrous (Other) | None Detected |

Initial report from: 02/02/2023 11:39:47



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300677
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|--|---------------|--|--------------|--------------------------|---------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 50-01-Cove Base <small>122300677-0011</small> | 4" CB Adh. | Blue Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 50-01-Adhesive <small>122300677-0011A</small> | 4" CB Adh. | Beige Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 51-01 <small>122300677-0012</small> | Carpet Mastic | Gray/Clear Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |

Analyst(s)

Erica Furphy (18)

Michelle Wilson, Laboratory Manager
or Other Approved Signatory

EMSL maintains liability limited to cost of analysis. Interpretation and use of test results are the responsibility of the client. This report relates only to the samples reported above, and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. The report reflects the samples as received. Results are generated from the field sampling data (sampling volumes and areas, locations, etc.) provided by the client on the Chain of Custody. Samples are within quality control criteria and met method specifications unless otherwise noted. The above analyses were performed in general compliance with Appendix E to Subpart E of 40 CFR (previously EPA 600/M4-82-020 "Interim Method") but augmented with procedures outlined in the 1993 ("final") version of the method. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Estimation of uncertainty is available on request.

Samples analyzed by EMSL Analytical, Inc. Phoenix, AZ NVLAP Lab Code 200811-0, AZ0937, CO AL-19027, CA 2761, TX 300484, HI L-14-004, LA 05113

Initial report from: 02/02/2023 11:39:47

Rm 21-24 & Lib.

122300677

Order ID: 122300677

| PAGE _____ OF _____ | | SAMPLING DATA & CHAIN OF CUSTODY | | | TURN-AROUND TIME | | | |
|--|--|---|--|------------------------------------|---|------------------------------------|---|--|
| DATE <u>1-26-23</u> | | TESTING LAB: EMSL | | | <input type="checkbox"/> 6 HRS. <input type="checkbox"/> 24 HRS. <input type="checkbox"/> 48 HRS. <input checked="" type="checkbox"/> 72 HRS. <input type="checkbox"/> 10 Days <input type="checkbox"/> : | | | |
| BILL TO:  T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD CONSULTING GROUP | | PROJECT INFORMATION PROJECT NAME: <u>Munsey Elementary School</u> ADDRESS: <u>3801 Brave Ave. Bakersfield, CA</u> PROJECT #: <u>2854-22-001 SURV</u> CONTACT: <input type="checkbox"/> TROY B. <input checked="" type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F. MOBIL # (559) <u>287-8357</u> <u>284-5573</u> <u>301-2568</u> <u>360-3694</u> | | | <input checked="" type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com ANALYSIS <input checked="" type="checkbox"/> PLM STANDARD <input type="checkbox"/> LEAD PAINT <small>D = Drywall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic, CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material,</small> | | | |
| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T- Thermal M-Misc. | F - Friable NF - Non Friable | Quantity | |
| 40-01 | 1x1 CT (Nailed) | Cibola | C | | | | | |
| 41-01 | Carpet mastic | Rm 24 | F | | | | | |
| 41-01 | Carpet mastic <i>Under No sample</i> | | F | | | | | |
| 42-01 | 12x12 VFT offwhite mastic | Rm 23 | F | | | | | |
| 43-01 | 4" CB mastic | Rm 22 | W | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| TRANSACTIONS (RELINQUISHED BY SIGNATURE) <u>[Signature]</u> | | DATE: <u>1-26-23</u> | TRANSACTIONS (APPROVED BY SIGNATURE) <u>Gabriele Kasser</u> | | | DATE: <u>1/30/23</u> | SHIPPING PAID BY : LAB <input checked="" type="checkbox"/> X CLIENT _____ BROOKS _____ | |

Page 1 of 3

EMSL FedEx
9 projects - 7965 1519 5016

Rms 26, 36, 37

127300677

| PAGE _____ OF _____ | | SAMPLING DATA & CHAIN OF CUSTODY | | | TURN-AROUND TIME | | |
|---|------------------------|--|--------------------------------|------------------------------------|--|------------------------------------|----------|
| DATE <u>1-26-13</u> | | TESTING LAB: EMSL | | | <input type="checkbox"/> 6 HRS. <input type="checkbox"/> 24HRS. <input type="checkbox"/> 48HRS. <input checked="" type="checkbox"/> 72HRS. <input type="checkbox"/> 10 Days <input type="checkbox"/> : | | |
| BILL TO: | | PROJECT INFORMATION | | | <input checked="" type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com | | |
|  T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD CONSULTING GROUP | | PROJECT NAME: <u>Munsey Elementary School</u> | | | ANALYSIS | | |
| | | ADDRESS: <u>3801 Brave Ave., Bakersfield, CA</u> | | | <input checked="" type="checkbox"/> PLM STANDARD <input type="checkbox"/> LEAD PAINT | | |
| | | PROJECT # <u>2854-22-001 SURV</u> | | | <small>D = Drywall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive</small> <small>VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic,</small> <small>CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material.</small> | | |
| | | CONTACT <input type="checkbox"/> TROY B. <input checked="" type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F. | | | | | |
| | | MOBIL # (559) <u>287-8357</u> <u>284-5573</u> <u>301-2568</u> <u>360-3694</u> | | | | | |
| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T- Thermal M-Misc. | F - Friable NF - Non Friable | Quantity |
| <u>4401</u> | <u>Soft Socks Adh</u> | <u>Rm 37</u> | <u>W</u> | | | | |
| <u>4501</u> | <u>2x4 CT (lay-in)</u> | <u>Rm 36</u> | <u>C</u> | | | | |
| <u>4601</u> | <u>4" CB incl.</u> | <u>Rm 36</u> | <u>W</u> | | | | |
| <u>4701</u> | <u>Carpet Adh</u> | <u>Rm 37</u> | <u>F</u> | | | | |
| TRANSACTIONS | | TRANSACTIONS | | | SHIPPING PAID BY : | | |
| (RELINQUISHED BY SIGNATURE) | DATE: | (APPROVED BY SIGNATURE) | | | DATE: | LAB <u> X </u> | |
| | | <u>Gabe Rosen</u> <u>1/30/13</u> | | | | CLIENT <u> </u> | |
| (RELINQUISHED BY SIGNATURE) | DATE: | (APPROVED BY SIGNATURE) | | | DATE: | BROOKS <u> </u> | |
| | | <u>930cm</u> | | | | | |

Page 2 OF 3

OrderID: 122300677

Rms 3-4

122300677

| PAGE _____ OF _____ | | SAMPLING DATA & CHAIN OF CUSTODY | | | TURN-AROUND TIME | | |
|--|----------------------|--|--------------------------------|------------------------------------|--|---|----------|
| DATE: <u>1-26-23</u> | | TESTING LAB: EMSL | | | <input type="checkbox"/> 6 HRS. <input type="checkbox"/> 24HRS. <input type="checkbox"/> 48HRS. <input checked="" type="checkbox"/> 72HRS. <input type="checkbox"/> 10 Days <input type="checkbox"/> : | | |
| BILL TO:  T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD CONSULTING GROUP | | PROJECT INFORMATION | | | <input checked="" type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com | | |
| | | PROJECT NAME: <u>Munsey Elementary School</u> | | | ANALYSIS | | |
| | | ADDRESS: <u>3801 Brave Ave., Bakersfield, CA</u> | | | <input checked="" type="checkbox"/> PLM STANDARD <input type="checkbox"/> LEAD PAINT | | |
| | | PROJECT #: <u>2854-22-001 SURV</u> | | | <small>D = Drywall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive</small> <small>VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic,</small> <small>CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material,</small> | | |
| | | CONTACT: <input type="checkbox"/> TROY B. <input checked="" type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F. | | | | | |
| | | MOBIL # (559) <u>287-8357</u> <u>284-5573</u> <u>301-2568</u> <u>360-3694</u> | | | | | |
| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T- Thermal M-Misc. | F - Friable NF - Non Friable | Quantity |
| <u>48-01</u> | <u>Soft Sock</u> | <u>Room 4</u> | <u>W</u> | | | | |
| <u>49-01</u> | <u>2x4 ct</u> | <u> </u> | <u>C</u> | | | | |
| <u>50-01</u> | <u>4" CB Adh</u> | <u> </u> | <u>W</u> | | | | |
| <u>51-01</u> | <u>Carpet mastic</u> | <u> </u> | <u>F</u> | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| TRANSACTIONS | | TRANSACTIONS | | | SHIPPING PAID BY : | | |
| (RELINQUISHED BY SIGNATURE) | DATE: | (APPROVED BY SIGNATURE) | | | DATE: | LAB <input checked="" type="checkbox"/> _____ CLIENT _____ BROOKS _____ | |
| (RELINQUISHED BY SIGNATURE) | DATE: | <u>Gabe Ken</u> <u>1/30/23</u> <u>9:30am</u> | | | DATE: | | |

Page 3 OF 3

OrderID: 122300677



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

| |
|------------------------------|
| EMSL Order: 122300649 |
| Customer ID: BROK78 |
| Customer PO: |
| Project ID: |

| | |
|--|---|
| Attention: Lab Reports Provost & Pritchard Consulting Group 455 West Fir Avenue Clovis, CA 93611 | Phone: (559) 298-9135 Fax: (559) 298-2281 Received Date: 01/30/2023 9:30 AM Analysis Date: 01/31/2023 Collected Date: 01/26/2023 |
| Project: 2854-22-001 SURV - Munsey Elementary School / 3801 Brave Ave, Bakersfield - Rms 27-35 | |

**Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E
Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy**

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|---|--------------------|---|-------------------------------|---|---------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 57-01 <small>122300649-0001</small> | Soft Sock Adh. | Green/Clear Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 58-01-Texture <small>122300649-0002</small> <i>No Taping Mud present.</i> | Drywall / TM / Tex | White Non-Fibrous Homogeneous | | 20% Ca Carbonate 80% Non-fibrous (Other) | None Detected |
| 58-01-Drywall <small>122300649-0002A</small> | Drywall / TM / Tex | Brown/White Fibrous Heterogeneous | 10% Cellulose | 85% Gypsum 5% Non-fibrous (Other) | None Detected |
| 59-01 <small>122300649-0003</small> | 2x4 CT | Gray/White Fibrous Heterogeneous | 78% Cellulose 2% Min. Wool | 10% Perlite 10% Non-fibrous (Other) | None Detected |

Analyst(s) _____
Erica Furphy (4)

Michelle Wilson

Michelle Wilson, Laboratory Manager
or Other Approved Signatory

EMSL maintains liability limited to cost of analysis. Interpretation and use of test results are the responsibility of the client. This report relates only to the samples reported above, and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. The report reflects the samples as received. Results are generated from the field sampling data (sampling volumes and areas, locations, etc.) provided by the client on the Chain of Custody. Samples are within quality control criteria and met method specifications unless otherwise noted. The above analyses were performed in general compliance with Appendix E to Subpart E of 40 CFR (previously EPA 600/M4-82-020 "Interim Method") but augmented with procedures outlined in the 1993 ("final") version of the method. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Estimation of uncertainty is available on request.

Samples analyzed by EMSL Analytical, Inc. Phoenix, AZ NVLAP Lab Code 200811-0, AZ0937, CO AL-19027, CA 2761, TX 300484, HI L-14-004, LA 05113

Initial report from: 02/02/2023 11:03:31

Rms 27-35

177300649

OrderID: 122300649

| | | | | |
|----------|---------|---|-------------------------|---|
| PAGE | OF | SAMPLING DATA & CHAIN OF CUSTODY | TURN-AROUND TIME | |
| DATE | 1-26-23 | TESTING LAB: | EMSL | |
| BILL TO: | | PROJECT INFORMATION | | <input checked="" type="checkbox"/> 6 HRS. <input type="checkbox"/> 24HRS. <input type="checkbox"/> 48HRS. <input checked="" type="checkbox"/> 72HRS. <input type="checkbox"/> 10 Days <input type="checkbox"/> |

| | | | | |
|---|--|---|--|---------------|
|  T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD <small>CONSULTING GROUP</small> | PROJECT NAME: | Munsey Elementary School | EMAIL RESULTS TO: | Lab@ppeng.com |
| | ADDRESS: | 3801 Brave Ave. Bakersfield, CA | ANALYSIS | |
| | PROJECT # | 2854-22-001 SURV | <input checked="" type="checkbox"/> PLM STANDARD <input type="checkbox"/> LEAD PAINT | |
| | CONTACT | <input type="checkbox"/> TROY B. <input checked="" type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F. | <small>D = Drywall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive</small> <small>VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic,</small> <small>CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material,</small> | |
| MOBIL # (559) | 287-8357 284-5573 301-2568 360-3694 | | | |

| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T- Thermal M-Misc. | F - Friable NF - Non Friable | Quantity |
|------------------------|--------------------|-----------------|--------------------------------|------------------------------------|--------------------------------------|------------------------------------|----------|
| 57-01 | Soft Seath Adh. | Rm 30 | W | | | | |
| 58-01 | Drywall/TM/Tex | Rm 27 | W | | | | |
| 59-01 58 | 2x4 CT | Rm 34 | C | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |

| | | | | | |
|--|---------|-------------------------|---------------|--|--|
| TRANSACTIONS | | TRANSACTIONS | | SHIPPING PAID BY : | |
| (RELINQUISHED BY SIGNATURE) | DATE: | (APPROVED BY SIGNATURE) | DATE: | LAB <input checked="" type="checkbox"/> X <input type="checkbox"/> | |
|  | 1-26-23 | Gabriele Kesper | 1/30/23 930am | CLIENT _____ | |
| (RELINQUISHED BY SIGNATURE) | DATE: | (APPROVED BY SIGNATURE) | DATE: | BROOKS _____ | |

9 prot EMSL Fedex
7965 1519 5016



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

| |
|------------------------------|
| EMSL Order: 122300651 |
| Customer ID: BROK78 |
| Customer PO: |
| Project ID: |

| | |
|--|--|
| Attention: Lab Reports Provost & Pritchard Consulting Group 455 West Fir Avenue Clovis, CA 93611 | Phone: (559) 298-9135 Fax: (559) 298-2281 Received Date: 01/30/2023 9:30 AM Analysis Date: 01/31/2023 Collected Date: |
| Project: 2854-22-001 SURV - Munsey Elementary School / 3801 Brave Ave., Bakersfield - T1 & T2 | |

**Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E
Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy**

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|--|--------------------|---|---------------|--------------------------|---------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 62-01 <small>122300651-0001</small> | 1x1 CT | Brown/White Fibrous Heterogeneous | 95% Cellulose | 5% Non-fibrous (Other) | None Detected |
| 63-01-Mastic <small>122300651-0002</small> <i>No Carpet present.</i> | Carpet | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 64-01-VFT <small>122300651-0003</small> | 12x12 VFT & Mastic | Blue Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 64-01-Mastic <small>122300651-0003A</small> | 12x12 VFT & Mastic | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 65-01 <small>122300651-0004</small> | S / S Adh. | Beige Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |

Analyst(s) _____
Nathan Stancik (5)

Michelle Wilson

Michelle Wilson, Laboratory Manager
or Other Approved Signatory

EMSL maintains liability limited to cost of analysis. Interpretation and use of test results are the responsibility of the client. This report relates only to the samples reported above, and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. The report reflects the samples as received. Results are generated from the field sampling data (sampling volumes and areas, locations, etc.) provided by the client on the Chain of Custody. Samples are within quality control criteria and met method specifications unless otherwise noted. The above analyses were performed in general compliance with Appendix E to Subpart E of 40 CFR (previously EPA 600/M4-82-020 "Interim Method") but augmented with procedures outlined in the 1993 ("final") version of the method. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Estimation of uncertainty is available on request.

Samples analyzed by EMSL Analytical, Inc. Phoenix, AZ NVLAP Lab Code 200811-0, AZ0937, CO AL-19027, CA 2761, TX 300484, HI L-14-004, LA 05113

Initial report from: 02/02/2023 11:09:54

T1 & T2

177300651

| PAGE _____ OF _____ | | SAMPLING DATA & CHAIN OF CUSTODY | | | TURN-AROUND TIME | | |
|--|--------------------|--|--------------------------------|------------------------------------|---|------------------------------------|---|
| DATE _____ | | TESTING LAB: EMSL | | | <input type="checkbox"/> 6 HRS. <input type="checkbox"/> 24 HRS. <input type="checkbox"/> 48 HRS. <input checked="" type="checkbox"/> 72 HRS. <input type="checkbox"/> 10 Days <input type="checkbox"/> : | | |
| BILL TO:  T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD <small>CONSULTING GROUP</small> | | PROJECT INFORMATION PROJECT NAME: Munsey Elementary School ADDRESS: 3801 Brave Ave., Bakersfield, CA PROJECT #: 2854-22-001 SURV CONTACT: <input type="checkbox"/> TROY B. <input checked="" type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F. MOBIL # (559) 287-8357 284-5573 301-2568 360-3694 | | | <input checked="" type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com ANALYSIS <input checked="" type="checkbox"/> PLM STANDARD <input type="checkbox"/> LEAD PAINT <small>D = Drywall, TM = Taping Mud, T = Texture, CBRA = Cove Base Adhesive VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic. CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material.</small> | | |
| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T- Thermal M-Misc. | F - Friable NF - Non Friable | Quantity |
| 62-01 | 1x1 CT | 2m T1.1 | C | | | | |
| 63-01 | Carpet mastic | T1.1 | | | | | |
| 64-01 | 12x12 VFT & mastic | T2 | | | | | |
| 65-01 | 8/5 Adh. | T2 | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| TRANSACTIONS | | TRANSACTIONS | | | SHIPPING PAID BY : | | |
| (RELINQUISHED BY SIGNATURE) | DATE: | (APPROVED BY SIGNATURE) | | | DATE: | | LAB <input checked="" type="checkbox"/> _____ CLIENT _____ BROOKS _____ |
| (RELINQUISHED BY SIGNATURE) | DATE: | <i>Gabule Karsen</i> 1/30/23 _____ 930cm | | | DATE: | | |

OrderID: 122300651



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

| |
|------------------------------|
| EMSL Order: 122300648 |
| Customer ID: BROK78 |
| Customer PO: |
| Project ID: |

| | |
|--|--|
| Attention: Lab Reports Provost & Pritchard Consulting Group 455 West Fir Avenue Clovis, CA 93611 | Phone: (559) 298-9135 Fax: (559) 298-2281 Received Date: 01/30/2023 9:30 AM Analysis Date: 01/31/2023 Collected Date: |
| Project: 2854-22-001 SURV - Munsey Elementary School / 3801 Brave Ave., Bakersfield - T3-T5 | |

**Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E
Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy**

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|--|----------------|--|-------------------------------|--|---------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 60-01-Adhesive/Drywall Paper | Soft Sock Adh. | Brown/Yellow Fibrous Heterogeneous | 50% Cellulose | 50% Non-fibrous (Other) | None Detected |
| <small>122300648-0001 Materials are inseparable.</small> | | | | | |
| 61-01 | 2x4 CT | Gray/White Fibrous Heterogeneous | 75% Cellulose 5% Min. Wool | 10% Perlite 10% Non-fibrous (Other) | None Detected |
| <small>122300648-0002</small> | | | | | |

Analyst(s) _____
Erica Furphy (2)

Michelle Wilson

Michelle Wilson, Laboratory Manager
or Other Approved Signatory

EMSL maintains liability limited to cost of analysis. Interpretation and use of test results are the responsibility of the client. This report relates only to the samples reported above, and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. The report reflects the samples as received. Results are generated from the field sampling data (sampling volumes and areas, locations, etc.) provided by the client on the Chain of Custody. Samples are within quality control criteria and met method specifications unless otherwise noted. The above analyses were performed in general compliance with Appendix E to Subpart E of 40 CFR (previously EPA 600/M4-82-020 "Interim Method") but augmented with procedures outlined in the 1993 ("final") version of the method. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Estimation of uncertainty is available on request.

Samples analyzed by EMSL Analytical, Inc. Phoenix, AZ NVLAP Lab Code 200811-0, AZ0937, CO AL-19027, CA 2761, TX 300484, HI L-14-004, LA 05113

Initial report from: 02/02/2023 11:01:12

T3-T5

177300648

OrderID: 122300648

| PAGE _____ OF _____ | | SAMPLING DATA & CHAIN OF CUSTODY | | | TURN-AROUND TIME | | | |
|---|--------------------|---|------------------------------------|--------------------------------|--|---|------------------------------------|----------|
| DATE _____ | | TESTING LAB: EMSL | | | <input type="checkbox"/> 6 HRS. <input type="checkbox"/> 24HRS. <input type="checkbox"/> 48HRS. <input checked="" type="checkbox"/> 72HRS. <input type="checkbox"/> 10 Days <input type="checkbox"/> : | | | |
| BILL TO: | | PROJECT INFORMATION | | | <input checked="" type="checkbox"/> EMAIL RESULTS TO: Lab@ppeng.com | | | |
|  T. BROOKS & ASSOCIATES <small>A Division of</small> PROVOST & PRITCHARD CONSULTING GROUP | | PROJECT NAME: Munsey Elementary School | | | ANALYSIS | | | |
| | | ADDRESS: 3801 Brave Ave., Bakersfield, CA | | | <input checked="" type="checkbox"/> PLM STANDARD <input type="checkbox"/> LEAD PAINT | | | |
| | | PROJECT #: 2854-22-001 SURV | | | <small>D = Drywall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive</small> <small>VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic,</small> <small>CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material,</small> | | | |
| | | CONTACT: <input type="checkbox"/> TROY B. <input checked="" type="checkbox"/> TIM T. <input type="checkbox"/> TREVOR B. <input type="checkbox"/> GREG F. | | | | | | |
| MOBIL # (559) | | 287-8357 284-5573 301-2568 360-3694 | | | | | | |
| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T- Thermal M-Misc. | F - Friable NF - Non Friable | Quantity |
| 60-01 | Soft Sock Area | Rm T5 | | W | | | | |
| 61-01 | BLKT | Rm T5 | | W | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| TRANSACTIONS | | TRANSACTIONS | | | | SHIPPING PAID BY : | | |
| (RELINQUISHED BY SIGNATURE) | | DATE: | (APPROVED BY SIGNATURE) | | DATE: | LAB <input checked="" type="checkbox"/> _____ CLIENT _____ BROOKS _____ | | |
| (RELINQUISHED BY SIGNATURE) | | DATE: | <i>Gabriel Kern</i> 1/30/23 9:30am | | DATE: | | | |

Page 1 OF 1



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300875

Customer ID: BROK78

Customer PO:

Project ID:

Attention: Lab Reports
Provost & Pritchard Consulting Group
455 West Fir Avenue
Clovis, CA 93611

Phone: (559) 298-9135
Fax: (559) 298-2281
Received Date: 02/08/2023 11:15 AM
Analysis Date: 02/10/2023
Collected Date: 01/26/2023

Project: Munsey Elementary School / 3801 Brave Ave., Bakersfield / 2854-22-001 SURV

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

| Sample | Description | Appearance | Non-Asbestos | | Asbestos % Type |
|---|-------------|-------------------------------------|-------------------------------|--------------------------|--------------------|
| | | | % Fibrous | % Non-Fibrous | |
| 66-01-Shingle 1 <small>122300875-0001</small> | Roof Core | Various Fibrous Heterogeneous | 20% Glass | 80% Non-fibrous (Other) | None Detected |
| 66-01-Shingle 2 <small>122300875-0001A</small> | Roof Core | Gray/Black Fibrous Heterogeneous | 45% Cellulose 5% Synthetic | 50% Non-fibrous (Other) | None Detected |
| 66-01-Shingle 3 <small>122300875-0001B</small> | Roof Core | Various Fibrous Heterogeneous | 50% Cellulose | 50% Non-fibrous (Other) | None Detected |
| 66-01-Shingle 4 <small>122300875-0001C</small> | Roof Core | Various Fibrous Heterogeneous | 45% Cellulose 5% Synthetic | 50% Non-fibrous (Other) | None Detected |
| 66-01-Shingle 5 <small>122300875-0001D</small> | Roof Core | Various Fibrous Heterogeneous | 20% Glass | 80% Non-fibrous (Other) | None Detected |
| 66-01-Foam <small>122300875-0001E</small> | Roof Core | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 66-02-Shingle 1 <small>122300875-0002</small> | Roof Core | Various Fibrous Heterogeneous | 20% Glass | 80% Non-fibrous (Other) | None Detected |
| 66-02-Shingle 2 <small>122300875-0002A</small> | Roof Core | Various Fibrous Heterogeneous | 50% Cellulose | 50% Non-fibrous (Other) | None Detected |
| 66-02-Felt <small>122300875-0002B</small> | Roof Core | Black Fibrous Homogeneous | 80% Cellulose | 20% Non-fibrous (Other) | None Detected |
| 66-02-Shingle 3 <small>122300875-0002C</small> | Roof Core | Gray/Black Fibrous Heterogeneous | 20% Glass | 80% Non-fibrous (Other) | None Detected |
| 66-02-Foam <small>122300875-0002D</small> | Roof Core | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 66-03-Shingle 1 <small>122300875-0003</small> | Roof Core | Various Fibrous Heterogeneous | 20% Glass | 80% Non-fibrous (Other) | None Detected |
| 66-03-Shingle 2 <small>122300875-0003A</small> | Roof Core | Various Fibrous Heterogeneous | 45% Cellulose 5% Synthetic | 50% Non-fibrous (Other) | None Detected |
| 66-03-Felt <small>122300875-0003B</small> | Roof Core | Black Fibrous Homogeneous | 80% Cellulose | 20% Non-fibrous (Other) | None Detected |
| 66-03-Shingle 3 <small>122300875-0003C</small> | Roof Core | Various Fibrous Heterogeneous | 45% Cellulose 5% Synthetic | 50% Non-fibrous (Other) | None Detected |
| 66-03-Shingle 4 <small>122300875-0003D</small> | Roof Core | Various Fibrous Heterogeneous | 20% Glass | 80% Non-fibrous (Other) | None Detected |

Initial report from: 02/13/2023 11:36:32



EMSL Analytical, Inc.

3356 West Catalina Drive Phoenix, AZ 85017

Tel/Fax: (602) 276-4344 / (602) 276-4053

<http://www.EMSL.com> / phoenixlab@emsl.com

EMSL Order: 122300875
Customer ID: BROK78
Customer PO:
Project ID:

Test Report: Asbestos Analysis of Bulk Materials via AHERA Method 40CFR 763 Subpart E Appendix E supplemented with EPA 600/R-93/116 using Polarized Light Microscopy

| Sample | Description | Appearance | Non-Asbestos | | Asbestos |
|-----------------|-------------|--------------------------------------|--------------|--------------------------|---------------|
| | | | % Fibrous | % Non-Fibrous | % Type |
| 66-03-Foam | Roof Core | Yellow Non-Fibrous Homogeneous | | 100% Non-fibrous (Other) | None Detected |
| 122300875-0003E | | | | | |

Analyst(s)

Erica Furphy (11)

Nathan Stancik (6)

Michelle Wilson, Laboratory Manager
or Other Approved Signatory

EMSL maintains liability limited to cost of analysis. Interpretation and use of test results are the responsibility of the client. This report relates only to the samples reported above, and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. The report reflects the samples as received. Results are generated from the field sampling data (sampling volumes and areas, locations, etc.) provided by the client on the Chain of Custody. Samples are within quality control criteria and met method specifications unless otherwise noted. The above analyses were performed in general compliance with Appendix E to Subpart E of 40 CFR (previously EPA 600/M4-82-020 "Interim Method") but augmented with procedures outlined in the 1993 ("final") version of the method. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Estimation of uncertainty is available on request.

Samples analyzed by EMSL Analytical, Inc. Phoenix, AZ NVLAP Lab Code 200811-0, AZ0937, CO AL-19027, CA 2761, TX 300484, HI L-14-004, LA 05113

Initial report from: 02/13/2023 11:36:32


PAGE 1 OF 1 **SAMPLING DATA & CHAIN OF CUSTODY** **TURN-AROUND TIME**
 DATE 1-26-23 TESTING LAB: **EMSL** 6 HRS. 24HRS. 48HRS. 72HRS. 10 Days :

BILL TO: **T. BROOKS & ASSOCIATES** EMAIL RESULTS TO: **Lab@ppeng.com**
A Division of
PROVOST & PRITCHARD CONSULTING GROUP

PROJECT INFORMATION PROJECT NAME: Munsey Elementary School **ANALYSIS**
 ADDRESS: 3801 Brave Ave. Bakersfield, CA **PLM STANDARD** **LEAD PAINT**
 PROJECT # 2854-22-001 SURV
 CONTACT TROY B. **TIM T.** TREVOR B. GREG F.
 MOBIL # (559) 287-8357 284-5573 301-2568 360-3694

D = Drywall, TM = Taping Mud, T = Texture, CB&A = Cove Base Adhesive
 VFT = Vinyl Floor Tile, VSF = Vinyl Sheet Flooring, CM = Carpet Mastic,
 CT = Ceiling Tile, ACS = Spray-on Acoustical Ceiling Material,

| SAMPLE # | SAMPLE DESCRIPTION | SAMPLE LOCATION | W-Wall C-Ceiling F-Floor | Condition (Good, Fair, Poor) | S-Surfacing T- Thermal M-Misc. | F - Friable NF - Non Friable | Quantity |
|----------|--------------------|-----------------|--------------------------------|------------------------------------|--------------------------------------|------------------------------------|----------|
| 66-01 | Roof Core | Building A | - | | | | |
| 66-02 | Roof Core | Building C | - | | | | |
| 66-03 | Roof Core | Building D | - | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |

| | | |
|--|---|---|
| TRANSACTIONS | TRANSACTIONS | SHIPPING PAID BY : |
| (RELINQUISHED BY SIGNATURE)  | DATE: <u>2-6-23</u> | DATE: <u>1/25</u> |
| (RELINQUISHED BY SIGNATURE) | (APPROVED BY SIGNATURE)  | LAB <input checked="" type="checkbox"/> X |
| | DATE: <u>2/6/23</u> | CLIENT _____ |
| | (APPROVED BY SIGNATURE) | BROOKS _____ |


OrderID: 122300875

Page 1 of 1

 262 24657045 5220

Appendix B

Site Plans Indicating Asbestos Sample Locations, Lead Sampling Orientation & Positive Lead-Based Paint Reading Locations



(A) DENOTES SIDE REFERNCE

XRF-### DENOTES POSITIVE LEAD SAMPLE

(###) DENOTES ASBESTOS SAMPLE

(##) DENOTES POSITIVE ASBESTOS SAMPLE



EST. 1968
PROVOST & PRITCHARD
 CONSULTING GROUP
 An Employee Owned Company

MUNSEY ELEMENTARY SCHOOL - BUILDING A

3801 BRAVE AVENUE
 BAKERSFIELD, CA

BAKERSFIELD CITY SCHOOL DISTRICT

DRAWN BY:
 TREVOR BROOKS

DATE: 1/26/2023

JOB NO: 02854-22-001


1 OF 8

4/11/2023 3:28 PM C:\Bakersfield_City_School_District\2854\285422001\Munsey_Elementary_School\Drawings\BUILDING A.dwg - Child_Para

D

A

B



(A) DENOTES SIDE REFERNCE

XRF-### DENOTES POSITIVE LEAD SAMPLE

(###) DENOTES ASBESTOS SAMPLE

(##) DENOTES POSITIVE ASBESTOS SAMPLE

C



EST. 1968
PROVOST & PRITCHARD
 CONSULTING GROUP
 An Employee Owned Company

MUNSEY ELEMENTARY SCHOOL - BUILDING B


3801 BRAVE AVENUE
BAKERSFIELD, CA

BAKERSFIELD CITY SCHOOL DISTRICT

DRAWN BY:
CITLALI PARRA
 DATE: 1/26/2023
 JOB NO: 02854-22-001

2 OF 8

4/11/2023 3:27 PM C:\Bakersfield_City_School_District\384\02854\22\001\Munsey_Elementary_School\Drawings\BUILDING B.dwg - Citlali Parra



(A) DENOTES SIDE REFERNCE


XRF-## DENOTES POSITIVE LEAD SAMPLE

(##) DENOTES ASBESTOS SAMPLE

(##) DENOTES POSITIVE ASBESTOS SAMPLE

| | | |
|--|---|---|
|  <p>PROVOST & PRITCHARD CONSULTING GROUP An Employee Owned Company</p> | <p>MUNSEY ELEMENTARY SCHOOL - BUILDING C</p> <p>3801 BRAVE AVENUE BAKERSFIELD, CA</p> <p>BAKERSFIELD CITY SCHOOL DISTRICT</p> | <p>DRAWN BY: TREVOR BROOKS</p> <p>DATE: 1/26/2023</p> <p>JOB NO: 02854-22-001</p> |
| | <p>3 OF 8</p> | |

4/12/2023 2:15 PM C:\Bakersfield_City_School_District\38412854\22001\Munsey_Elementary_School\Drawings\BUILDING C.dwg - Civil.dwg



XRF-##

(A) DENOTES SIDE REFERNCE

XRF-## DENOTES POSITIVE LEAD SAMPLE

(##) DENOTES ASBESTOS SAMPLE

(##) DENOTES POSITIVE ASBESTOS SAMPLE



EST. 1968
PROVOST & PRITCHARD
 CONSULTING GROUP
 An Employee Owned Company

MUNSEY ELEMENTARY SCHOOL - BUILDING D

3801 BRAVE AVENUE
 BAKERSFIELD, CA


BAKERSFIELD CITY SCHOOL DISTRICT

DRAWN BY:
 TREVOR BROOKS

DATE: 1/26/2023

JOB NO: 02854-22-001

4 OF 8



(A) DENOTES SIDE REFERNCE

XRF-## DENOTES POSITIVE LEAD SAMPLE

DENOTES ASBESTOS SAMPLE

DENOTES POSITIVE ASBESTOS SAMPLE

(C)



EST. 1968
PROVOST & PRITCHARD
 CONSULTING GROUP
 An Employee Owned Company

MUNSEY ELEMENTARY SCHOOL - BUILDING E

3801 BRAVE AVENUE
 BAKERSFIELD, CA

BAKERSFIELD CITY SCHOOL DISTRICT


DRAWN BY:
 TREVOR BROOKS

DATE: 1/26/2023


JOB NO: 02854-22-001

5 OF 8

(A)



(D)



(B)

(A) DENOTES SIDE REFERENCE

XRF-## DENOTES POSITIVE LEAD SAMPLE

(##) DENOTES ASBESTOS SAMPLE

(##) DENOTES POSITIVE ASBESTOS SAMPLE

(C)



4/11/2023 3:29 PM C:\Bakersfield_City_School_District\3854\28542201-Munsey_Elementary_School\Drawings\BUILDING F.dwg - Civil.dwg



EST. 1968
PROVOST & PRITCHARD
 CONSULTING GROUP
 An Employee Owned Company

MUNSEY ELEMENTARY SCHOOL - BUILDING F
 CLASSROOMS 3&4 WING AND CLASSROOMS 26,36,&37 WING
 3801 BRAVE AVENUE
 BAKERSFIELD, CA
 BAKERSFIELD CITY SCHOOL DISTRICT

DRAWN BY:
 CP
 DATE: 1/26/2023
 JOB NO: 02854-22-001
 6 OF 8



(A) DENOTES SIDE REFERENCE

XRF-## DENOTES POSITIVE LEAD SAMPLE

(##) DENOTES ASBESTOS SAMPLE

(##) DENOTES POSITIVE ASBESTOS SAMPLE

4/12/2022 2:46 PM C:\Bakersfield_City_School_District\2854\28542201-Munsey_Elementary_School\Drawings\RM 27-35.dwg Collat Para



EST. 1968
PROVOST & PRITCHARD
 CONSULTING GROUP
 An Employee Owned Company



MUNSEY ELEMENTARY SCHOOL
 CLASSROOMS 27-30 WING & CLASSROOMS 31-35 WING
 3801 BRAVE AVENUE
 BAKERSFIELD, CA

BAKERSFIELD CITY SCHOOL DISTRICT


DRAWN BY:
 TREVOR BROOKS
 DATE: 1/26/2023
 JOB NO: 02854-22-001

7 OF 8

(A)



(D)



(B)

(A) DENOTES SIDE REFERENCE

XRF-## DENOTES POSITIVE LEAD SAMPLE

(##) DENOTES ASBESTOS SAMPLE

(##) DENOTES POSITIVE ASBESTOS SAMPLE

(C)

4/11/2023 3:31 PM C:\Bakersfield\City School District\285428542201\Munsey Elementary School\Drawings\T1 - T5.dwg - CHL: Parn



EST. 1968
PROVOST & PRITCHARD
 CONSULTING GROUP
 An Employee Owned Company

MUNSEY ELEMENTARY SCHOOL - T1-T5
 3801 BRAVE AVENUE
 BAKERSFIELD, CA
 BAKERSFIELD CITY SCHOOL DISTRICT

DRAWN BY: CP
 DATE: 1/26/2023
 JOB NO: 02854-22-001
 8 OF 8

Appendix C

XRF Results for Lead All Readings

LEAD-BASED PAINT INSPECTION

ALL READINGS

Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|----------|------|---------------------|--------------|-----------|--------|
| 524 | 1.00 | 0.20 | Positive | 5.00 | 1/25/2023 | 17:24:04 | | | | CALIBRATION - FRONT | | | |
| 525 | 1.00 | 0.20 | Positive | 5.00 | 1/25/2023 | 17:24:32 | | | | CALIBRATION - FRONT | | | |
| 526 | 1.00 | 0.20 | Positive | 5.00 | 1/25/2023 | 17:25:00 | | | | CALIBRATION - FRONT | | | |
| 527 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 17:41:58 | Bldg C | Room #5 | D | Wall | Wood | Intact | Beige |
| 528 | 1.20 | 0.20 | Positive | 5.00 | 1/25/2023 | 17:42:20 | Bldg C | Room #5 | C | Wall | Misc. | Intact | Beige |
| 529 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 17:46:30 | Bldg C | Room #5 | B | Wall | Wood | Intact | Beige |
| 530 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 17:47:15 | Bldg C | Room #5 | A | Door | Wood | Intact | Gray |
| 531 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 17:47:40 | Bldg C | Room #5 | A | Door Casing | Wood | Fair | Beige |
| 532 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 17:49:08 | Bldg C | Room #5 | A | Window Case | Metal | Intact | Beige |
| 533 | 0.70 | 0.20 | Negative | 4.00 | 1/25/2023 | 17:49:37 | Bldg C | Room #5 | A | Window Sill | Wood | Intact | Beige |
| 534 | 5.10 | 0.30 | Positive | 2.00 | 1/25/2023 | 17:50:31 | Bldg C | Room #5 | A | Window Frame | Metal | Intact | Beige |
| 535 | 12.20 | 0.30 | Positive | 2.00 | 1/25/2023 | 17:51:06 | Bldg C | Room #5 | A | Column | Steel | Intact | Beige |
| 536 | 5.70 | 0.30 | Positive | 2.00 | 1/25/2023 | 17:51:32 | Bldg C | Room #5 | C | Column | Steel | Intact | Beige |
| 537 | 3.90 | 0.30 | Positive | 2.00 | 1/25/2023 | 17:52:05 | Bldg C | Room #5 | C | Window Frame | Metal | Intact | Beige |
| 538 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 17:52:29 | Bldg C | Room #5 | C | Window Case | Metal | Intact | Beige |
| 539 | 0.70 | 0.20 | Negative | 5.00 | 1/25/2023 | 17:52:56 | Bldg C | Room #5 | C | Window Sill | Wood | Intact | Beige |
| 540 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 17:54:00 | Bldg C | Room #5 | C | Door | Wood | Intact | Gray |
| 541 | 0.60 | 0.20 | Negative | 3.00 | 1/25/2023 | 17:55:31 | Bldg C | Room #5 | C | Door Jamb | Wood | Fair | Beige |
| 542 | 0.60 | 0.30 | Negative | 2.00 | 1/25/2023 | 17:55:59 | Bldg C | Room #5 | C | Door Casing | Wood | Fair | Beige |
| 543 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 17:59:51 | Bldg C | Boy's RR | A | Door Casing | Wood | Fair | Beige |
| 544 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:00:09 | Bldg C | Boy's RR | A | Door Jamb | Wood | Fair | Beige |
| 545 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:00:45 | Bldg C | Boy's RR | A | Window Case | Wood | Intact | Beige |
| 546 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:01:14 | Bldg C | Boy's RR | A | Window Case | Metal | Intact | Beige |
| 547 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:01:43 | Bldg C | Boy's RR | A | Window Sill | Wood | Fair | Beige |
| 548 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:02:17 | Bldg C | Boy's RR | A | Wall | Plaster | Intact | Beige |
| 549 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:02:36 | Bldg C | Boy's RR | B | Wall | Plaster | Intact | Beige |
| 550 | -0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:02:57 | Bldg C | Boy's RR | C | Wall | Plaster | Intact | Beige |
| 551 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:03:15 | Bldg C | Boy's RR | D | Wall | Plaster | Intact | Beige |
| 552 | 15.50 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:04:11 | Bldg C | Boy's RR | A | Wall | Ceramic Tile | Intact | Yellow |

LEAD-BASED PAINT INSPECTION ALL READINGS

Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|----------|------|--------------|--------------|-----------|--------|
| 553 | 14.70 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:04:28 | Bldg C | Boy's RR | C | Wall | Ceramic Tile | Intact | Yellow |
| 554 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:04:58 | Bldg C | Boy's RR | | Floor | Ceramic Tile | Intact | Brown |
| 555 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:05:43 | Bldg C | Boy's RR | | Ceiling | Plaster | Intact | Beige |
| 556 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:10:11 | Bldg C | Room #6 | B | Wall | Wood | Intact | Beige |
| 557 | 1.30 | 0.20 | Positive | 5.00 | 1/25/2023 | 18:10:58 | Bldg C | Room #6 | B | Wall | Misc. | Intact | Beige |
| 558 | 1.30 | 0.20 | Positive | 4.00 | 1/25/2023 | 18:11:33 | Bldg C | Room #6 | C | Wall | Misc. | Intact | Beige |
| 559 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:12:25 | Bldg C | Room #6 | D | Wall | Wood | Intact | Beige |
| 560 | 0.60 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:13:11 | Bldg C | Room #6 | A | Window Sill | Wood | Fair | Beige |
| 561 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:13:33 | Bldg C | Room #6 | A | Door Casing | Wood | Fair | Beige |
| 562 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:14:03 | Bldg C | Room #6 | A | Window Case | Wood | Intact | Beige |
| 563 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:14:23 | Bldg C | Room #6 | A | Window Case | Metal | Intact | Beige |
| 564 | 4.80 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:14:46 | Bldg C | Room #6 | A | Window Frame | Metal | Intact | Beige |
| 565 | 9.80 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:15:16 | Bldg C | Room #6 | A | Column | Steel | Intact | Beige |
| 566 | 5.70 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:15:47 | Bldg C | Room #6 | C | Column | Steel | Intact | Beige |
| 567 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:16:17 | Bldg C | Room #6 | A | Door | Wood | Intact | Gray |
| 568 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:16:41 | Bldg C | Room #6 | C | Door | Wood | Intact | Gray |
| 569 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:17:11 | Bldg C | Room #6 | C | Door Jamb | Wood | Fair | Gray |
| 570 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:17:36 | Bldg C | Room #6 | C | Door Casing | Wood | Fair | Beige |
| 571 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:18:09 | Bldg C | Room #6 | B | Baseboard | Wood | Fair | Beige |
| 572 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:18:44 | Bldg C | Room #6 | C | Window Case | Metal | Intact | Beige |
| 573 | 7.80 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:19:25 | Bldg C | Room #6 | C | Window Frame | Metal | Intact | Beige |
| 574 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:22:03 | Bldg C | Rm #6A | C | Window Case | Metal | Intact | Beige |
| 575 | -0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:22:35 | Bldg C | Rm #6A | C | Window Case | Wood | Intact | Beige |
| 576 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:23:04 | Bldg C | Rm #6A | C | Window Sill | Wood | Fair | Beige |
| 577 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:23:55 | Bldg C | Rm #6A | C | Door | Metal | Intact | Gray |
| 578 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:24:21 | Bldg C | Rm #6A | C | Door Casing | Wood | Fair | Beige |
| 579 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:24:42 | Bldg C | Rm #6A | C | Door Jamb | Wood | Fair | Beige |
| 580 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:25:28 | Bldg C | Rm #6A | B | Baseboard | Drywall | Fair | Green |
| 581 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:26:39 | Bldg C | Rm #6A | B | Wall | Plaster | Intact | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

**Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|---------|------|--------------|-----------|-----------|-------|
| 582 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:26:57 | Bldg C | Rm #6A | A | Wall | Plaster | Intact | Beige |
| 583 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:27:19 | Bldg C | Rm #6A | C | Wall | Plaster | Intact | Beige |
| 584 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:27:58 | Bldg C | Rm #6A | A | Door | Wood | Intact | Beige |
| 585 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:28:19 | Bldg C | Rm #6A | A | Door Jamb | Wood | Fair | Beige |
| 586 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:28:44 | Bldg C | Rm #6A | A | Door Casing | Metal | Fair | Beige |
| 587 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:29:58 | Bldg C | Rm #6B | A | Door Casing | Metal | Fair | Beige |
| 588 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:30:54 | Bldg C | Rm #6B | A | Door | Wood | Intact | Gray |
| 589 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:31:28 | Bldg C | Rm #6B | A | Window Case | Metal | Intact | Beige |
| 590 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:31:56 | Bldg C | Rm #6B | C | Door Casing | Metal | Fair | Beige |
| 591 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:32:31 | Bldg C | Rm #6B | C | Wall | Drywall | Intact | Beige |
| 592 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:32:59 | Bldg C | Rm #6B | D | Wall | Drywall | Intact | Beige |
| 593 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:33:25 | Bldg C | Rm #6B | C | Wall | Drywall | Intact | Beige |
| 594 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:33:46 | Bldg C | Rm #6B | B | Wall | Drywall | Intact | Beige |
| 595 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:36:59 | Bldg C | Room #7 | D | Wall | Wood | Intact | Beige |
| 596 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:37:23 | Bldg C | Room #7 | B | Wall | Wood | Intact | Beige |
| 597 | 1.40 | 0.20 | Positive | 3.00 | 1/25/2023 | 18:37:53 | Bldg C | Room #7 | C | Wall | Misc. | Intact | Beige |
| 598 | 1.30 | 0.20 | Positive | 5.00 | 1/25/2023 | 18:38:45 | Bldg C | Room #7 | B | Wall | Misc. | Intact | Beige |
| 599 | 5.40 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:39:31 | Bldg C | Room #7 | C | Window Frame | Metal | Intact | Beige |
| 600 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:39:53 | Bldg C | Room #7 | C | Window Case | Metal | Intact | Beige |
| 601 | 0.80 | 0.20 | Negative | 5.00 | 1/25/2023 | 18:40:23 | Bldg C | Room #7 | C | Window Sill | Wood | Fair | Beige |
| 602 | 7.20 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:41:10 | Bldg C | Room #7 | C | Column | Steel | Intact | Beige |
| 603 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:41:57 | Bldg C | Room #7 | C | Baseboard | Wood | Poor | Beige |
| 604 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:42:46 | Bldg C | Room #7 | C | Door | Metal | Intact | Gray |
| 605 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:43:27 | Bldg C | Room #7 | C | Door Casing | Wood | Fair | Beige |
| 606 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:43:55 | Bldg C | Room #7 | C | Door Jamb | Wood | Fair | Beige |
| 607 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:44:20 | Bldg C | Room #7 | A | Door Jamb | Wood | Fair | Beige |
| 608 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:44:44 | Bldg C | Room #7 | A | Door Casing | Metal | Fair | Beige |
| 609 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:45:11 | Bldg C | Room #7 | A | Door | Metal | Fair | Gray |
| 610 | 0.70 | 0.20 | Negative | 5.00 | 1/25/2023 | 18:45:38 | Bldg C | Room #7 | A | Window Sill | Wood | Fair | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

**Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|---------|------|--------------|-----------|-----------|-------|
| 611 | 4.70 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:46:17 | Bldg C | Room #7 | A | Window Frame | Metal | Intact | Beige |
| 612 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:46:37 | Bldg C | Room #7 | A | Window Case | Metal | Intact | Beige |
| 613 | 19.50 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:47:07 | Bldg C | Room #7 | A | Column | Steel | Intact | Beige |
| 614 | 0.90 | 0.20 | Negative | 5.00 | 1/25/2023 | 18:47:39 | Bldg C | Room #7 | A | Pipe | Metal | Intact | Beige |
| 615 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:49:43 | Bldg C | Room #8 | A | Door | Metal | Intact | Gray |
| 616 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:50:24 | Bldg C | Room #8 | A | Door Jamb | Wood | Fair | Beige |
| 617 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:50:51 | Bldg C | Room #8 | A | Door Casing | Wood | Fair | Beige |
| 618 | 0.90 | 0.20 | Negative | 5.00 | 1/25/2023 | 18:51:20 | Bldg C | Room #8 | A | Window Sill | Wood | Fair | Beige |
| 619 | 4.60 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:52:12 | Bldg C | Room #8 | A | Window Frame | Metal | Intact | Beige |
| 620 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:52:33 | Bldg C | Room #8 | A | Window Case | Metal | Intact | Beige |
| 621 | 10.00 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:52:56 | Bldg C | Room #8 | A | Column | Steel | Intact | Beige |
| 622 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:53:28 | Bldg C | Room #8 | B | Wall | Wood | Intact | Beige |
| 623 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:53:59 | Bldg C | Room #8 | D | Wall | Wood | Fair | Beige |
| 624 | 1.40 | 0.20 | Positive | 3.00 | 1/25/2023 | 18:55:39 | Bldg C | Room #8 | C | Wall | Misc. | Intact | Beige |
| 625 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:56:09 | Bldg C | Room #8 | C | Door Casing | Wood | Fair | Beige |
| 626 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:56:27 | Bldg C | Room #8 | C | Door Jamb | Wood | Fair | Beige |
| 627 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:59:04 | Bldg C | Room #9 | C | Door Jamb | Wood | Fair | Beige |
| 628 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:59:23 | Bldg C | Room #9 | C | Door Casing | Wood | Fair | Beige |
| 629 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 18:59:48 | Bldg C | Room #9 | C | Door | Metal | Fair | Gray |
| 630 | 1.40 | 0.20 | Positive | 3.00 | 1/25/2023 | 19:00:22 | Bldg C | Room #9 | C | Wall | Misc. | Intact | Beige |
| 631 | 1.30 | 0.20 | Positive | 5.00 | 1/25/2023 | 19:00:48 | Bldg C | Room #9 | B | Wall | Misc. | Intact | Beige |
| 632 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:01:27 | Bldg C | Room #9 | B | Wall | Wood | Intact | Beige |
| 633 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:01:48 | Bldg C | Room #9 | D | Wall | Wood | Intact | Beige |
| 634 | 1.10 | 0.20 | Positive | 5.00 | 1/25/2023 | 19:02:19 | Bldg C | Room #9 | C | Window Sill | Wood | Fair | Beige |
| 635 | 5.10 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:03:01 | Bldg C | Room #9 | C | Window Frame | Metal | Intact | Beige |
| 636 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:03:23 | Bldg C | Room #9 | C | Window Case | Metal | Intact | Beige |
| 637 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:03:49 | Bldg C | Room #9 | C | Window Case | Wood | Intact | Beige |
| 638 | 5.60 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:04:15 | Bldg C | Room #9 | C | Column | Steel | Intact | Beige |
| 639 | 12.90 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:04:40 | Bldg C | Room #9 | A | Column | Steel | Intact | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

**Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|----------|------|--------------|-----------|-----------|-------|
| 640 | 0.60 | 0.30 | Negative | 3.00 | 1/25/2023 | 19:05:14 | Bldg C | Room #9 | A | Window Sill | Wood | Intact | Beige |
| 641 | 2.90 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:05:46 | Bldg C | Room #9 | A | Window Frame | Metal | Intact | Beige |
| 642 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:07:24 | Bldg C | Room #9 | A | Window Case | Metal | Intact | Beige |
| 643 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:12:40 | Bldg D | Room #14 | A | Window Case | Metal | Intact | Beige |
| 644 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:13:12 | Bldg D | Room #14 | A | Window Case | Wood | Intact | Beige |
| 645 | 4.60 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:13:40 | Bldg D | Room #14 | A | Window Frame | Metal | Intact | Beige |
| 646 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:14:03 | Bldg D | Room #14 | A | Window Sill | Wood | Intact | Beige |
| 647 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:14:42 | Bldg D | Room #14 | A | Door Casing | Wood | Fair | Beige |
| 648 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:15:02 | Bldg D | Room #14 | A | Door Jamb | Wood | Fair | Beige |
| 649 | -0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:15:27 | Bldg D | Room #14 | A | Door | Metal | Intact | Gray |
| 650 | 8.80 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:16:00 | Bldg D | Room #14 | A | Column | Steel | Intact | Beige |
| 651 | 9.00 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:16:23 | Bldg D | Room #14 | C | Column | Steel | Intact | Beige |
| 652 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:16:53 | Bldg D | Room #14 | C | Window Case | Metal | Intact | Beige |
| 653 | 4.30 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:17:13 | Bldg D | Room #14 | C | Window Frame | Metal | Intact | Beige |
| 654 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:18:06 | Bldg D | Room #14 | C | Door Casing | Wood | Fair | Beige |
| 655 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:18:25 | Bldg D | Room #14 | C | Door Jamb | Wood | Fair | Beige |
| 656 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:18:51 | Bldg D | Room #14 | C | Door | Metal | Intact | Gray |
| 657 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:19:36 | Bldg D | Room #14 | B | Wall | Wood | Intact | Beige |
| 658 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:20:02 | Bldg D | Room #14 | D | Wall | Wood | Intact | Beige |
| 659 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:20:25 | Bldg D | Room #14 | C | Wall | Misc. | Intact | Beige |
| 660 | 1.40 | 0.20 | Positive | 3.00 | 1/25/2023 | 19:20:55 | Bldg D | Room #14 | C | Wall | Misc. | Intact | Beige |
| 661 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:23:44 | Bldg D | Room #13 | D | Wall | Wood | Fair | Beige |
| 662 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:24:10 | Bldg D | Room #13 | B | Wall | Wood | Intact | Beige |
| 663 | 1.30 | 0.20 | Positive | 4.00 | 1/25/2023 | 19:24:41 | Bldg D | Room #13 | C | Wall | Misc. | Intact | Beige |
| 664 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:25:24 | Bldg D | Room #13 | C | Door | Metal | Intact | Gray |
| 665 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:25:49 | Bldg D | Room #13 | C | Door Jamb | Wood | Fair | Beige |
| 666 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:26:11 | Bldg D | Room #13 | C | Door Casing | Wood | Fair | Beige |
| 667 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:26:36 | Bldg D | Room #13 | C | Window Sill | Wood | Fair | Beige |
| 668 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:27:03 | Bldg D | Room #13 | C | Window Case | Wood | Intact | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

**Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|----------|------|--------------|-----------|-----------|-------|
| 669 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:27:32 | Bldg D | Room #13 | C | Window Case | Metal | Intact | Beige |
| 670 | 7.30 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:28:05 | Bldg D | Room #13 | C | Column | Steel | Intact | Beige |
| 671 | 9.00 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:28:29 | Bldg D | Room #13 | A | Column | Steel | Intact | Beige |
| 672 | 6.20 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:29:01 | Bldg D | Room #13 | A | Window Frame | Metal | Intact | Beige |
| 673 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:29:19 | Bldg D | Room #13 | A | Window Case | Metal | Intact | Beige |
| 674 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:29:54 | Bldg D | Room #13 | A | Window Sill | Wood | Fair | Beige |
| 675 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:30:32 | Bldg D | Room #13 | A | Door Jamb | Wood | Fair | Beige |
| 676 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:30:52 | Bldg D | Room #13 | A | Door Casing | Wood | Fair | Beige |
| 677 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:31:19 | Bldg D | Room #13 | A | Door | Metal | Intact | Gray |
| 678 | 1.00 | 0.20 | Positive | 5.00 | 1/25/2023 | 19:32:22 | Bldg D | Room #13 | A | Pipe | Metal | Intact | Beige |
| 679 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:34:13 | Bldg D | Room #12 | A | Pipe | Metal | Intact | Beige |
| 680 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:34:50 | Bldg D | Room #12 | A | Window Case | Metal | Intact | Beige |
| 681 | 0.70 | 0.20 | Negative | 4.00 | 1/25/2023 | 19:35:20 | Bldg D | Room #12 | A | Window Sill | Metal | Intact | Beige |
| 682 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:35:55 | Bldg D | Room #12 | A | Window Case | Wood | Intact | Beige |
| 683 | 4.80 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:36:20 | Bldg D | Room #12 | A | Window Frame | Metal | Intact | Beige |
| 684 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:36:50 | Bldg D | Room #12 | A | Door | Metal | Intact | Gray |
| 685 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:37:18 | Bldg D | Room #12 | A | Door Jamb | Wood | Fair | Beige |
| 686 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:37:37 | Bldg D | Room #12 | A | Door Casing | Wood | Fair | Beige |
| 687 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:38:02 | Bldg D | Room #12 | C | Door Casing | Wood | Fair | Beige |
| 688 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:38:21 | Bldg D | Room #12 | C | Door Jamb | Wood | Fair | Beige |
| 689 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:39:09 | Bldg D | Room #12 | C | Door | Metal | Intact | Gray |
| 690 | 0.80 | 0.20 | Negative | 5.00 | 1/25/2023 | 19:39:49 | Bldg D | Room #12 | C | Window Sill | Wood | Fair | Beige |
| 691 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:40:36 | Bldg D | Room #12 | C | Window Case | Wood | Fair | Beige |
| 692 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:41:11 | Bldg D | Room #12 | C | Window Case | Metal | Intact | Beige |
| 693 | 4.10 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:41:33 | Bldg D | Room #12 | C | Window Frame | Metal | Intact | Beige |
| 694 | 5.80 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:41:59 | Bldg D | Room #12 | C | Column | Steel | Intact | Beige |
| 695 | 1.30 | 0.20 | Positive | 5.00 | 1/25/2023 | 19:42:42 | Bldg D | Room #12 | C | Wall | Misc. | Intact | Beige |
| 696 | -0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:43:24 | Bldg D | Room #12 | D | Wall | Wood | Intact | Beige |
| 697 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:43:46 | Bldg D | Room #12 | B | Wall | Wood | Intact | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|-----------|------|--------------|-----------|-----------|-------|
| 698 | 1.10 | 0.20 | Positive | 5.00 | 1/25/2023 | 19:44:09 | Bldg D | Room #12 | B | Wall | Misc. | Intact | Beige |
| 699 | -0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 19:44:55 | Bldg D | Room #12 | D | Baseboard | Wood | Intact | Beige |
| 700 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:15:39 | Bldg D | Rm #11B | A | Door | Wood | Intact | Beige |
| 701 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:16:01 | Bldg D | Rm #11B | A | Door Jamb | Wood | Intact | Beige |
| 702 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:16:31 | Bldg D | Rm #11B | A | Door Casing | Wood | Intact | Beige |
| 703 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:17:08 | Bldg D | Rm #11B | C | Door Casing | Wood | Fair | Beige |
| 704 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:17:32 | Bldg D | Rm #11B | C | Door Jamb | Wood | Intact | Beige |
| 705 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:18:05 | Bldg D | Rm #11B | C | Door | Metal | Intact | Gray |
| 706 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:18:52 | Bldg D | Rm #11B | C | Window Case | Metal | Intact | Beige |
| 707 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:19:19 | Bldg D | Rm #11B | C | Window Sill | Wood | Fair | Beige |
| 708 | 8.40 | 0.30 | Positive | 2.00 | 1/25/2023 | 20:21:03 | Bldg D | Rm #11B | C | Window Frame | Metal | Intact | Beige |
| 709 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:21:31 | Bldg D | Rm #11B | C | Wall | Wood | Intact | Beige |
| 710 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:21:51 | Bldg D | Rm #11B | D | Wall | Wood | Intact | Beige |
| 711 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:22:13 | Bldg D | Rm #11B | A | Wall | Wood | Intact | Beige |
| 712 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:22:32 | Bldg D | Rm #11B | B | Wall | Wood | Intact | Beige |
| 713 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:24:38 | Bldg D | Rm #11B.1 | A | Wall | Plaster | Intact | Beige |
| 714 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:24:59 | Bldg D | Rm #11B.1 | B | Wall | Plaster | Intact | Beige |
| 715 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:25:17 | Bldg D | Rm #11B.1 | C | Wall | Plaster | Intact | Beige |
| 716 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:25:38 | Bldg D | Rm #11B.1 | D | Wall | Plaster | Intact | Beige |
| 717 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:26:25 | Bldg D | Rm #11B.1 | | Ceiling | Plaster | Intact | Beige |
| 718 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:27:00 | Bldg D | Rm #11B.1 | A | Door | Metal | Intact | Gray |
| 719 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:27:35 | Bldg D | Rm #11B.1 | A | Door Jamb | Wood | Fair | Beige |
| 720 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:27:55 | Bldg D | Rm #11B.1 | A | Door Casing | Wood | Fair | Beige |
| 721 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:28:19 | Bldg D | Rm #11B.1 | B | Door Casing | Wood | Intact | Beige |
| 722 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:28:41 | Bldg D | Rm #11B.1 | C | Door Casing | Wood | Intact | Beige |
| 723 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:29:01 | Bldg D | Rm #11B.1 | C | Door Jamb | Wood | Intact | Beige |
| 724 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:29:36 | Bldg D | Rm #11B.1 | B | Door Jamb | Wood | Intact | Beige |
| 725 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:30:06 | Bldg D | Rm #11B.1 | A | Window Sill | Wood | Fair | Beige |
| 726 | 3.00 | 0.30 | Positive | 2.00 | 1/25/2023 | 20:30:36 | Bldg D | Rm #11B.1 | A | Window Frame | Metal | Intact | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|-----------|------|--------------|-----------|-----------|-------|
| 727 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:30:58 | Bldg D | Rm #11B.1 | A | Window Case | Metal | Intact | Beige |
| 728 | 6.90 | 0.30 | Positive | 2.00 | 1/25/2023 | 20:31:34 | Bldg D | Rm #11B.1 | A | Window Case | Wood | Intact | Beige |
| 729 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:32:20 | Bldg D | Rm #11B.2 | A | Wall | Plaster | Intact | Beige |
| 730 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:32:37 | Bldg D | Rm #11B.2 | B | Wall | Plaster | Intact | Beige |
| 731 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:32:59 | Bldg D | Rm #11B.2 | C | Wall | Plaster | Intact | Beige |
| 732 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:33:23 | Bldg D | Rm #11B.2 | D | Wall | Plaster | Intact | Beige |
| 733 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:34:19 | Bldg D | Rm #11B.2 | D | Door | Wood | Intact | Beige |
| 734 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:34:44 | Bldg D | Rm #11B.2 | D | Door Jamb | Wood | Fair | Beige |
| 735 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:35:01 | Bldg D | Rm #11B.2 | D | Door Casing | Wood | Fair | Beige |
| 736 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:35:38 | Bldg D | Rm #11B.2 | | Ceiling | Plaster | Intact | Beige |
| 737 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:37:34 | Bldg D | Rm #11B.3 | | Ceiling | Plaster | Intact | Beige |
| 738 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:38:10 | Bldg D | Rm #11B.3 | A | Wall | Plaster | Intact | Beige |
| 739 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:38:27 | Bldg D | Rm #11B.3 | B | Wall | Plaster | Intact | Beige |
| 740 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:38:45 | Bldg D | Rm #11B.3 | C | Wall | Plaster | Intact | Beige |
| 741 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:39:24 | Bldg D | Rm #11B.3 | A | Door | Metal | Intact | Gray |
| 742 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:39:49 | Bldg D | Rm #11B.3 | A | Door Casing | Wood | Fair | Beige |
| 743 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:40:13 | Bldg D | Rm #11B.3 | A | Window Case | Wood | Intact | Beige |
| 744 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:40:36 | Bldg D | Rm #11B.3 | A | Window Case | Metal | Intact | Beige |
| 745 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:41:10 | Bldg D | Rm #11B.3 | A | Window Sill | Wood | Fair | Beige |
| 746 | 0.90 | 0.20 | Negative | 5.00 | 1/25/2023 | 20:43:49 | Bldg D | Room #11 | A | Window Sill | Wood | Intact | Beige |
| 747 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:44:28 | Bldg D | Room #11 | A | Window Case | Wood | Intact | Beige |
| 748 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:44:54 | Bldg D | Room #11 | A | Window Case | Metal | Intact | Beige |
| 749 | 7.50 | 0.30 | Positive | 2.00 | 1/25/2023 | 20:45:20 | Bldg D | Room #11 | A | Column | Steel | Intact | Beige |
| 750 | 4.50 | 0.30 | Positive | 2.00 | 1/25/2023 | 20:45:45 | Bldg D | Room #11 | A | Window Frame | Metal | Intact | Beige |
| 751 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:46:23 | Bldg D | Room #11 | A | Door | Metal | Intact | Gray |
| 752 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:47:06 | Bldg D | Room #11 | A | Door Jamb | Wood | Fair | Beige |
| 753 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:47:24 | Bldg D | Room #11 | A | Door Casing | Wood | Fair | Beige |
| 754 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:47:59 | Bldg D | Room #11 | A | Wall | Wood | Intact | Beige |
| 755 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:48:22 | Bldg D | Room #11 | B | Wall | Wood | Intact | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

**Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|-----------|------|--------------|--------------|-----------|--------|
| 756 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:48:44 | Bldg D | Room #11 | D | Wall | Wood | Intact | Beige |
| 757 | 1.10 | 0.20 | Positive | 5.00 | 1/25/2023 | 20:49:37 | Bldg D | Room #11 | A | Pipe | Metal | Intact | Beige |
| 758 | 0.80 | 0.20 | Negative | 5.00 | 1/25/2023 | 20:51:59 | Bldg D | Room #10 | A | Pipe | Metal | Fair | Beige |
| 759 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:52:46 | Bldg D | Room #10 | D | Wall | Wood | Intact | Beige |
| 760 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:53:12 | Bldg D | Room #10 | B | Wall | Wood | Intact | Beige |
| 761 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:54:11 | Bldg D | Room #10 | C | Wall | Wood | Intact | Beige |
| 762 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:54:58 | Bldg D | Room #10 | C | Baseboard | Wood | Fair | Beige |
| 763 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:55:42 | Bldg D | Room #10 | D | Wall | Wood | Intact | Beige |
| 764 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:56:31 | Bldg D | Room #10 | C | Door | Metal | Intact | Gray |
| 765 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:56:58 | Bldg D | Room #10 | C | Door Jamb | Wood | Fair | Gray |
| 766 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:57:16 | Bldg D | Room #10 | C | Door Casing | Wood | Fair | Gray |
| 767 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:57:43 | Bldg D | Room #10 | C | Window Sill | Wood | Fair | Beige |
| 768 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:58:16 | Bldg D | Room #10 | C | Window Case | Wood | Intact | Beige |
| 769 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 20:58:44 | Bldg D | Room #10 | C | Window Case | Metal | Intact | Beige |
| 770 | 5.20 | 0.30 | Positive | 2.00 | 1/25/2023 | 20:59:11 | Bldg D | Room #10 | C | Window Frame | Metal | Intact | Beige |
| 771 | 4.50 | 0.30 | Positive | 2.00 | 1/25/2023 | 20:59:42 | Bldg D | Room #10 | C | Column | Steel | Intact | Beige |
| 772 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:02:12 | Bldg D | Girl's RR | C | Window Frame | Wood | Intact | Beige |
| 773 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:02:53 | Bldg D | Girl's RR | C | Window Case | Wood | Intact | Beige |
| 774 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:03:20 | Bldg D | Girl's RR | C | Window Case | Metal | Intact | Beige |
| 775 | 0.60 | 0.20 | Negative | 3.00 | 1/25/2023 | 21:03:44 | Bldg D | Girl's RR | C | Window Sill | Metal | Fair | Beige |
| 776 | 5.10 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:04:16 | Bldg D | Girl's RR | C | Window Frame | Metal | Intact | Beige |
| 777 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:04:58 | Bldg D | Girl's RR | C | Door Casing | Wood | Fair | Beige |
| 778 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:05:18 | Bldg D | Girl's RR | C | Door Jamb | Wood | Fair | Beige |
| 779 | 0.60 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:05:49 | Bldg D | Girl's RR | A | Wall | Plaster | Intact | Beige |
| 780 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:06:12 | Bldg D | Girl's RR | D | Wall | Plaster | Fair | Beige |
| 781 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:06:52 | Bldg D | Girl's RR | B | Wall | Plaster | Intact | Beige |
| 782 | -0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:07:12 | Bldg D | Girl's RR | C | Wall | Plaster | Intact | Beige |
| 783 | 15.50 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:07:49 | Bldg D | Girl's RR | A | Wall | Ceramic Tile | Intact | Yellow |
| 784 | 16.20 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:08:07 | Bldg D | Girl's RR | C | Wall | Ceramic Tile | Intact | Yellow |

LEAD-BASED PAINT INSPECTION ALL READINGS

Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|-----------|------|--------------|--------------|-----------|--------|
| 785 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:08:35 | Bldg D | Girl's RR | | Floor | Ceramic Tile | Intact | Brown |
| 786 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:09:18 | Bldg D | Girl's RR | | Ceiling | Plaster | Intact | Beige |
| 787 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:16:10 | Bldg E | Boys RR | | Ceiling | Plaster | Intact | Beige |
| 788 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:25:42 | Bldg E | Boys RR | | Ceiling | Plaster | Intact | Beige |
| 789 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:26:36 | Bldg E | Boys RR | | Floor | Ceramic Tile | Intact | Brown |
| 790 | 15.90 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:27:07 | Bldg E | Boys RR | A | Wall | Ceramic Tile | Intact | Yellow |
| 791 | 16.40 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:27:27 | Bldg E | Boys RR | C | Wall | Ceramic Tile | Intact | Yellow |
| 792 | -0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:27:51 | Bldg E | Boys RR | B | Wall | Plaster | Intact | Beige |
| 793 | -0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:28:13 | Bldg E | Boys RR | D | Wall | Plaster | Intact | Beige |
| 794 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:28:38 | Bldg E | Boys RR | A | Window Sill | Wood | Intact | Beige |
| 795 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:28:59 | Bldg E | Boys RR | A | Window Case | Wood | Intact | Beige |
| 796 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:29:30 | Bldg E | Boys RR | A | Window Case | Metal | Intact | Beige |
| 797 | 0.70 | 0.20 | Negative | 4.00 | 1/25/2023 | 21:29:59 | Bldg E | Boys RR | A | Pipe | Metal | Intact | Beige |
| 798 | 5.30 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:30:44 | Bldg E | Boys RR | A | Window Frame | Metal | Intact | Beige |
| 799 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:31:15 | Bldg E | Boys RR | A | Door | Wood | Intact | Gray |
| 800 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:31:53 | Bldg E | Boys RR | A | Door Casing | Wood | Fair | Beige |
| 801 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:32:11 | Bldg E | Boys RR | A | Door Jamb | Wood | Fair | Beige |
| 802 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:33:33 | Bldg E | Ball Rm | C | Door Jamb | Wood | Fair | Gray |
| 803 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:33:58 | Bldg E | Ball Rm | C | Door Casing | Wood | Fair | Beige |
| 804 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:34:23 | Bldg E | Ball Rm | C | Window Sill | Wood | Fair | Beige |
| 805 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:34:54 | Bldg E | Ball Rm | C | Window Case | Metal | Intact | Beige |
| 806 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:35:31 | Bldg E | Ball Rm | C | Wall | Plaster | Fair | Beige |
| 807 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:35:56 | Bldg E | Ball Rm | B | Wall | Plaster | Intact | Beige |
| 808 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:36:27 | Bldg E | Ball Rm | C | Wall | Plaster | Intact | Beige |
| 809 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:37:16 | Bldg E | Ball Rm | | Ceiling | Plaster | Intact | Beige |
| 810 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:39:37 | Bldg E | Room #15 | B | Wall | Wood | Intact | Beige |
| 811 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:40:06 | Bldg E | Room #15 | D | Wall | Wood | Intact | Beige |
| 812 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:40:36 | Bldg E | Room #15 | C | Wall | Misc. | Intact | Beige |
| 813 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:42:30 | Bldg E | Room #15 | A | Door | Metal | Intact | Gray |

LEAD-BASED PAINT INSPECTION ALL READINGS

**Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|----------|------|--------------|-----------|-----------|-------|
| 814 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:43:02 | Bldg E | Room #15 | A | Door Jamb | Wood | Fair | Beige |
| 815 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:43:21 | Bldg E | Room #15 | A | Door Casing | Wood | Fair | Beige |
| 816 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:43:48 | Bldg E | Room #15 | A | Window Case | Wood | Intact | Beige |
| 817 | 0.80 | 0.20 | Negative | 5.00 | 1/25/2023 | 21:44:12 | Bldg E | Room #15 | A | Window Sill | Wood | Fair | Beige |
| 818 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:44:57 | Bldg E | Room #15 | A | Window Case | Metal | Intact | Beige |
| 819 | 11.80 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:45:34 | Bldg E | Room #15 | A | Column | Steel | Intact | Beige |
| 820 | 5.80 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:46:01 | Bldg E | Room #15 | A | Window Frame | Metal | Intact | Beige |
| 821 | 8.50 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:46:42 | Bldg E | Room #15 | C | Window Frame | Metal | Intact | Beige |
| 822 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:47:27 | Bldg E | Room #15 | C | Window Case | Metal | Intact | Beige |
| 823 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:47:52 | Bldg E | Room #15 | C | Window Sill | Wood | Intact | Beige |
| 824 | 9.20 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:48:25 | Bldg E | Room #15 | C | Column | Steel | Intact | Beige |
| 825 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:49:08 | Bldg E | Room #15 | C | Door Casing | Wood | Fair | Beige |
| 826 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:49:26 | Bldg E | Room #15 | C | Door Jamb | Wood | Fair | Beige |
| 827 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:53:18 | Bldg E | Rm #16 | A | Door Casing | Wood | Fair | Beige |
| 828 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:53:38 | Bldg E | Rm #16 | A | Door Jamb | Wood | Fair | Beige |
| 829 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:54:09 | Bldg E | Rm #16 | A | Door | Metal | Intact | Gray |
| 830 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:54:50 | Bldg E | Rm #16 | A | Window Sill | Wood | Fair | Beige |
| 831 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:55:15 | Bldg E | Rm #16 | A | Window Case | Wood | Intact | Beige |
| 832 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:55:40 | Bldg E | Rm #16 | A | Window Case | Metal | Intact | Beige |
| 833 | 4.10 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:56:05 | Bldg E | Rm #16 | A | Window Frame | Metal | Intact | Beige |
| 834 | 9.30 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:56:37 | Bldg E | Rm #16 | A | Column | Steel | Intact | Beige |
| 835 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:57:30 | Bldg E | Rm #16 | B | Wall | Wood | Intact | Beige |
| 836 | -0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:57:59 | Bldg E | Rm #16 | D | Wall | Wood | Intact | Beige |
| 837 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:58:26 | Bldg E | Rm #16 | C | Wall | Wood | Intact | Beige |
| 838 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 21:59:18 | Bldg E | Rm #16 | A | Wall | Wood | Intact | Beige |
| 839 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:02:24 | Bldg E | Rm #16B | B | Wall | Plaster | Fair | Beige |
| 840 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:02:50 | Bldg E | Rm #16B | A | Wall | Plaster | Fair | Beige |
| 841 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:03:40 | Bldg E | Rm #16B | D | Wall | Plaster | Fair | Beige |
| 842 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:04:27 | Bldg E | Rm #16B | | Ceiling | Plaster | Intact | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

**Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|----------|------|--------------|-----------|-----------|-------|
| 843 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:05:14 | Bldg E | Rm #16B | C | Door | Metal | Intact | Gray |
| 844 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:05:44 | Bldg E | Rm #16B | C | Door Jamb | Wood | Fair | Green |
| 845 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:06:08 | Bldg E | Rm #16B | C | Door Casing | Wood | Poor | Green |
| 846 | -0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:06:34 | Bldg E | Rm #16B | C | Window Sill | Wood | Fair | Green |
| 847 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:07:01 | Bldg E | Rm #16B | C | Window Case | Wood | Intact | Green |
| 848 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:07:31 | Bldg E | Rm #16B | C | Window Case | Metal | Intact | Green |
| 849 | 4.60 | 0.30 | Positive | 2.00 | 1/25/2023 | 22:07:57 | Bldg E | Rm #16B | C | Window Frame | Metal | Intact | Green |
| 850 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:08:33 | Bldg E | Rm #16B | A | Door | Wood | Intact | Beige |
| 851 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:08:57 | Bldg E | Rm #16B | A | Door Casing | Metal | Intact | Blue |
| 852 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:10:11 | Bldg E | Books Rm | A | Door Casing | Wood | Fair | Green |
| 853 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:10:29 | Bldg E | Books Rm | A | Door Jamb | Wood | Fair | Green |
| 854 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:10:56 | Bldg E | Books Rm | A | Door | Wood | Intact | Gray |
| 855 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:11:33 | Bldg E | Books Rm | B | Wall | Plaster | Fair | Green |
| 856 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:11:52 | Bldg E | Books Rm | C | Wall | Plaster | Fair | Green |
| 857 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:12:13 | Bldg E | Books Rm | D | Wall | Plaster | Fair | Green |
| 858 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:13:03 | Bldg E | Books Rm | B | Baseboard | Wood | Intact | Green |
| 859 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:13:26 | Bldg E | Books Rm | C | Baseboard | Wood | Intact | Green |
| 860 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:16:14 | Bldg E | Rm #17 | A | Wall | Wood | Intact | Beige |
| 861 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:16:36 | Bldg E | Rm #17 | B | Wall | Wood | Intact | Beige |
| 862 | -0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:16:58 | Bldg E | Rm #17 | C | Wall | Wood | Intact | Beige |
| 863 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:17:24 | Bldg E | Rm #17 | D | Wall | Wood | Intact | Beige |
| 864 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:18:10 | Bldg E | Rm #17 | C | Door | Wood | Intact | Gray |
| 865 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:18:35 | Bldg E | Rm #17 | C | Door Jamb | Wood | Fair | Beige |
| 866 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:18:57 | Bldg E | Rm #17 | C | Door Casing | Wood | Fair | Beige |
| 867 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:19:26 | Bldg E | Rm #17 | C | Window Sill | Wood | Fair | Beige |
| 868 | 0.80 | 0.20 | Negative | 5.00 | 1/25/2023 | 22:20:31 | Bldg E | Rm #17 | C | Window Case | Metal | Intact | Beige |
| 869 | 3.60 | 0.30 | Positive | 2.00 | 1/25/2023 | 22:21:10 | Bldg E | Rm #17 | C | Window Frame | Metal | Intact | Beige |
| 870 | 7.50 | 0.30 | Positive | 2.00 | 1/25/2023 | 22:21:46 | Bldg E | Rm #17 | C | Column | Steel | Intact | Beige |
| 871 | 0.80 | 0.20 | Negative | 5.00 | 1/25/2023 | 22:22:22 | Bldg E | Rm #17 | A | Pipe | Metal | Intact | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|--------|------|--------------|-----------|-----------|---------|
| 872 | 0.90 | 0.20 | Negative | 5.00 | 1/25/2023 | 22:24:29 | Bldg E | Rm #18 | A | Pipe | Metal | Intact | Beige |
| 873 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:25:31 | Bldg E | Rm #18 | A | Window Case | Metal | Intact | Beige |
| 874 | 4.40 | 0.30 | Positive | 2.00 | 1/25/2023 | 22:25:55 | Bldg E | Rm #18 | A | Window Frame | Metal | Intact | Beige |
| 875 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:26:19 | Bldg E | Rm #18 | A | Window Sill | Wood | Intact | Beige |
| 876 | 11.00 | 0.30 | Positive | 2.00 | 1/25/2023 | 22:26:51 | Bldg E | Rm #18 | A | Column | Steel | Intact | Beige |
| 877 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:27:15 | Bldg E | Rm #18 | A | Door | Wood | Intact | Gray |
| 878 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:27:36 | Bldg E | Rm #18 | A | Door Casing | Wood | Fair | Gray |
| 879 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:28:08 | Bldg E | Rm #18 | B | Wall | Wood | Intact | Beige |
| 880 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:28:30 | Bldg E | Rm #18 | D | Wall | Wood | Intact | Beige |
| 881 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:28:52 | Bldg E | Rm #18 | C | Wall | Wood | Intact | Beige |
| 882 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:30:41 | Bldg E | Rm #19 | B | Wall | Wood | Intact | Beige |
| 883 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:31:13 | Bldg E | Rm #19 | D | Wall | Misc. | Intact | Beige |
| 884 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:32:08 | Bldg E | Rm #19 | C | Door | Wood | Intact | Gray |
| 885 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:32:31 | Bldg E | Rm #19 | C | Door Jamb | Wood | Fair | Beige |
| 886 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:32:50 | Bldg E | Rm #19 | C | Door Casing | Wood | Fair | Beige |
| 887 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:33:33 | Bldg E | Rm #19 | C | Window Sill | Wood | Fair | Beige |
| 888 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:34:00 | Bldg E | Rm #19 | C | Window Case | Metal | Fair | Beige |
| 889 | 4.60 | 0.30 | Positive | 2.00 | 1/25/2023 | 22:35:27 | Bldg E | Rm #19 | C | Window Frame | Metal | Intact | Beige |
| 890 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:49:13 | Bldg A | MPR | A | Wall | Plaster | Intact | Beige |
| 891 | -0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:49:37 | Bldg A | MPR | A | Wall | Misc. | Intact | Lt-Blue |
| 892 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:50:00 | Bldg A | MPR | B | Wall | Misc. | Intact | Lt-Blue |
| 893 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:50:32 | Bldg A | MPR | B | Wall | Plaster | Intact | Beige |
| 894 | -0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:50:56 | Bldg A | MPR | C | Wall | Plaster | Intact | Beige |
| 895 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:51:21 | Bldg A | MPR | C | Wall | Misc. | Intact | Gray |
| 896 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:52:22 | Bldg A | MPR | D | Wall | Wood | Intact | Beige |
| 897 | -0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:52:57 | Bldg A | MPR | D | Door Casing | Wood | Fair | Gray |
| 898 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:53:23 | Bldg A | MPR | C | Door Casing | Wood | Fair | Gray |
| 899 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:53:46 | Bldg A | MPR | C | Door Jamb | Wood | Fair | Gray |
| 900 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:54:19 | Bldg A | MPR | C | Door | Wood | Intact | Lt-Blue |

LEAD-BASED PAINT INSPECTION ALL READINGS

Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|-------|------|--------------|-----------|-----------|---------|
| 901 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:55:31 | Bldg A | MPR | A | Door | Wood | Intact | Lt-Blue |
| 902 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:56:06 | Bldg A | MPR | A | Door Casing | Wood | Fair | Gray |
| 903 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:56:59 | Bldg A | MPR | B | Door Casing | Wood | Fair | Gray |
| 904 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 22:57:33 | Bldg A | MPR | B | Door | Wood | Fair | Lt-Blue |
| 905 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:00:06 | Bldg A | Rm M1 | C | Door | Wood | Intact | Gray |
| 906 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:01:03 | Bldg A | Rm M1 | C | Door Casing | Wood | Fair | Beige |
| 907 | -0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:01:44 | Bldg A | Rm M1 | A | Wall | Plaster | Intact | Beige |
| 908 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:02:09 | Bldg A | Rm M1 | B | Wall | Plaster | Intact | Beige |
| 909 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:02:31 | Bldg A | Rm M1 | A | Wall | Plaster | Intact | Beige |
| 910 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:02:58 | Bldg A | Rm M1 | B | Wall | Plaster | Fair | Beige |
| 911 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:03:33 | Bldg A | Rm M1 | | Ceiling | Plaster | Intact | Beige |
| 912 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:04:08 | Bldg A | Rm M2 | | Ceiling | Plaster | Intact | Beige |
| 913 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:04:41 | Bldg A | Rm M2 | C | Window Sill | Wood | Intact | Beige |
| 914 | -0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:05:02 | Bldg A | Rm M2 | C | Window Case | Wood | Intact | Beige |
| 915 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:05:33 | Bldg A | Rm M2 | C | Window Frame | Metal | Intact | Beige |
| 916 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:06:08 | Bldg A | Rm M2 | A | Door Casing | Wood | Fair | Beige |
| 917 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:06:30 | Bldg A | Rm M2 | A | Door Jamb | Wood | Fair | Beige |
| 918 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:06:59 | Bldg A | Rm M2 | A | Door | Wood | Intact | Gray |
| 919 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:09:54 | Bldg A | Rm M3 | A | Door | Wood | Intact | Beige |
| 920 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:10:21 | Bldg A | Rm M3 | A | Door Casing | Metal | Fair | Beige |
| 921 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:10:46 | Bldg A | Rm M3 | C | Door Casing | Metal | Fair | Beige |
| 922 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:11:14 | Bldg A | Rm M3 | C | Door | Metal | Intact | Beige |
| 923 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:11:46 | Bldg A | Rm M3 | C | Wall | Plaster | Intact | Beige |
| 924 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:12:05 | Bldg A | Rm M3 | D | Wall | Plaster | Intact | Beige |
| 925 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:12:23 | Bldg A | Rm M3 | A | Wall | Plaster | Intact | Beige |
| 926 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:13:01 | Bldg A | Rm M3 | A | Baseboard | Wood | Fair | Beige |
| 927 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:13:43 | Bldg A | Rm M3 | D | Baseboard | Wood | Fair | Beige |
| 928 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:14:04 | Bldg A | Rm M3 | C | Baseboard | Wood | Fair | Beige |
| 929 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:17:23 | Bldg A | Rm M4 | A | Baseboard | Wood | Fair | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

**Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|---------|------|-------------|-----------|-----------|-------|
| 930 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:17:50 | Bldg A | Rm M4 | C | Baseboard | Wood | Fair | Beige |
| 931 | -0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:18:13 | Bldg A | Rm M4 | D | Baseboard | Wood | Fair | Beige |
| 932 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:18:58 | Bldg A | Rm M4 | C | Door | Wood | Intact | Gray |
| 933 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:19:25 | Bldg A | Rm M4 | C | Door Casing | Wood | Intact | Beige |
| 934 | 0.60 | 0.20 | Negative | 3.00 | 1/25/2023 | 23:20:42 | Bldg A | Rm M4 | C | Door Jamb | Wood | Intact | Beige |
| 935 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:21:28 | Bldg A | Rm M4 | A | Door Casing | Metal | Fair | Beige |
| 936 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:21:57 | Bldg A | Rm M4 | A | Wall | Plaster | Intact | Beige |
| 937 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:22:18 | Bldg A | Rm M4 | B | Wall | Plaster | Intact | Beige |
| 938 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:22:38 | Bldg A | Rm M4 | C | Wall | Plaster | Intact | Beige |
| 939 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:22:56 | Bldg A | Rm M4 | D | Wall | Plaster | Intact | Beige |
| 940 | 9.90 | 0.30 | Positive | 2.00 | 1/25/2023 | 23:23:52 | Bldg A | Rm M4 | | Hand Rail | Metal | Fair | Beige |
| 941 | 10.40 | 0.30 | Positive | 2.00 | 1/25/2023 | 23:24:57 | Bldg A | Rm M5 | | Hand Rail | Metal | Fair | Beige |
| 942 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:25:35 | Bldg A | Rm M5 | B | Door | Wood | Intact | Beige |
| 943 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:26:04 | Bldg A | Rm M5 | B | Door Casing | Metal | Intact | Beige |
| 944 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:26:35 | Bldg A | Rm M5 | A | Door Casing | Wood | Fair | Beige |
| 945 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:27:13 | Bldg A | Rm M5 | A | Wall | Plaster | Intact | Beige |
| 946 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:27:31 | Bldg A | Rm M5 | C | Wall | Plaster | Intact | Beige |
| 947 | -0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:28:55 | Bldg A | Kitchen | A | Wall | Plaster | Intact | Beige |
| 948 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:29:18 | Bldg A | Kitchen | D | Wall | Plaster | Intact | Beige |
| 949 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:30:05 | Bldg A | Kitchen | C | Wall | Plaster | Intact | Beige |
| 950 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:30:33 | Bldg A | Kitchen | B | Wall | Plaster | Intact | Beige |
| 951 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:31:58 | Bldg A | Kitchen | A | Door | Wood | Fair | Beige |
| 952 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:32:42 | Bldg A | Kitchen | A | Door Casing | Wood | Fair | Beige |
| 953 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:33:13 | Bldg A | Kitchen | A | Door Jamb | Wood | Fair | Gray |
| 954 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:33:49 | Bldg A | Kitchen | B | Door Casing | Wood | Fair | Beige |
| 955 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:34:14 | Bldg A | Kitchen | B | Door | Wood | Fair | Gray |
| 956 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:35:04 | Bldg A | Kitchen | D | Door | Wood | Intact | Beige |
| 957 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:35:59 | Bldg A | Kitchen | D | Door Casing | Metal | Fair | Beige |
| 958 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:38:16 | Bldg A | Kitchen | C | Window Case | Metal | Intact | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

**Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|----------|------|---------------------|-----------|-----------|-------|
| 959 | 5.90 | 0.30 | Positive | 2.00 | 1/25/2023 | 23:39:14 | Bldg A | Kitchen | C | Window Frame | Wood | Intact | Beige |
| 960 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:40:03 | Bldg A | Kitchen | | Ceiling | Plaster | Intact | Beige |
| 961 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:42:41 | Bldg A | Rm K4 | | Ceiling | Plaster | Intact | Beige |
| 962 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:43:24 | Bldg A | Rm K4 | A | Wall | Plaster | Intact | Beige |
| 963 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:43:45 | Bldg A | Rm K4 | B | Wall | Plaster | Intact | Beige |
| 964 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:44:23 | Bldg A | Rm K4 | C | Wall | Plaster | Fair | Beige |
| 965 | 0.30 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:44:44 | Bldg A | Rm K4 | D | Wall | Plaster | Poor | Beige |
| 966 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:45:15 | Bldg A | Rm K4 | A | Door | Wood | Intact | Beige |
| 967 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:45:40 | Bldg A | Rm K4 | A | Door Casing | Wood | Fair | Beige |
| 968 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:46:13 | Bldg A | Rm K4 | A | Door Jamb | Wood | Fair | Beige |
| 969 | 0.70 | 0.20 | Negative | 4.00 | 1/25/2023 | 23:49:08 | Bldg A | Lounge | A | Door Jamb | Wood | Fair | Beige |
| 970 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:49:54 | Bldg A | Lounge | A | Door Casing | Wood | Fair | Beige |
| 971 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:50:27 | Bldg A | Lounge | A | Door | Wood | Intact | Gray |
| 972 | 0.70 | 0.20 | Negative | 4.00 | 1/25/2023 | 23:52:00 | Bldg A | Lounge | B | Door Casing | Wood | Fair | Beige |
| 973 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:52:33 | Bldg A | Lounge | B | Door | Wood | Intact | Gray |
| 974 | 0.00 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:53:08 | Bldg A | Lounge | B | Window Sill | Wood | Intact | Beige |
| 975 | 0.70 | 0.20 | Negative | 5.00 | 1/25/2023 | 23:53:40 | Bldg A | Lounge | B | Column | Wood | Intact | Beige |
| 976 | 0.10 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:54:34 | Bldg A | Lounge | B | Window Sill | Wood | Fair | Beige |
| 977 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:55:16 | Bldg A | Lounge | A | Wall | Plaster | Intact | Beige |
| 978 | 0.50 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:55:38 | Bldg A | Lounge | C | Wall | Plaster | Intact | Beige |
| 979 | 0.40 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:56:07 | Bldg A | Lounge | D | Wall | Plaster | Intact | Gray |
| 980 | 0.20 | 0.30 | Negative | 2.00 | 1/25/2023 | 23:56:41 | Bldg A | Lounge | | Ceiling | Plaster | Intact | Beige |
| 981 | 1.00 | 0.20 | Positive | 5.00 | 1/25/2023 | 23:58:51 | | | | CALIBRATION - BACK | | | |
| 982 | 1.00 | 0.20 | Positive | 5.00 | 1/25/2023 | 23:59:19 | | | | CALIBRATION - BACK | | | |
| 983 | 1.00 | 0.20 | Positive | 5.00 | 1/25/2023 | 23:59:48 | | | | CALIBRATION - BACK | | | |
| 984 | 1.00 | 0.20 | Positive | 5.00 | 1/26/2023 | 15:41:13 | | | | CALIBRATION - FRONT | | | |
| 985 | 0.90 | 0.20 | Negative | 5.00 | 1/26/2023 | 15:41:41 | | | | CALIBRATION - FRONT | | | |
| 986 | 0.90 | 0.20 | Negative | 5.00 | 1/26/2023 | 15:42:08 | | | | CALIBRATION - FRONT | | | |
| 987 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 15:45:33 | Bldg E | Exterior | D | Wall | Stucco | Intact | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

**Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|------|----------|--------|----------|------|-----------|----------|----------|----------|------|-------------|-----------|-----------|-------|
| 988 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 15:47:22 | Bldg E | Exterior | D | Ceiling | Stucco | Intact | Beige |
| 989 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 15:48:21 | Bldg E | Exterior | D | Flashing | Metal | Intact | Blue |
| 990 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 15:48:46 | Bldg E | Exterior | C | Flashing | Metal | Intact | Blue |
| 991 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 15:49:13 | Bldg E | Exterior | C | Ceiling | Stucco | Intact | Beige |
| 992 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 15:49:51 | Bldg E | Exterior | C | Wall | Stucco | Fair | Beige |
| 993 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 15:50:29 | Bldg E | Exterior | C | Door | Wood | Intact | Gray |
| 994 | 0.40 | 0.30 | Negative | 2.00 | 1/26/2023 | 15:50:57 | Bldg E | Exterior | C | Door Casing | Wood | Fair | Gray |
| 995 | 0.60 | 0.30 | Negative | 3.00 | 1/26/2023 | 15:51:55 | Bldg E | Exterior | C | Window Sill | Wood | Intact | Blue |
| 996 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 15:52:27 | Bldg E | Exterior | C | Window Case | Metal | Intact | Blue |
| 997 | 12.90 | 0.30 | Positive | 2.00 | 1/26/2023 | 15:53:14 | Bldg E | Exterior | C | Wall | Metal | Intact | Blue |
| 998 | 7.80 | 0.30 | Positive | 2.00 | 1/26/2023 | 15:54:01 | Bldg E | Exterior | C | Column | Steel | Intact | Blue |
| 999 | 2.40 | 0.30 | Positive | 2.00 | 1/26/2023 | 15:56:31 | Bldg E | Exterior | B | Post | Metal | Fair | Red |
| 1000 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 15:57:09 | Bldg E | Exterior | B | Wall | Stucco | Intact | Gray |
| 1001 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 15:57:51 | Bldg E | Exterior | B | Door Casing | Wood | Fair | Gray |
| 1002 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 15:58:21 | Bldg E | Exterior | B | Ceiling | Wood | Intact | White |
| 1003 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 15:59:37 | Bldg E | Exterior | B | Floor | Concrete | Intact | White |
| 1004 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:00:02 | Bldg E | Exterior | B | Floor | Concrete | Intact | Red |
| 1005 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:01:44 | Bldg E | Exterior | B | Flashing | Metal | Intact | Red |
| 1006 | 10.90 | 0.30 | Positive | 2.00 | 1/26/2023 | 16:02:13 | Bldg E | Exterior | B | Beam | Wood | Intact | Red |
| 1007 | -0.30 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:04:35 | Bldg E | Exterior | A | Ceiling | Stucco | Intact | Beige |
| 1008 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:05:05 | Bldg E | Exterior | A | Wall | Stucco | Fair | Beige |
| 1009 | 0.40 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:05:37 | Bldg E | Exterior | A | Window Case | Metal | Intact | Blue |
| 1010 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:06:01 | Bldg E | Exterior | A | Window Sill | Wood | Intact | Blue |
| 1011 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:06:36 | Bldg E | Exterior | A | Door Casing | Wood | Intact | Blue |
| 1012 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:07:05 | Bldg E | Exterior | A | Door | Wood | Intact | Gray |
| 1013 | 14.70 | 0.30 | Positive | 2.00 | 1/26/2023 | 16:07:51 | Bldg E | Exterior | A | Column | Steel | Intact | Blue |
| 1014 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:08:51 | Bldg E | Exterior | A | Mullions | Metal | Intact | Blue |
| 1015 | 0.60 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:11:26 | Bldg D | Exterior | C | Mullions | Metal | Intact | Blue |
| 1016 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:12:47 | Bldg D | Exterior | C | Window Sill | Wood | Intact | Blue |

LEAD-BASED PAINT INSPECTION ALL READINGS

Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|------|----------|--------|----------|------|-----------|----------|----------|----------|------|-------------|-----------|-----------|-------|
| 1016 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:12:47 | Bldg D | Exterior | C | Window Sill | Wood | Intact | Blue |
| 1017 | 0.30 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:13:32 | Bldg D | Exterior | C | Window Case | Metal | Intact | Blue |
| 1018 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:14:00 | Bldg D | Exterior | C | Wall | Metal | Intact | Blue |
| 1019 | 6.40 | 0.30 | Positive | 2.00 | 1/26/2023 | 16:14:33 | Bldg D | Exterior | C | Column | Steel | Intact | Blue |
| 1020 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:15:04 | Bldg D | Exterior | C | Door | Wood | Intact | Gray |
| 1021 | 0.30 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:15:29 | Bldg D | Exterior | C | Door Casing | Wood | Fair | Gray |
| 1022 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:16:15 | Bldg D | Exterior | C | Wall | Stucco | Intact | Beige |
| 1023 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:16:43 | Bldg D | Exterior | C | Ceiling | Stucco | Intact | Beige |
| 1024 | 0.40 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:17:19 | Bldg D | Exterior | C | Flashing | Metal | Intact | Blue |
| 1025 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:18:09 | Bldg D | Exterior | B | Wall | Stucco | Intact | Gray |
| 1026 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:18:39 | Bldg D | Exterior | B | Ceiling | Wood | Intact | White |
| 1027 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:20:37 | Bldg D | Exterior | D | Ceiling | Stucco | Intact | Beige |
| 1028 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:21:06 | Bldg D | Exterior | D | Flashing | Metal | Intact | Blue |
| 1029 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:21:37 | Bldg D | Exterior | D | Wall | Stucco | Intact | Beige |
| 1030 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:22:37 | Bldg D | Exterior | A | Wall | Stucco | Intact | Beige |
| 1031 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:23:23 | Bldg D | Exterior | A | Window Sill | Wood | Intact | Blue |
| 1032 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:23:52 | Bldg D | Exterior | A | Window Case | Metal | Fair | Blue |
| 1033 | 7.70 | 0.30 | Positive | 2.00 | 1/26/2023 | 16:24:25 | Bldg D | Exterior | A | Column | Steel | Intact | Blue |
| 1034 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:25:03 | Bldg D | Exterior | A | Mullions | Metal | Fair | Blue |
| 1035 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:26:10 | Bldg D | Exterior | A | Door | Wood | Intact | Green |
| 1036 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:26:33 | Bldg D | Exterior | A | Door Casing | Wood | Intact | Blue |
| 1037 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:27:39 | Bldg D | Exterior | A | Wall | Stucco | Fair | Beige |
| 1038 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:28:34 | Bldg D | Exterior | A | Ceiling | Stucco | Intact | Beige |
| 1039 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:31:00 | Bldg C | Exterior | C | Ceiling | Stucco | Intact | Beige |
| 1040 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:31:31 | Bldg C | Exterior | C | Flashing | Metal | Intact | Blue |
| 1041 | 0.40 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:32:06 | Bldg C | Exterior | C | Floor | Concrete | Intact | White |
| 1042 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:32:38 | Bldg C | Exterior | C | Wall | Stucco | Intact | Beige |
| 1043 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:33:12 | Bldg C | Exterior | C | Door Casing | Wood | Fair | Gray |
| 1044 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:33:37 | Bldg C | Exterior | C | Door | Wood | Intact | Gray |

LEAD-BASED PAINT INSPECTION ALL READINGS

Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|------|----------|--------|----------|------|-----------|----------|----------|----------|------|-------------|-----------|-----------|-------|
| 1045 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:35:01 | Bldg C | Exterior | C | Wall | Metal | Intact | Blue |
| 1046 | 0.60 | 0.20 | Negative | 3.00 | 1/26/2023 | 16:35:29 | Bldg C | Exterior | C | Window Sill | Wood | Intact | Blue |
| 1047 | 0.30 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:36:08 | Bldg C | Exterior | C | Window Case | Metal | Intact | Blue |
| 1048 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:37:05 | Bldg C | Exterior | C | Mullions | Metal | Intact | Blue |
| 1049 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:38:11 | Bldg C | Exterior | B | Wall | Stucco | Intact | Gray |
| 1050 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:39:01 | Bldg C | Exterior | B | Ceiling | Wood | Intact | White |
| 1051 | 6.00 | 0.30 | Positive | 2.00 | 1/26/2023 | 16:39:53 | Bldg C | Exterior | B | Post | Metal | Fair | Red |
| 1052 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:41:06 | Bldg C | Exterior | D | Wall | Stucco | Intact | Beige |
| 1053 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:41:37 | Bldg C | Exterior | D | Ceiling | Stucco | Intact | Beige |
| 1054 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:42:09 | Bldg C | Exterior | D | Flashing | Metal | Intact | Blue |
| 1055 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:42:58 | Bldg C | Exterior | A | Wall | Stucco | Intact | Beige |
| 1056 | 0.60 | 0.20 | Negative | 3.00 | 1/26/2023 | 16:43:43 | Bldg C | Exterior | A | Window Sill | Wood | Intact | Blue |
| 1057 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:44:17 | Bldg C | Exterior | A | Window Case | Metal | Intact | Blue |
| 1058 | 0.80 | 0.20 | Negative | 5.00 | 1/26/2023 | 16:44:48 | Bldg C | Exterior | A | Mullions | Metal | Fair | Blue |
| 1059 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:45:45 | Bldg C | Exterior | A | Door | Wood | Intact | Gray |
| 1060 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:46:17 | Bldg C | Exterior | A | Door Casing | Wood | Intact | Blue |
| 1061 | 6.80 | 0.30 | Positive | 2.00 | 1/26/2023 | 16:46:41 | Bldg C | Exterior | A | Column | Steel | Intact | Blue |
| 1062 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:47:30 | Bldg C | Exterior | A | Pipe | Metal | Intact | Beige |
| 1063 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:55:49 | Bldg A | Exterior | C | Wall | Stucco | Intact | Gray |
| 1064 | 0.40 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:56:18 | Bldg A | Exterior | C | Window Sill | Wood | Intact | Blue |
| 1065 | 0.30 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:56:42 | Bldg A | Exterior | C | Window Case | Metal | Intact | Blue |
| 1066 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:57:25 | Bldg A | Exterior | C | Door | Metal | Fair | Gray |
| 1067 | 1.40 | 0.20 | Positive | 3.00 | 1/26/2023 | 16:57:58 | Bldg A | Exterior | C | Door Casing | Wood | Fair | Gray |
| 1068 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:58:54 | Bldg A | Exterior | C | Window Case | Wood | Intact | Blue |
| 1069 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 16:59:50 | Bldg A | Exterior | C | Ceiling | Stucco | Intact | Beige |
| 1070 | 0.40 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:00:19 | Bldg A | Exterior | C | Flashing | Metal | Intact | Blue |
| 1071 | 6.80 | 0.30 | Positive | 2.00 | 1/26/2023 | 17:01:50 | Bldg A | Exterior | B | Post | Metal | Fair | Red |
| 1072 | 6.40 | 0.30 | Positive | 2.00 | 1/26/2023 | 17:02:55 | Bldg A | Exterior | B | Beam | Wood | Fair | Red |
| 1073 | 0.30 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:03:29 | Bldg A | Exterior | B | Flashing | Metal | Intact | Red |

LEAD-BASED PAINT INSPECTION ALL READINGS

**Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|------|----------|--------|----------|------|-----------|----------|----------|----------|------|-------------|-----------|-----------|-------|
| 1074 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:04:14 | Bldg A | Exterior | B | Ceiling | Wood | Fair | White |
| 1075 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:05:08 | Bldg A | Exterior | B | Gutter | Metal | Fair | Red |
| 1076 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:05:53 | Bldg A | Exterior | B | Floor | Concrete | Intact | Blue |
| 1077 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:06:32 | Bldg A | Exterior | B | Wall | Stucco | Intact | Gray |
| 1078 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:07:32 | Bldg A | Exterior | B | Window Case | Wood | Intact | Blue |
| 1079 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:08:05 | Bldg A | Exterior | B | Window Sill | Wood | Fair | Blue |
| 1080 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:08:48 | Bldg A | Exterior | B | Door | Wood | Intact | Gray |
| 1081 | 0.60 | 0.30 | Negative | 3.00 | 1/26/2023 | 17:09:50 | Bldg A | Exterior | B | Column | Metal | Fair | Blue |
| 1082 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:10:41 | Bldg A | Exterior | B | Door | Metal | Intact | Gray |
| 1083 | 0.60 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:11:11 | Bldg A | Exterior | B | Door Casing | Wood | Fair | Gray |
| 1084 | 0.70 | 0.20 | Negative | 4.00 | 1/26/2023 | 17:12:28 | Bldg A | Exterior | A | Door Casing | Wood | Fair | Gray |
| 1085 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:13:02 | Bldg A | Exterior | A | Door | Wood | Fair | Gray |
| 1086 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:14:06 | Bldg A | Exterior | A | Wall | Stucco | Intact | Gray |
| 1087 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:14:27 | Bldg A | Exterior | D | Wall | Stucco | Intact | Gray |
| 1088 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:15:13 | Bldg A | Exterior | D | Door | Wood | Intact | Gray |
| 1089 | 0.80 | 0.20 | Negative | 5.00 | 1/26/2023 | 17:15:35 | Bldg A | Exterior | D | Door Casing | Wood | Fair | Gray |
| 1090 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:16:38 | Bldg A | Exterior | D | Ceiling | Stucco | Intact | Beige |
| 1091 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:19:39 | Bldg B | Exterior | C | Wall | Stucco | Intact | Gray |
| 1092 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:20:07 | Bldg B | Exterior | D | Wall | Stucco | Intact | Gray |
| 1093 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:21:01 | Bldg B | Exterior | B | Wall | Stucco | Intact | Gray |
| 1094 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:21:28 | Bldg B | Exterior | A | Wall | Stucco | Intact | Gray |
| 1095 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:40:00 | Bldg F | Rm #25 | A | Wall | Wood | Intact | Beige |
| 1096 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:40:37 | Bldg F | Rm #25 | B | Wall | Wood | Intact | Tan |
| 1097 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:41:10 | Bldg F | Rm #25 | C | Wall | Wood | Intact | Beige |
| 1098 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:42:23 | Bldg F | Rm #24 | A | Wall | Wood | Intact | Beige |
| 1099 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:42:44 | Bldg F | Rm #24 | B | Wall | Wood | Intact | Beige |
| 1100 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:43:13 | Bldg F | Rm #24 | C | Wall | Wood | Intact | Beige |
| 1101 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:43:38 | Bldg F | Rm #24 | D | Wall | Wood | Intact | Beige |
| 1102 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:44:38 | Bldg F | Rm #23 | D | Wall | Wood | Intact | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|------|----------|--------|----------|------|-----------|----------|-----------|----------|------|-----------|-----------|-----------|-------|
| 1103 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:45:01 | Bldg F | Rm #23 | C | Wall | Wood | Intact | Beige |
| 1104 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:45:42 | Bldg F | Rm #23 | B | Wall | Wood | Fair | Beige |
| 1105 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:46:08 | Bldg F | Rm #23 | A | Wall | Wood | Fair | Beige |
| 1106 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:47:14 | Bldg F | Rm #22 | A | Wall | Wood | Intact | Beige |
| 1107 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:47:37 | Bldg F | Rm #22 | B | Wall | Wood | Intact | Beige |
| 1108 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:47:58 | Bldg F | Rm #22 | C | Wall | Wood | Intact | Beige |
| 1109 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:48:19 | Bldg F | Rm #22 | D | Wall | Wood | Intact | Beige |
| 1110 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:49:28 | Bldg F | Rm #21 | D | Wall | Wood | Intact | Beige |
| 1111 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:50:01 | Bldg F | Rm #21 | A | Wall | Wood | Fair | Beige |
| 1112 | 0.30 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:50:35 | Bldg F | Rm #21 | B | Wall | Wood | Intact | Beige |
| 1113 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:50:55 | Bldg F | Rm #21 | C | Wall | Wood | Intact | Beige |
| 1114 | 1.10 | 0.20 | Positive | 5.00 | 1/26/2023 | 17:53:33 | Bldg F | Exterior | C | Wall | Wood | Intact | Beige |
| 1115 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:54:35 | Bldg F | Exterior | B | Wall | Wood | Fair | Beige |
| 1116 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:55:25 | Bldg F | Exterior | D | Wall | Wood | Fair | Beige |
| 1117 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:55:52 | Bldg F | Exterior | A | Wall | Wood | Intact | Beige |
| 1118 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 17:56:17 | Bldg F | Exterior | A | Wall | Wood | Intact | Beige |
| 1119 | 0.70 | 0.20 | Negative | 4.00 | 1/26/2023 | 17:56:38 | Bldg F | Exterior | A | Wall | Wood | Intact | Beige |
| 1120 | 1.20 | 0.20 | Positive | 5.00 | 1/26/2023 | 17:57:08 | Bldg F | Exterior | A | Wall | Wood | Intact | Beige |
| 1121 | 0.90 | 0.20 | Negative | 5.00 | 1/26/2023 | 17:57:55 | Bldg F | Exterior | A | Wall | Wood | Intact | Beige |
| 1122 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:00:29 | Rms 3 & 4 | Exterior | A | Wall | Stucco | Intact | Gray |
| 1123 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:00:51 | Rms 3 & 4 | Exterior | B | Wall | Stucco | Intact | Gray |
| 1124 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:01:21 | Rms 3 & 4 | Exterior | C | Wall | Stucco | Intact | Gray |
| 1125 | -0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:01:46 | Rms 3 & 4 | Exterior | D | Wall | Stucco | Intact | Gray |
| 1126 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:05:18 | Rm 37 | Exterior | A | Wall | Wood | Intact | Beige |
| 1127 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:05:45 | Rm 37 | Exterior | B | Wall | Wood | Intact | Beige |
| 1128 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:06:11 | Rm 37 | Exterior | C | Wall | Wood | Intact | Beige |
| 1129 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:06:38 | Rm 36 | Exterior | C | Wall | Wood | Intact | Beige |
| 1130 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:07:05 | Rm 26 | Exterior | C | Wall | Wood | Intact | Beige |
| 1131 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:07:29 | Rm 26 | Exterior | D | Wall | Wood | Intact | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

**Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|------|----------|--------|----------|------|-----------|----------|------------|----------|------|-----------|-----------|-----------|--------|
| 1132 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:07:54 | Rm 26 | Exterior | A | Wall | Wood | Intact | Beige |
| 1133 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:08:27 | Rm 36 | Exterior | A | Wall | Wood | Intact | Beige |
| 1134 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:30:44 | Wing 27-30 | Rm 27 | D | Wall | Drywall | Intact | Yellow |
| 1135 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:33:38 | Wing 27-30 | Exterior | A | Wall | Stucco | Intact | Beige |
| 1136 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:33:59 | Wing 27-30 | Exterior | D | Wall | Stucco | Intact | Beige |
| 1137 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:34:50 | Wing 27-30 | Exterior | C | Wall | Stucco | Intact | Beige |
| 1138 | 0.30 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:35:51 | Wing 27-30 | Exterior | B | Wall | Stucco | Intact | Beige |
| 1139 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:39:01 | Wing 31-35 | Exterior | C | Wall | Stucco | Intact | Beige |
| 1140 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:39:46 | Wing 31-35 | Exterior | B | Wall | Stucco | Intact | Beige |
| 1141 | 0.30 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:40:33 | Wing 31-35 | Exterior | D | Wall | Stucco | Intact | Beige |
| 1142 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:41:01 | Wing 31-35 | Exterior | A | Wall | Stucco | Intact | Beige |
| 1143 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:51:15 | Rms T3-T5 | Exterior | A | Wall | Wood | Intact | Beige |
| 1144 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:51:42 | Rms T3-T5 | Exterior | D | Wall | Wood | Intact | Beige |
| 1145 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:52:09 | Rms T3-T5 | Exterior | B | Wall | Wood | Intact | Beige |
| 1146 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:52:36 | Rms T3-T5 | Exterior | C | Wall | Wood | Intact | Beige |
| 1147 | 0.80 | 0.20 | Negative | 5.00 | 1/26/2023 | 18:54:09 | Rm T2 | Exterior | C | Wall | Wood | Poor | Beige |
| 1148 | 1.20 | 0.20 | Positive | 5.00 | 1/26/2023 | 18:54:51 | Rm T2 | Exterior | B | Wall | Wood | Fair | Beige |
| 1149 | 1.10 | 0.20 | Positive | 5.00 | 1/26/2023 | 18:56:06 | Rm T2 | Exterior | A | Wall | Wood | Fair | Beige |
| 1150 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:56:54 | Rm T2 | Exterior | D | Wall | Wood | Fair | Beige |
| 1151 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:57:58 | Rm T2 | Rm T2 | C | Wall | Wood | Fair | Beige |
| 1152 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:58:18 | Rm T2 | Rm T2 | D | Wall | Wood | Fair | Beige |
| 1153 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:58:41 | Rm T2 | Rm T2 | A | Wall | Wood | Fair | Beige |
| 1154 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 18:59:07 | Rm T2 | Rm T2 | B | Wall | Wood | Intact | Beige |
| 1155 | 0.30 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:07:53 | Rm T1 | Rm T1 | C | Wall | Wood | Intact | Beige |
| 1156 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:08:17 | Rm T1 | Rm T1 | D | Wall | Wood | Intact | Beige |
| 1157 | 0.30 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:09:50 | Rm T1 | Rm T1 | A | Wall | Wood | Intact | Beige |
| 1158 | 1.10 | 0.20 | Positive | 5.00 | 1/26/2023 | 19:11:01 | Rm T1 | Exterior | C | Wall | Wood | Fair | Beige |
| 1159 | 1.00 | 0.20 | Positive | 5.00 | 1/26/2023 | 19:11:36 | Rm T1 | Exterior | B | Wall | Wood | Fair | Beige |
| 1160 | 1.30 | 0.20 | Positive | 5.00 | 1/26/2023 | 19:12:14 | Rm T1 | Exterior | A | Wall | Wood | Fair | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

**Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|------|----------|--------|----------|------|-----------|----------|---------------|---------------|------|-----------|--------------|-----------|--------|
| 1161 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:14:34 | Central Plant | Exterior | C | Wall | Cinderblock | Fair | Beige |
| 1162 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:15:16 | Central Plant | Exterior | B | Wall | Cinderblock | Fair | Blue |
| 1163 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:16:21 | Central Plant | Exterior | A | Wall | Wood | Fair | Brown |
| 1164 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:17:27 | Central Plant | Central Plant | A | Wall | Wood | Fair | Brown |
| 1165 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:23:50 | Bldg B | Rm A1 | A | Wall | Plaster | Fair | Beige |
| 1166 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:24:31 | Bldg B | Rm A1 | D | Wall | Wood | Intact | Beige |
| 1167 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:24:57 | Bldg B | Rm A1 | C | Wall | Wood | Intact | Gray |
| 1168 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:25:54 | Bldg B | Rm A2 | A | Wall | Wood | Intact | Beige |
| 1169 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:26:13 | Bldg B | Rm A2 | B | Wall | Wood | Intact | Beige |
| 1170 | 0.80 | 0.20 | Negative | 5.00 | 1/26/2023 | 19:26:38 | Bldg B | Rm A2 | C | Wall | Wood | Intact | Gray |
| 1171 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:27:15 | Bldg B | Rm A2 | D | Wall | Wood | Intact | Beige |
| 1172 | 0.40 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:28:40 | Bldg B | Rm A3 | A | Wall | Plaster | Intact | Beige |
| 1173 | 0.30 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:29:01 | Bldg B | Rm A3 | C | Wall | Plaster | Intact | Beige |
| 1174 | 0.30 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:29:19 | Bldg B | Rm A3 | D | Wall | Plaster | Intact | Beige |
| 1175 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:31:58 | Bldg B | Rm A5 | D | Wall | Plaster | Intact | Beige |
| 1176 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:32:16 | Bldg B | Rm A5 | B | Wall | Plaster | Intact | Beige |
| 1177 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:32:34 | Bldg B | Rm A5 | C | Wall | Plaster | Intact | Beige |
| 1178 | 17.00 | 0.30 | Positive | 2.00 | 1/26/2023 | 19:33:01 | Bldg B | Rm A5 | A | Wall | Ceramic Tile | Intact | Yellow |
| 1179 | 14.40 | 0.30 | Positive | 2.00 | 1/26/2023 | 19:33:19 | Bldg B | Rm A5 | C | Wall | Ceramic Tile | Intact | Yellow |
| 1180 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:34:57 | Bldg B | Rm A6 | D | Wall | Wood | Intact | Beige |
| 1181 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:35:15 | Bldg B | Rm A6 | C | Wall | Wood | Intact | Beige |
| 1182 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:35:33 | Bldg B | Rm A6 | B | Wall | Wood | Intact | Beige |
| 1183 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:36:40 | Bldg B | Rm A7 | A | Wall | Plaster | Intact | Beige |
| 1184 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:36:59 | Bldg B | Rm A7 | C | Wall | Plaster | Intact | Beige |
| 1185 | 0.40 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:37:18 | Bldg B | Rm A7 | B | Wall | Plaster | Intact | Beige |
| 1186 | 8.20 | 0.30 | Positive | 2.00 | 1/26/2023 | 19:37:47 | Bldg B | Rm A7 | C | Wall | Ceramic Tile | Intact | Beige |
| 1187 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:38:54 | Bldg B | Rm A8 | D | Wall | Wood | Intact | Beige |
| 1188 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:39:19 | Bldg B | Rm A8 | A | Wall | Wood | Intact | Beige |
| 1189 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:40:25 | Bldg B | Rm A8 | C | Wall | Wood | Intact | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

**Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|------|----------|--------|----------|------|-----------|----------|----------|---------|------|-----------|--------------|-----------|--------|
| 1190 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:41:09 | Bldg B | Rm A9 | B | Wall | Wood | Fair | Beige |
| 1191 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:41:45 | Bldg B | Rm A9 | D | Wall | Wood | Intact | Beige |
| 1192 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:42:58 | Bldg B | Rm A10 | D | Wall | Wood | Intact | Beige |
| 1193 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:43:29 | Bldg B | Rm A10 | C | Wall | Wood | Fair | Beige |
| 1194 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:43:56 | Bldg B | Rm A10 | B | Wall | Wood | Fair | Beige |
| 1195 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:46:00 | Bldg B | Rm A11 | C | Wall | Wood | Intact | Beige |
| 1196 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:46:22 | Bldg B | Rm A11 | D | Wall | Wood | Intact | Beige |
| 1197 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:49:28 | Bldg B | Elec Rm | C | Wall | Plaster | Intact | Beige |
| 1198 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:49:49 | Bldg B | Elec Rm | B | Wall | Plaster | Intact | Beige |
| 1199 | 0.40 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:50:15 | Bldg B | Elec Rm | D | Wall | Plaster | Intact | Beige |
| 1200 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:52:29 | Bldg B | Rm 2 | A | Wall | Wood | Intact | Beige |
| 1201 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:53:21 | Bldg B | Rm 2 | B | Wall | Wood | Intact | Beige |
| 1202 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:53:41 | Bldg B | Rm 2 | C | Wall | Wood | Intact | Beige |
| 1203 | 0.30 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:54:52 | Bldg B | Rm 2.1 | A | Wall | Plaster | Intact | Beige |
| 1204 | 0.40 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:55:11 | Bldg B | Rm 2.1 | C | Wall | Plaster | Intact | Beige |
| 1205 | 15.70 | 0.30 | Positive | 2.00 | 1/26/2023 | 19:55:47 | Bldg B | Rm 2.1 | D | Wall | Ceramic Tile | Intact | Yellow |
| 1206 | 15.40 | 0.30 | Positive | 2.00 | 1/26/2023 | 19:56:10 | Bldg B | Rm 2.1 | B | Wall | Ceramic Tile | Intact | Yellow |
| 1207 | 16.40 | 0.30 | Positive | 2.00 | 1/26/2023 | 19:56:48 | Bldg B | Rm 2.2 | B | Wall | Ceramic Tile | Intact | Yellow |
| 1208 | 0.40 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:57:30 | Bldg B | Rm 2.2 | B | Wall | Plaster | Intact | Beige |
| 1209 | 0.40 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:57:53 | Bldg B | Rm 2.2 | C | Wall | Plaster | Intact | Beige |
| 1210 | -0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 19:59:53 | Bldg B | Rm 1.2 | D | Wall | Plaster | Intact | Beige |
| 1211 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 20:00:11 | Bldg B | Rm 1.2 | B | Wall | Plaster | Intact | Beige |
| 1212 | 15.30 | 0.30 | Positive | 2.00 | 1/26/2023 | 20:00:43 | Bldg B | Rm 1.2 | C | Wall | Ceramic Tile | Intact | Yellow |
| 1213 | 16.20 | 0.30 | Positive | 2.00 | 1/26/2023 | 20:01:47 | Bldg B | Rm 1.1 | B | Wall | Ceramic Tile | Intact | Yellow |
| 1214 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 20:02:19 | Bldg B | Rm 1.1 | A | Wall | Plaster | Intact | Beige |
| 1215 | 0.30 | 0.30 | Negative | 2.00 | 1/26/2023 | 20:02:46 | Bldg B | Rm 1.1 | D | Wall | Plaster | Intact | Beige |
| 1216 | 0.40 | 0.30 | Negative | 2.00 | 1/26/2023 | 20:03:02 | Bldg B | Rm 1.1 | D | Wall | Plaster | Intact | Beige |
| 1217 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 20:03:42 | Bldg B | Rm 1 | D | Wall | Wood | Fair | Beige |
| 1218 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 20:04:14 | Bldg B | Rm 1 | C | Wall | Wood | Intact | Beige |

LEAD-BASED PAINT INSPECTION ALL READINGS

**Site: Munsey Elementary School
3801 Brave Ave.
Bakersfield, CA**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|------|----------|--------|----------|------|-----------|----------|----------|------------|------|--------------------|--------------|-----------|--------|
| 1219 | 0.00 | 0.30 | Negative | 2.00 | 1/26/2023 | 20:04:41 | Bldg B | Rm 1 | B | Wall | Wood | Intact | Beige |
| 1220 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 20:05:53 | Bldg B | Teacher Rm | A | Wall | Wood | Intact | Beige |
| 1221 | 0.20 | 0.30 | Negative | 2.00 | 1/26/2023 | 20:06:13 | Bldg B | Teacher Rm | D | Wall | Wood | Intact | Beige |
| 1222 | 0.10 | 0.30 | Negative | 2.00 | 1/26/2023 | 20:06:34 | Bldg B | Teacher Rm | C | Wall | Wood | Intact | Beige |
| 1223 | 0.50 | 0.30 | Negative | 2.00 | 1/26/2023 | 20:07:18 | Bldg B | Teacher RR | A | Wall | Plaster | Intact | Beige |
| 1224 | 0.40 | 0.30 | Negative | 2.00 | 1/26/2023 | 20:07:35 | Bldg B | Teacher RR | C | Wall | Plaster | Intact | Beige |
| 1225 | 17.40 | 0.30 | Positive | 2.00 | 1/26/2023 | 20:08:04 | Bldg B | Teacher RR | B | Wall | Ceramic Tile | Intact | Yellow |
| 1226 | 1.00 | 0.20 | Positive | 5.00 | 1/26/2023 | 20:16:26 | | | | CALIBRATION - BACK | | | |
| 1227 | 1.00 | 0.20 | Positive | 5.00 | 1/26/2023 | 20:16:54 | | | | CALIBRATION - BACK | | | |
| 1228 | 1.00 | 0.20 | Positive | 5.00 | 1/26/2023 | 20:17:55 | | | | CALIBRATION - BACK | | | |

* Indications as to Positive or Negative are based on comparison to 1.0 mg/cm².
Cal/OSHA regulates operations which disturb lead in any detectable amount.
Refer to the enclosed Cal/OSHA Regulation 8 CCR 1532.1 for requirements.

Appendix D

XRF Results for Lead Positive Readings in Excess of 1.0 mg/cm²

LEAD-BASED PAINT INSPECTION POSITIVE RESULTS

**Site: Munsey Elementary
3801 Brave Ave.
Bakersfield, California**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|----------|------|--------------|--------------|-----------|--------|
| 528 | 1.20 | 0.20 | Positive | 5.00 | 1/25/2023 | 17:42:20 | Bldg C | Room #5 | C | Wall | Misc. | Intact | Beige |
| 534 | 5.10 | 0.30 | Positive | 2.00 | 1/25/2023 | 17:50:31 | Bldg C | Room #5 | A | Window Frame | Metal | Intact | Beige |
| 535 | 12.20 | 0.30 | Positive | 2.00 | 1/25/2023 | 17:51:06 | Bldg C | Room #5 | A | Column | Steel | Intact | Beige |
| 536 | 5.70 | 0.30 | Positive | 2.00 | 1/25/2023 | 17:51:32 | Bldg C | Room #5 | C | Column | Steel | Intact | Beige |
| 537 | 3.90 | 0.30 | Positive | 2.00 | 1/25/2023 | 17:52:05 | Bldg C | Room #5 | C | Window Frame | Metal | Intact | Beige |
| 552 | 15.50 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:04:11 | Bldg C | Boy's RR | A | Wall | Ceramic Tile | Intact | Yellow |
| 553 | 14.70 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:04:28 | Bldg C | Boy's RR | C | Wall | Ceramic Tile | Intact | Yellow |
| 557 | 1.30 | 0.20 | Positive | 5.00 | 1/25/2023 | 18:10:58 | Bldg C | Room #6 | B | Wall | Misc. | Intact | Beige |
| 558 | 1.30 | 0.20 | Positive | 4.00 | 1/25/2023 | 18:11:33 | Bldg C | Room #6 | C | Wall | Misc. | Intact | Beige |
| 564 | 4.80 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:14:46 | Bldg C | Room #6 | A | Window Frame | Metal | Intact | Beige |
| 565 | 9.80 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:15:16 | Bldg C | Room #6 | A | Column | Steel | Intact | Beige |
| 566 | 5.70 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:15:47 | Bldg C | Room #6 | C | Column | Steel | Intact | Beige |
| 573 | 7.80 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:19:25 | Bldg C | Room #6 | C | Window Frame | Metal | Intact | Beige |
| 597 | 1.40 | 0.20 | Positive | 3.00 | 1/25/2023 | 18:37:53 | Bldg C | Room #7 | C | Wall | Misc. | Intact | Beige |
| 598 | 1.30 | 0.20 | Positive | 5.00 | 1/25/2023 | 18:38:45 | Bldg C | Room #7 | B | Wall | Misc. | Intact | Beige |
| 599 | 5.40 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:39:31 | Bldg C | Room #7 | C | Window Frame | Metal | Intact | Beige |
| 602 | 7.20 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:41:10 | Bldg C | Room #7 | C | Column | Steel | Intact | Beige |
| 611 | 4.70 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:46:17 | Bldg C | Room #7 | A | Window Frame | Metal | Intact | Beige |
| 613 | 19.50 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:47:07 | Bldg C | Room #7 | A | Column | Steel | Intact | Beige |
| 619 | 4.60 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:52:12 | Bldg C | Room #8 | A | Window Frame | Metal | Intact | Beige |
| 621 | 10.00 | 0.30 | Positive | 2.00 | 1/25/2023 | 18:52:56 | Bldg C | Room #8 | A | Column | Steel | Intact | Beige |
| 624 | 1.40 | 0.20 | Positive | 3.00 | 1/25/2023 | 18:55:39 | Bldg C | Room #8 | C | Wall | Misc. | Intact | Beige |
| 630 | 1.40 | 0.20 | Positive | 3.00 | 1/25/2023 | 19:00:22 | Bldg C | Room #9 | C | Wall | Misc. | Intact | Beige |
| 631 | 1.30 | 0.20 | Positive | 5.00 | 1/25/2023 | 19:00:48 | Bldg C | Room #9 | B | Wall | Misc. | Intact | Beige |
| 634 | 1.10 | 0.20 | Positive | 5.00 | 1/25/2023 | 19:02:19 | Bldg C | Room #9 | C | Window Sill | Wood | Fair | Beige |
| 635 | 5.10 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:03:01 | Bldg C | Room #9 | C | Window Frame | Metal | Intact | Beige |
| 638 | 5.60 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:04:15 | Bldg C | Room #9 | C | Column | Steel | Intact | Beige |
| 639 | 12.90 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:04:40 | Bldg C | Room #9 | A | Column | Steel | Intact | Beige |
| 641 | 2.90 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:05:46 | Bldg C | Room #9 | A | Window Frame | Metal | Intact | Beige |
| 645 | 4.60 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:13:40 | Bldg D | Room #14 | A | Window Frame | Metal | Intact | Beige |

LEAD-BASED PAINT INSPECTION POSITIVE RESULTS

**Site: Munsey Elementary
3801 Brave Ave.
Bakersfield, California**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|-----|----------|--------|----------|------|-----------|----------|----------|-----------|------|--------------|--------------|-----------|--------|
| 650 | 8.80 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:16:00 | Bldg D | Room #14 | A | Column | Steel | Intact | Beige |
| 651 | 9.00 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:16:23 | Bldg D | Room #14 | C | Column | Steel | Intact | Beige |
| 653 | 4.30 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:17:13 | Bldg D | Room #14 | C | Window Frame | Metal | Intact | Beige |
| 660 | 1.40 | 0.20 | Positive | 3.00 | 1/25/2023 | 19:20:55 | Bldg D | Room #14 | C | Wall | Misc. | Intact | Beige |
| 663 | 1.30 | 0.20 | Positive | 4.00 | 1/25/2023 | 19:24:41 | Bldg D | Room #13 | C | Wall | Misc. | Intact | Beige |
| 670 | 7.30 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:28:05 | Bldg D | Room #13 | C | Column | Steel | Intact | Beige |
| 671 | 9.00 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:28:29 | Bldg D | Room #13 | A | Column | Steel | Intact | Beige |
| 672 | 6.20 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:29:01 | Bldg D | Room #13 | A | Window Frame | Metal | Intact | Beige |
| 678 | 1.00 | 0.20 | Positive | 5.00 | 1/25/2023 | 19:32:22 | Bldg D | Room #13 | A | Pipe | Metal | Intact | Beige |
| 683 | 4.80 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:36:20 | Bldg D | Room #12 | A | Window Frame | Metal | Intact | Beige |
| 693 | 4.10 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:41:33 | Bldg D | Room #12 | C | Window Frame | Metal | Intact | Beige |
| 694 | 5.80 | 0.30 | Positive | 2.00 | 1/25/2023 | 19:41:59 | Bldg D | Room #12 | C | Column | Steel | Intact | Beige |
| 695 | 1.30 | 0.20 | Positive | 5.00 | 1/25/2023 | 19:42:42 | Bldg D | Room #12 | C | Wall | Misc. | Intact | Beige |
| 698 | 1.10 | 0.20 | Positive | 5.00 | 1/25/2023 | 19:44:09 | Bldg D | Room #12 | B | Wall | Misc. | Intact | Beige |
| 708 | 8.40 | 0.30 | Positive | 2.00 | 1/25/2023 | 20:21:03 | Bldg D | Rm #11B | C | Window Frame | Metal | Intact | Beige |
| 726 | 3.00 | 0.30 | Positive | 2.00 | 1/25/2023 | 20:30:36 | Bldg D | Rm #11B.1 | A | Window Frame | Metal | Intact | Beige |
| 728 | 6.90 | 0.30 | Positive | 2.00 | 1/25/2023 | 20:31:34 | Bldg D | Rm #11B.1 | A | Window Case | Wood | Intact | Beige |
| 749 | 7.50 | 0.30 | Positive | 2.00 | 1/25/2023 | 20:45:20 | Bldg D | Room #11 | A | Column | Steel | Intact | Beige |
| 750 | 4.50 | 0.30 | Positive | 2.00 | 1/25/2023 | 20:45:45 | Bldg D | Room #11 | A | Window Frame | Metal | Intact | Beige |
| 757 | 1.10 | 0.20 | Positive | 5.00 | 1/25/2023 | 20:49:37 | Bldg D | Room #11 | A | Pipe | Metal | Intact | Beige |
| 770 | 5.20 | 0.30 | Positive | 2.00 | 1/25/2023 | 20:59:11 | Bldg D | Room #10 | C | Window Frame | Metal | Intact | Beige |
| 771 | 4.50 | 0.30 | Positive | 2.00 | 1/25/2023 | 20:59:42 | Bldg D | Room #10 | C | Column | Steel | Intact | Beige |
| 776 | 5.10 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:04:16 | Bldg D | Girl's RR | C | Window Frame | Metal | Intact | Beige |
| 783 | 15.50 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:07:49 | Bldg D | Girl's RR | A | Wall | Ceramic Tile | Intact | Yellow |
| 784 | 16.20 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:08:07 | Bldg D | Girl's RR | C | Wall | Ceramic Tile | Intact | Yellow |
| 790 | 15.90 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:27:07 | Bldg E | Boys RR | A | Wall | Ceramic Tile | Intact | Yellow |
| 791 | 16.40 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:27:27 | Bldg E | Boys RR | C | Wall | Ceramic Tile | Intact | Yellow |
| 798 | 5.30 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:30:44 | Bldg E | Boys RR | A | Window Frame | Metal | Intact | Beige |
| 819 | 11.80 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:45:34 | Bldg E | Room #15 | A | Column | Steel | Intact | Beige |
| 820 | 5.80 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:46:01 | Bldg E | Room #15 | A | Window Frame | Metal | Intact | Beige |

LEAD-BASED PAINT INSPECTION POSITIVE RESULTS

**Site: Munsey Elementary
3801 Brave Ave.
Bakersfield, California**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|------|----------|--------|----------|------|-----------|----------|----------|----------|------|--------------|-----------|-----------|-------|
| 821 | 8.50 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:46:42 | Bldg E | Room #15 | C | Window Frame | Metal | Intact | Beige |
| 824 | 9.20 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:48:25 | Bldg E | Room #15 | C | Column | Steel | Intact | Beige |
| 833 | 4.10 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:56:05 | Bldg E | Rm #16 | A | Window Frame | Metal | Intact | Beige |
| 834 | 9.30 | 0.30 | Positive | 2.00 | 1/25/2023 | 21:56:37 | Bldg E | Rm #16 | A | Column | Steel | Intact | Beige |
| 849 | 4.60 | 0.30 | Positive | 2.00 | 1/25/2023 | 22:07:57 | Bldg E | Rm #16B | C | Window Frame | Metal | Intact | Green |
| 869 | 3.60 | 0.30 | Positive | 2.00 | 1/25/2023 | 22:21:10 | Bldg E | Rm #17 | C | Window Frame | Metal | Intact | Beige |
| 870 | 7.50 | 0.30 | Positive | 2.00 | 1/25/2023 | 22:21:46 | Bldg E | Rm #17 | C | Column | Steel | Intact | Beige |
| 874 | 4.40 | 0.30 | Positive | 2.00 | 1/25/2023 | 22:25:55 | Bldg E | Rm #18 | A | Window Frame | Metal | Intact | Beige |
| 876 | 11.00 | 0.30 | Positive | 2.00 | 1/25/2023 | 22:26:51 | Bldg E | Rm #18 | A | Column | Steel | Intact | Beige |
| 889 | 4.60 | 0.30 | Positive | 2.00 | 1/25/2023 | 22:35:27 | Bldg E | Rm #19 | C | Window Frame | Metal | Intact | Beige |
| 940 | 9.90 | 0.30 | Positive | 2.00 | 1/25/2023 | 23:23:52 | Bldg A | Rm M4 | | Hand Rail | Metal | Fair | Beige |
| 941 | 10.40 | 0.30 | Positive | 2.00 | 1/25/2023 | 23:24:57 | Bldg A | Rm M5 | | Hand Rail | Metal | Fair | Beige |
| 959 | 5.90 | 0.30 | Positive | 2.00 | 1/25/2023 | 23:39:14 | Bldg A | Kitchen | C | Window Frame | Wood | Intact | Beige |
| 997 | 12.90 | 0.30 | Positive | 2.00 | 1/26/2023 | 15:53:14 | Bldg E | Exterior | C | Wall | Metal | Intact | Blue |
| 998 | 7.80 | 0.30 | Positive | 2.00 | 1/26/2023 | 15:54:01 | Bldg E | Exterior | C | Column | Steel | Intact | Blue |
| 999 | 2.40 | 0.30 | Positive | 2.00 | 1/26/2023 | 15:56:31 | Bldg E | Exterior | B | Post | Metal | Fair | Red |
| 1006 | 10.90 | 0.30 | Positive | 2.00 | 1/26/2023 | 16:02:13 | Bldg E | Exterior | B | Beam | Wood | Intact | Red |
| 1013 | 14.70 | 0.30 | Positive | 2.00 | 1/26/2023 | 16:07:51 | Bldg E | Exterior | A | Column | Steel | Intact | Blue |
| 1019 | 6.40 | 0.30 | Positive | 2.00 | 1/26/2023 | 16:14:33 | Bldg D | Exterior | C | Column | Steel | Intact | Blue |
| 1033 | 7.70 | 0.30 | Positive | 2.00 | 1/26/2023 | 16:24:25 | Bldg D | Exterior | A | Column | Steel | Intact | Blue |
| 1051 | 6.00 | 0.30 | Positive | 2.00 | 1/26/2023 | 16:39:53 | Bldg C | Exterior | B | Post | Metal | Fair | Red |
| 1061 | 6.80 | 0.30 | Positive | 2.00 | 1/26/2023 | 16:46:41 | Bldg C | Exterior | A | Column | Steel | Intact | Blue |
| 1067 | 1.40 | 0.20 | Positive | 3.00 | 1/26/2023 | 16:57:58 | Bldg A | Exterior | C | Door Casing | Wood | Fair | Gray |
| 1071 | 6.80 | 0.30 | Positive | 2.00 | 1/26/2023 | 17:01:50 | Bldg A | Exterior | B | Post | Metal | Fair | Red |
| 1072 | 6.40 | 0.30 | Positive | 2.00 | 1/26/2023 | 17:02:55 | Bldg A | Exterior | B | Beam | Wood | Fair | Red |
| 1114 | 1.10 | 0.20 | Positive | 5.00 | 1/26/2023 | 17:53:33 | Bldg F | Exterior | C | Wall | Wood | Intact | Beige |
| 1120 | 1.20 | 0.20 | Positive | 5.00 | 1/26/2023 | 17:57:08 | Bldg F | Exterior | A | Wall | Wood | Intact | Beige |
| 1148 | 1.20 | 0.20 | Positive | 5.00 | 1/26/2023 | 18:54:51 | Rm T2 | Exterior | B | Wall | Wood | Fair | Beige |
| 1149 | 1.10 | 0.20 | Positive | 5.00 | 1/26/2023 | 18:56:06 | Rm T2 | Exterior | A | Wall | Wood | Fair | Beige |
| 1158 | 1.10 | 0.20 | Positive | 5.00 | 1/26/2023 | 19:11:01 | Rm T1 | Exterior | C | Wall | Wood | Fair | Beige |

LEAD-BASED PAINT INSPECTION POSITIVE RESULTS

**Site: Munsey Elementary
3801 Brave Ave.
Bakersfield, California**

Project No. 02854-22-001

Prepared for: Bakersfield City School District

Date: January 25 & 26, 2023

| No. | Lead Lvl | ± Prec | Results | Sec | Date | Time | Building | Room | Side | Component | Substrate | Condition | Color |
|------|----------|--------|----------|------|-----------|----------|----------|------------|------|-----------|--------------|-----------|--------|
| 1159 | 1.00 | 0.20 | Positive | 5.00 | 1/26/2023 | 19:11:36 | Rm T1 | Exterior | B | Wall | Wood | Fair | Beige |
| 1160 | 1.30 | 0.20 | Positive | 5.00 | 1/26/2023 | 19:12:14 | Rm T1 | Exterior | A | Wall | Wood | Fair | Beige |
| 1178 | 17.00 | 0.30 | Positive | 2.00 | 1/26/2023 | 19:33:01 | Bldg B | Rm A5 | A | Wall | Ceramic Tile | Intact | Yellow |
| 1179 | 14.40 | 0.30 | Positive | 2.00 | 1/26/2023 | 19:33:19 | Bldg B | Rm A5 | C | Wall | Ceramic Tile | Intact | Yellow |
| 1186 | 8.20 | 0.30 | Positive | 2.00 | 1/26/2023 | 19:37:47 | Bldg B | Rm A7 | C | Wall | Ceramic Tile | Intact | Beige |
| 1205 | 15.70 | 0.30 | Positive | 2.00 | 1/26/2023 | 19:55:47 | Bldg B | Rm 2.1 | D | Wall | Ceramic Tile | Intact | Yellow |
| 1206 | 15.40 | 0.30 | Positive | 2.00 | 1/26/2023 | 19:56:10 | Bldg B | Rm 2.1 | B | Wall | Ceramic Tile | Intact | Yellow |
| 1207 | 16.40 | 0.30 | Positive | 2.00 | 1/26/2023 | 19:56:48 | Bldg B | Rm 2.2 | B | Wall | Ceramic Tile | Intact | Yellow |
| 1212 | 15.30 | 0.30 | Positive | 2.00 | 1/26/2023 | 20:00:43 | Bldg B | Rm 1.2 | C | Wall | Ceramic Tile | Intact | Yellow |
| 1213 | 16.20 | 0.30 | Positive | 2.00 | 1/26/2023 | 20:01:47 | Bldg B | Rm 1.1 | B | Wall | Ceramic Tile | Intact | Yellow |
| 1225 | 17.40 | 0.30 | Positive | 2.00 | 1/26/2023 | 20:08:04 | Bldg B | Teacher RR | B | Wall | Ceramic Tile | Intact | Yellow |

* Indications as to Positive or Negative are based on comparison to 1.0 mg/cm².
Cal/OSHA regulates operations which disturb lead in any detectable amount.
Refer to the enclosed Cal/OSHA Regulation 8 CCR 1532.1 for requirements.

Appendix E

Calibration Check Test Results

PROVOST & PRITCHARD CONSULTING

455 W. Fir Avenue
Clovis, California 93611
(559) 449-2700 - Office

PROJECT NO. 02854-22-001

DATE 1/25 & 26/2023

CALIBRATION CHECK TEST RESULTS

TBA FORM #7

| | |
|--------------------|--|
| Address / Unit No. | <u>Munsey Elementary School</u> |
| | <u>3801 Brave Ave.</u> |
| | <u>Bakersfield, California</u> |
| Name of Inspector | <u>Trevor Brooks</u> |
| Device | <u>Viken Detection Spectrum Analyzer</u> |
| XRF Serial No. | <u>1029</u> |

Calibration Check Tolerance Used 0.8 - 1.2

First Calibration Check

| Calibration Acceptable Range: 0.80 - 1.20 µg/cm ² | | | First Average | Result |
|--|----------------|---------------|---------------|-------------|
| First Reading | Second Reading | Third Reading | | |
| 1.00 | 1.00 | 1.00 | 1.00 | Pass |

Second Calibration Check

| Calibration Acceptable Range: 0.80 - 1.20 µg/cm ² | | | First Average | Result |
|--|----------------|---------------|---------------|-------------|
| First Reading | Second Reading | Third Reading | | |
| 1.00 | 1.00 | 1.00 | 1.00 | Pass |

Third Calibration Check

| Calibration Acceptable Range: 0.80 - 1.20 µg/cm ² | | | First Average | Result |
|--|----------------|---------------|---------------|-------------|
| First Reading | Second Reading | Third Reading | | |
| 1.00 | 0.90 | 0.90 | 0.93 | Pass |

Fourth Calibration Check

| Calibration Acceptable Range: 0.80 - 1.20 µg/cm ² | | | First Average | Result |
|--|----------------|---------------|---------------|-------------|
| First Reading | Second Reading | Third Reading | | |
| 1.00 | 1.00 | 1.00 | 1.00 | Pass |

* If the average of the three (3) Calibration readings is outside the specified range, consult the manufacturer's recommendations to bring the instrument back into control. Retest all testing combinations tested since the last successful Calibration Check test.

Appendix F

Lead Hazard Evaluation Form (8552)

LEAD HAZARD EVALUATION REPORT

Section 1 — Date of Lead Hazard Evaluation 1/25/23 - 1/26/23

Section 2 — Type of Lead Hazard Evaluation (Check one box only)

Lead Inspection Risk assessment Clearance Inspection Other (specify) _____

Section 3 — Structure Where Lead Hazard Evaluation Was Conducted

| | | | | |
|---|---|----------------------------|--|--------------------------|
| Address [number, street, apartment (if applicable)] 3801 Brave Avenue | | City Bakersfield | County Kern | Zip Code 93304 |
| Construction date (year) of structure Various | Type of structure <input type="checkbox"/> Multi-unit building <input checked="" type="checkbox"/> School or daycare <input type="checkbox"/> Single family dwelling <input type="checkbox"/> Other _____ | | Children living in structure? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Don't Know | |


Section 4 — Owner of Structure (if business/agency, list contact person)

| | | | | |
|--|--|---|--------------------|--------------------------|
| Name Bakersfield City School District | | Telephone number 661-631-4600 | | |
| Address [number, street, apartment (if applicable)] 130 Baker Street | | City Bakersfield | State CA | Zip Code 93305 |

Section 5 — Results of Lead Hazard Evaluation (check all that apply)

No lead-based paint detected Intact lead-based paint detected Deteriorated lead-based paint detected
 No lead hazards detected Lead-contaminated dust found Lead-contaminated soil found Other _____

Section 6 — Individual Conducting Lead Hazard Evaluation

| | | | | |
|--|---|---|------------------------|--------------------------|
| Name Trevor Brooks | | Telephone number (559) 298-9135 | | |
| Address [number, street, apartment (if applicable)] 613 Harvard Avenue, Ste. 201 | | City Clovis | State CA | Zip Code 93612 |
| CDPH certification number LRC -00000189 | Signature  | | Date 2/21/23 | |

Name and CDPH certification number of any other individuals conducting sampling or testing (if applicable)

Troy Brooks, Inspector/Assessor, No. 193

Section 7 — Attachments


- A. A foundation diagram or sketch of the structure indicating the specific locations of each lead hazard or presence of lead-based paint;
- B. Each testing method, device, and sampling procedure used;
- C. All data collected, including quality control data, laboratory results, including laboratory name, address, and phone number.

First copy and attachments retained by inspector
 Second copy and attachments retained by owner

Third copy only (no attachments) mailed or faxed to:
 California Department of Public Health
 Childhood Lead Poisoning Prevention Branch Reports
 850 Marina Bay Parkway, Building P, Third Floor
 Richmond, CA 94804-6403
 Fax: (510) 620-5656

Appendix G

San Joaquin Valley Air Pollution Control District Standard Forms & Fee Schedule



San Joaquin Valley Unified Air Pollution Control District

COMPLIANCE ASSISTANCE BULLETIN

July 2006 - Revised July 2015

ASBESTOS REQUIREMENTS for DEMOLITION and RENOVATIONS

The San Joaquin Valley Air Pollution Control District (District) Rule 4002 requires compliance with the *National Emission Standards for Hazardous Air Pollutants* (NESHAP) regulation, 40 CFR, Part 61, Subpart M developed by the Unified States Environmental Protection Agency (EPA). The purpose of this bulletin is to provide an overview of the NESHAP notification, inspection and emission control requirements as they relate to asbestos.

SUMMARY

For any renovation or demolition of a regulated facility, you must do the following:

- **INSPECT:** Conduct a thorough asbestos inspection of the facility before:

Any renovation in which more than 160 square feet or more of building materials, or 260 linear feet or more of pipe insulation, will be disturbed at a regulated facility, or

Any demolition at a regulated facility. (See page 2 for the definition of demolition)

Regulated facilities (Facilities subject to the NESHAP) include all commercial building, residential buildings with more than four dwelling units, other structures and non-portable equipment. A single family dwelling or residential buildings with four or fewer units may be exempt, depending on its past use and future use of the property. The EPA has extensive policy on the NESHAP applicability to these structures. Contact the District to determine if your project is regulated.

- **ASBESTOS ABATEMENT:** If asbestos-containing material (ACM) is discovered, which will be disturbed during a renovation or demolition, they must be removed prior to those projects under most circumstances. Also, Cal-OSHA and Cal-EPA hazardous waste regulations apply in most cases.
- **NOTIFY:** Submit a complete asbestos notification form to the District for any regulated asbestos abatement project or demolition, 10 working days before the activity begins.

A regulated asbestos abatement project is one in which at least 160 Square feet of regulated asbestos-containing building materials (RACM) or 260 linear feet of asbestos-containing pipe insulation is disturbed.

Regulated demolitions are demolitions of “facilities” described above. Notification is required for any regulated demolition, whether or not asbestos is present.

- **FEES:** Pursuant to District Rule 3050, fees must be submitted to the District with all regulated renovations and demolitions notifications. Notifications received without the appropriate fee will be considered incomplete.

DEMOLITION PERMIT RELEASE FORM: Any demolition (regulated or not), for which a building department demolition permit is applicable, requires a completed Demolition Permit Release form. Building officials will require an approved copy of this form, signed by the District, prior to the issuance of a building department demolition permit.

SOME DEFINITIONS: 61.141

1. **FACILITIES** - Facilities subject to the rule include “all structures, installations, buildings and equipment, except for a single family dwelling (SFD) or a residential building with more than four dwelling units. However SFD or building with four or fewer units is also subject to the regulation if:
 - a. It has been used for, or is being removed to be replaced by a non-residential use, or
 - b. It is to be used as a training burn exercise.
 - c. Sites with more than one such building remodeled or demolished are always regulated.
2. **DEMOLITION** - In addition to the total destruction of a structure, demolitions include “the removal of any structural load-bearing member from a facility together with any related handling operations or the intentional burning of a building” (training burns conducted by a fire fighting agency only). Also, the separation of a structure from its foundation prior to relocation is a demolition.
3. **RENOVATION** - means “altering a facility or one or more facility components in any way, including the stripping or removal RACM from a facility component.” Renovations include all activities in which asbestos could be disturbed at a regulated facility, including the clean up and removal of debris from buildings which have burned.
4. **NON-FRIABLE ACM**
 - a. **Category I non-friable** is “asbestos-containing packing, gaskets, resilient floor covering and asphalt roofing products containing more than 1 percent asbestos as determined by PLM testing that, when dry, cannot be crumbled, pulverized, or reduced to powder by hand pressure.”
 - b. **Category II non-friable ACM** is “any ACM, excluding Category 1 ACM, containing more than 1 percent asbestos as determined by PLM testing, that when dry, cannot be crumbled, pulverized, or reduced to powder by hand pressure.”
5. **RACM - include:**
 - a. **Friable ACM**, which is any material containing more than 1 percent asbestos, as determined by Polarized Light Microscopy (PLM) testing, which, when dry, can be crumbled, pulverized, or reduced to powder by hand pressure.
 - b. **Category I nonfriable ACM** that is in poor condition and “has become friable” or “that has or will be subjected to sanding, grinding, cutting, or abrading.”
 - c. **Category II nonfriable ACM** that has a high probability of becoming or has become crumbled, pulverized, or reduced to powder by the forces expected to act on the material in the course of demolition or renovation.

INSPECTION: 61.145 (a)

An asbestos inspection must be performed by the owner or operator prior to:

- a. Any regulated demolition.
- b. Any renovation activity in which more than 160 square feet of building material or 260 linear feet of pipe insulation will be disturbed. An inspection is not necessary, however, if the material to be disturbed is stipulated to be asbestos containing and will be removed in accordance with the NESHAP.

Cal-OSHA regulations in the California Labor Code, 9021.5 through 9021.8, require that asbestos-consulting services (inspections) shall be performed by a person who is certified by Cal-OSHA, and who has taken and passed an EPA-approved Building Inspector course and performs the inspection according to the procedures outlined in the course.

The District requires that inspection reports (surveys) must include:

- a. A schematic showing the location of all tested materials.
- b. The following data for all asbestos-containing materials:
 1. The amount and description of each material.
 2. Percent asbestos content (10% and below must be point counted).
 3. Whether or not the material is friable.

A report of the asbestos inspection (survey) must be received with each demolition notification.

NOTIFICATION 61.145 (b)

A hard copy of the asbestos notification must be submitted to the District, at least 10 working days prior to:

- a. Any regulated demolition (see definitions of *demolition* and *facility* above).
- b. Any renovation in which more than 160 Square feet or 260 Linear feet of RACM will be disturbed.

The District notification form and instructions for filling it out are with the bulletin.

Notifications will not be complete, nor will the 10 working day notice period begin, until all of the required information and fees have been submitted to the District.

Notifications may be submitted by hand delivery, U.S mail or commercial courier. Facsimile and e-mails are not acceptable methods of delivery.

ASBESTOS ABATEMENT: 61.145 (c)

Asbestos-containing materials discovered during the inspection process, which will be disturbed during renovation or demolition, must be removed properly prior to the demolition or renovation. Employees engaged in asbestos abatement work must be properly trained and equipped for the work in accordance with Cal-OSHA regulations. The Cal-OSHA and NESHAP regulations have specific work practice requirements to be followed during the removal of these materials. Also, the NESHAP regulation and Cal-EPA have waste handling, transportation and disposal requirements applicable that must be adhered to.

SJVUAPCD Rule 3050 (Fees)

A nonrefundable fee must be paid with each demolition and renovation notification, in accordance with SJVUAPCD Rule 3050, Asbestos Removal Fees, which is attached. Fees for asbestos abatement projects are based on the amount of RACM removed. If a project involves at least 160 square feet, 260 linear feet and/or 35 cubic feet or more of RACM, fees for each quantity of material are determined and added together to arrive at the total fee for the project.

DEMOLITION PERMIT RELEASE FORM

CH & S Section 19827.5 requires city or county building officials to have proof of compliance with, or exemption from, the asbestos NESHAP notification requirements before they issues demolition permits. In order to facilitate this, the District has developed a Demolition Permit Release form (attached). For facilities subject to the NESHAP, the District will issue a Demolition Permit Release form once it has been properly noticed of the work that is to occur. *The Signed release form does not guarantee that asbestos abatement or demolition work is being done properly.* For all demolitions, including facilities exempt from the NESHAP, the applicant must fill out the Demolition Permit Release form and have it signed by the District before obtaining a building department demolition permit. The District allows facsimile transmittal of release forms.

RECYCLING/WASTE DISPOSAL

In addition to waste disposal information about RACM, the asbestos notification must identify any building materials, which will be recycled after removal from a project. The name of the recycling contractor and location of such activity must be identified.

No asbestos containing or asbestos contaminated material may be recycled.

If you have any questions, we encourage you to contact one of our three regional offices.

Northern region

Merced, San Joaquin and
Stanislaus Counties

4800 Enterprise Way,
Modesto, CA 95356

(209) 557-6400
Fax (209) 557-6475

Central Region

Fresno, Kings and Madera
Counties

1990 Gettysburg Avenue,
Fresno, CA 93726

(559) 230-6000
Fax (559) 230-6062

Southern Region

Kern and Tulare
Counties

34946 Flyover Court
Bakersfield, CA 93308

(661) 392-5500
Fax (661) 392-5586

San Joaquin Valley Unified Air Pollution Control District

ASBESTOS DEMOLITION/RENOVATION NOTIFICATION FORM GENERAL INFORMATION

The Asbestos NESHAP, 40 CFR Part 61, Subpart M, requires written notification of demolition or renovation operations under Section 61.145. The form below may be used to fulfill this requirement. Only complete notification forms are acceptable. Incomplete notification may result in enforcement action.

The notification must be postmarked or delivered no later than ten working days prior to the beginning of the asbestos removal activity (dates specified in section 7) or demolition (dates specified in Section 8). Please submit this form and corresponding fees to the appropriate office:

For Fresno, Madera and Kings Counties:

SJVUAPCD
Attention: Asbestos Program
1990 E. Gettysburg Avenue
Fresno, California 93726

For San Joaquin, Stanislaus and Merced Counties:

SJVUAPCD
Attention: Asbestos Program
4800 Enterprise Way
Modesto, CA 95356

For Tulare and Kern Counties:

SJVUAPCD
Attention: Asbestos Program
34946 Flyover Court
Bakersfield, CA 93308

INSTRUCTIONS

- Type of Notification:** Check Original if the notification is a first time or original notification; Revised (Dates) if the notification is a revision dates only; Revised (Others) if the notification is a revision of other data (highlight changes); Canceled if the project has been canceled; or "Courtesy" if the activity is not regulated. When submitting a revised notification add a number (starting with the number 1) after "revised" to differentiate between revisions.
- Type of Operation:** Check for facility demolition, ordered demolition, facility renovation, or Emergency renovations.
- Facility Description:** Provide detailed information on the areas being renovated or demolished. If applicable, provide the floor numbers and room numbers where renovations are to be conducted.

Site Location: Provide information needed to locate the site in the event that the address alone is inadequate.

Present Use/Prior Use/Future Use: Describe the primary use of the facility or enter the following: Hospital; School; Public Building; Office; Industrial; University or College; Ship; Commercial; Residence; or Subdivision.
- Is Asbestos Present?** Answer "Yes" or "No" regardless of the amount or type of asbestos.
- Include a complete asbestos report (survey) that accurately depicts amounts, percent, analytical method used
- Approximate Amount of Asbestos including:** (1) Regulated ACM to be removed (including non-friable ACM to be sanded, ground or abraded); (2) Category III ACM not removed; and for "courtesy notices" (3) Non-friable ACM to be removed. Enter amounts in square feet or linear feet. Describe volume in cubic feet only if the amount cannot be approximated in square feet or linear feet.
- Removal Dates (MM/DD/YY):** Enter scheduled dates for asbestos removal work. Asbestos removal work includes any activity, including site preparation, which will break up, dislodge or disturb asbestos material.
- Demo/Renovation Dates (MM/DD/YY):** Enter scheduled dates for beginning and ending the planned demolition or renovation.
- FACILITY OWNER INFORMATION:** Enter the name of the site supervisor and contact person for the notification. If additional parties share responsibility for the site, demolition activity, renovations or ACM removal, include complete information (including name, address, contact person and telephone number) below.
- Removal Contractor:** Contractor hired to remove asbestos.
- Other Contractor:** Demolition contractor, general contractor, or any other person, who leases, operates, controls or supervises the site.

12. Description of Planned Demolition or Renovation Work and Method(s) to be Used: Include in this area a description of the demolition and renovation techniques to be used and the types of facility components and materials which will be affected by this work.
13. Description of Engineering Controls and Work Practices to be Used to Prevent Emissions at the Site: Describe the work practices and engineering controls selected to ensure compliance with the requirements of the regulations, including both asbestos removal and waste-handling emission control procedures.
14. ACWM Transporter(s): Enter the names, addresses, contact persons and telephone numbers of the persons or companies responsible for transporting ACM from the removal site to the waste disposal site. If the removal contractor or owner is the waste transporter, state "same as owner" or "same as removal contractor." If additional parties are responsible include complete information on an additional sheet submitted with the form.
15. ACWM Disposal Site: Identify the waste disposal site, including the complete name, location and telephone number of the facility. If ACM is to be disposed of at more than one site, provide complete information on an additional sheet submitted with the form.
16. Recycling of Waste Material (No ACM may be recycled): Identify the site, including the complete name, location and telephone number of the facility, where any material is to be taken for recycling.
17. If Demolition Ordered by a Government Agency, Please Identity the Agency: Provide the name of the responsible official, title and agency, authority under which the order was issued, the dates of the order and the dates of the ordered demolition. A copy of the order shall be attached to the notification.
18. For Emergency Renovation: Provide the date and time of the emergency, a description of the event and a description of unsafe conditions, equipment damage or financial burden resulting from the event. The information should be detailed enough to evaluate whether a renovation falls within the emergency exception.
19. Description of Procedures to be Followed in the Event that Unexpected Asbestos is Found or Previously Nonfriable Asbestos Material Becomes Crumbled, Pulverized, or Reduced to Powder: provide adequate information to demonstrate that appropriate actions have been considered and can be implemented to control asbestos emissions adequately, including at a minimum, conformance with applicable work practice standards.
20. Certification of Presence of Trained Supervisor: The notifier must certify that a person trained in asbestos-removal procedures will supervise the demolition or renovation. The supervisor is responsible for the activity on-site. Evidence that the supervisor has completed the training must be available for inspection during normal business hours.
21. Verification: Please certify the accuracy and completeness of the information provided by signing and dating the notification form.

RULE 3050 ASBESTOS REMOVAL FEES (Adopted May 21, 1992; Amended December 17, 1992; Amended February 18, 1993; Amended August 21, 1997; Amended January 17, 2008; Amended April 16, 2015; Amended April 19, 2018, effective July 1, 2019)

Note: This rule is effective on and after July 1, 2019.

1.0 Applicability

The National Emission Standards for Hazardous Air Pollutants (NESHAP), adopted by reference as District Rule 4002, and therefore these fees are applicable to:

- 1.1 all demolitions whether or not asbestos is present; and
- 1.2 renovations in which 260 linear feet, 160 square feet, or 35 cubic feet or more of regulated asbestos containing materials are disturbed.

2.0 Fees

Every person filing notification of an asbestos removal project, subject to the provisions of Rule 4002 (National Emissions Standards for Hazardous Air Pollutants), shall pay upon filing, the nonrefundable fee prescribed herein. The total fee for any project shall be the sum of the applicable fee components below.

Demolition or Renovation:

| Linear Feet | Square Feet | Cubic Feet | Fee Component (\$) |
|----------------|----------------|---------------|--------------------|
| 0 - 259* | 0 - 159* | 0 - 34* | 188 |
| 260 - 499 | 160 - 499 | 35 - 109 | 188 |
| 500 - 999 | 500 - 999 | 110 - 218 | 317 |
| 1,000 - 2,499 | 1,000 - 2,499 | 219 - 547 | 634 |
| 2,500 - 4,999 | 2,500 - 4,999 | 548 - 1,094 | 1,054 |
| 5,000 - 9,999 | 5,000 - 9,999 | 1,095 - 2,188 | 1,580 |
| 10,000 or more | 10,000 or more | 2,189 or more | 2,107 |

* Demolition only. Does not apply to renovations.

San Joaquin Valley Unified Air Pollution Control District

Asbestos Notification

| | | | | | | | |
|--|--|--|--|---|-------------------|--------|--------|
| Operator Project # | Postmark Date | Received Date | Fee Received \$ | District Notification # | | | |
| Completed by: | | Company: | | Phone: | | | |
| 1. TYPE OF NOTIFICATION: | Original <input type="checkbox"/> | Revised (Dates) <input type="checkbox"/> | Revised (Others) <input type="checkbox"/> (Highlight Changes) | Canceled <input type="checkbox"/> Courtesy <input type="checkbox"/> | | | |
| 2. TYPE OF OPERATION: | Demo <input type="checkbox"/> | Ordered Demo <input type="checkbox"/> | Renovation <input type="checkbox"/> | Emergency Renovation <input type="checkbox"/> | | | |
| 3. FACILITY DESCRIPTION: (Include building name, number, and floor or room number) | | | | | | | |
| Building Name: | | | Lease Name: | | | | |
| Address: | | | City: | County: | | | |
| Site Location on property: | | | | | | | |
| Is demolition in preparation for construction? <input type="checkbox"/> Yes <input type="checkbox"/> No | | Building Size: | Sq Ft | Number of Floors: Age: | | | |
| Present Use: | | Prior Use: | | Future Use: | | | |
| 4. IS ASBESTOS PRESENT: <input type="checkbox"/> Yes <input type="checkbox"/> No SURVEY COMPLETED: <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> TO BE CONDUCTED | | | | | | | |
| 5. A COPY OF THE INSPECTION REPORT WITH PROCEDURE, INCLUDING ANALYTICAL METHOD USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL MUST BE INCLUDED WITH THIS NOTIFICATION. | | | | | | | |
| 6. Approximate amount of asbestos, including: 1. Regulated ACM to be removed. 2. Category I/II ACM not removed. 3. Non-friable ACM to be removed. | (1) RACM to be removed | Friable ACM (<1%) | (2) Non-friable ACM not to be removed Category I Category II | (3) Non-friable ACM to be removed (Courtesy) Category I Category II | | | |
| Pipes (Linear Feet) | | | | | | | |
| Surface Area (Square Feet) | | | | | | | |
| Volume (Cubic Feet-If Lnf Or Sqft Could Not Be Measured) | | | | | | | |
| ASBESTOS REMOVED FROM | Surfaces: <input type="checkbox"/> Yes <input type="checkbox"/> No | | Pipes: <input type="checkbox"/> Yes <input type="checkbox"/> No | Components: <input type="checkbox"/> Yes <input type="checkbox"/> No | | | |
| AMOUNT OF EACH TYPE OF ASBESTOS (in square feet) | Acoustic ceiling | Sheet Vinyl | Insulation | Fire Proofing | Ducting | Stucco | Mastic |
| Floor Tile (VAT) | Dry Wall | Plaster | Transite | Roofing | Others (Describe) | | |
| 7. REMOVAL DATES: (MM/DD/YY) | | Start: | Complete: | | | | |
| 8. DEMO/RENOVATION DATES (MM/DD/YY) | | Start: | Complete: | | | | |
| 9. FACILITY OWNER INFORMATION: | | | | | | | |
| Address: | | | City: | State: Zip: | | | |
| Contact: | | Telephone: | Site Supervisor: | | | | |
| 10. REMOVAL CONTRACTOR: | | | CAL-OSHA REGISTRATION #: | | | | |
| Address: | | | City: | State: Zip: | | | |
| Contact: | | Telephone: | Site Supervisor: | | | | |
| 11. OTHER CONTRACTOR: | | | CSLB LICENSE #: | | | | |
| Address: | | | City: | State: Zip: | | | |
| Contact: | | Telephone: | Site Supervisor: | | | | |

| | | | |
|---|----------------------------------|-----------------------------|------|
| 12. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED: | | | |
| | | | |
| | | | |
| 13. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT ASBESTOS EMISSIONS AT THE SITE: | | | |
| | | | |
| | | | |
| 14. ACWM WASTE TRANSPORTER: | | | |
| Address: | City: | State: | Zip: |
| Contact: | Telephone: | | |
| 15. ACWM WASTE DISPOSAL SITE: | | | |
| Address: | City: | State: | Zip: |
| Contact: | Telephone: | | |
| 16. RECYCLING OF WASTE MATERIAL (<u>NO ACM MAY BE RECYCLED</u>): | | | |
| Name: | | | |
| Location: | City: | State: | Zip: |
| Contact: | Telephone: | | |
| 17. DEMOLITION ORDERED BY A GOVERNMENT AGENCY; identify the agency, attach copy of the order) | | | |
| Name: | Title: | | |
| Authority: | | | |
| Date of order (MM/DD/YY): | Date order to begin: (MM/DD/YY): | | |
| 18. FOR EMERGENCY RENOVATIONS: | | | |
| GIVE THE NAME AND PHONE NUMBER OF THE PERSON DECLARING/AUTHORIZING THE EMERGENCY, DATE AND HOUR OF EMERGENCY AND DESCRIPTION OF THE SUDDEN, UNEXPECTED EVENT: | | | |
| | | | |
| EXPLANATION OF HOW THE EVENT CAUSED UNSAFE CONDITIONS OR WOULD CAUSE EQUIPMENT DAMAGE OR AN UNREASONABLE FINANCIAL BURDEN: | | | |
| | | | |
| 19. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NON-FRIABLE ASBESTOS MATERIAL BECOMES CRUMBLED, PULVERIZED, OR REDUCED TO POWDER: | | | |
| | | | |
| 20. IF RACM IS PRESENT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR., PART 61, SUBPART M) WILL BE ON SITE DURING THE DEMOLITION OR RENOVATION AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION. | | | |
| 21. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT TO THE BEST OF MY KNOWLEDGE. | | | |
| PRINT NAME OF OWNER/OPERATOR | | SIGNATURE OF OWNER/OPERATOR | DATE |

Category I non-friable asbestos-containing material (ACM) means asbestos-containing packings, gaskets, resilient floor covering, and asphalt roofing products containing more than 1 percent asbestos.

Category II non-friable ACM means any material, excluding Category I non-friable ACM, containing more than 1 percent asbestos.

Regulated asbestos-containing material (RACM) means (a) Friable asbestos material, (b) Category I nonfriable ACM that has become friable, (c) Category I nonfriable ACM that will be or has been subjected to sanding, grinding, cutting, or abrading, or (d) Category II nonfriable ACM that has a high probability of becoming or has become crumbled, pulverized, or reduced to powder by the forces expected to act on the material in the course of demolition or renovation operations regulated by this subpart.

SAN JOAQUIN VALLEY UNIFIED AIR POLLUTION CONTROL DISTRICT

Northern Region Office
 4800 Enterprise Way
 Modesto, CA 95356-8718
 (209) 557-6400 ♦ FAX (209) 557-6475
 (San Joaquin, Stanislaus and Merced Counties)
 asbestos.north@valleyair.org

Central Region Office
 1990 East Gettysburg Avenue
 Fresno, CA 93726-0244
 (559) 230-6000 ♦ FAX (559) 230-6062
 (Fresno, Madera and Kings Counties)
 asbestos.central@valleyair.org

Southern Region Office
 34946 Flyover Court
 Bakersfield, CA 93308-9725
 (661) 392-5500 ♦ FAX (661) 392-5585
 (Tulare and Kern Counties)
 asbestos.south@valleyair.org

DEMOLITION PERMIT RELEASE

The purpose of this form is to verify compliance with or exemption from the National Emission Standards for Hazardous Air Pollutants (NESHAP) asbestos **notification** requirements. It is the Applicant's responsibility to obtain the required signature from the District and return this form to the appropriate city or county building department **prior to obtaining a demolition permit.**

Project Description

| | | |
|-----------------------------|------------------|-----------------|
| Job Site Address: _____ | City: _____ | Zip Code: _____ |
| Owner's name: _____ | Telephone: _____ | Fax: _____ |
| Owner's Address: _____ | City: _____ | Zip Code: _____ |
| Contractor's Name: _____ | Telephone: _____ | Fax: _____ |
| Contractor's Address: _____ | City: _____ | Zip Code: _____ |
| Contact's Email: _____ | | |

| 1. Structure(s) being demolished: | Yes | No | 2. Proposed project: | Yes | No |
|---|--------------------------|--------------------------|---|--------------------------|--------------------------|
| One structure (non-commercial), with four or fewer units. | <input type="checkbox"/> | <input type="checkbox"/> | Single Family Dwelling | <input type="checkbox"/> | <input type="checkbox"/> |
| Other (describe): _____ | | | Subdivision, Retail or Commercial Project | <input type="checkbox"/> | <input type="checkbox"/> |
| Is demolition by intentional burning? | <input type="checkbox"/> | <input type="checkbox"/> | Public Project (School, Highway, etc..) | <input type="checkbox"/> | <input type="checkbox"/> |
| | | | Other (describe): _____ | | |

Comments: _____

Signature of applicant _____

Title _____

Date _____

FOR SJVUAPCD USE ONLY

- This certifies that the demolition applicant has satisfied the APCD's notification requirements. The APCD allows the demolition to proceed on or after _____
- This certifies that the Demolition application is exempt from the APCD's requirements.
- District approval on this form only indicates compliance with or exemption from the NESHAP notification requirements. Enforcement action will be taken if asbestos NESHAP violations are found at the project.**
- Further, there are other agencies that regulate the handling and disposal of ACM, such as OSHA, Cal-OSHA, and DTSC regardless of NESHAP applicability to your property.**

Comments: _____

Printed Name: _____

Title: _____

Approval Signature: _____

Date: _____

Appendix H

Regulatory Resource List for Asbestos & Lead

REGULATORY RESOURCE LIST – ASBESTOS

California Occupational Safety & Health Administration (Cal/OSHA): 8 CCR 1529 Asbestos in Construction Standard

Websites: <http://www.dir.ca.gov/title8/1529.html> (Regulation)
<http://www.dir.ca.gov/dosh/ACRU/ACRUhome.html> (Report of Use)

Summary of Regulation:

1. Regulates Friable and Non-Friable ACBMs which contain asbestos in excess of 0.1% by weight.
2. Applicable to workers engaged in disturbance of ACBM (>1.0%) and ACCM (0.1 - 1.0%) and workers in close proximity to the work area.
3. Contractors who disturb in excess of 100 sq. ft. must be a “Certified Abatement Contractor” with the State of California Contractors State License Board and have an ASB attachment on their license with the exception of flooring, roofing, and asbestos-cement products.
4. Contractors that disturb less than 100 sq. ft. must also file a “Report of Use” with the State of California.
5. Contractors who disturb any amount of ACBM must ensure worker protection by providing accredited training, medical surveillance, PPE and a negative exposure assessment.
6. All work must be conducted in accordance with the regulation.

NESHAP Regulation – United States Environmental Protection Agency: 40 CFR Part 6, Subpart M- National Emission Standard for Asbestos

Website: <http://www.epa.gov/asbestos/pubs/asbreg.html>

Summary of Regulation:

1. Regulates renovation projects on all commercial structures, certain residential properties, and multi-family properties with four (4) or more units.
2. Has jurisdiction over projects involving disturbance of greater than 160 sq. ft. or 260 lin. ft. of ACBM (>1.0%) or “Presumed Asbestos-Containing Material.”
3. Regulates all demolition, regardless of whether asbestos is present on targeted structures.
4. Enforced by local air quality management district or EPA region office in non-delegated districts.

San Joaquin Valley Air Pollution Control District

Website: <http://www.valleyair.org/busind/comply/asbestosbultn.htm>

Summary of Regulation:

1. Enforces NESHAP regulation.
2. Requires filing of completed notification, payment of fees, and ten (10) day waiting-period prior to commencing abatement related work in excess of threshold levels of RACM, non-friable ACBM which may become friable, and for all demolition activities.
3. Requires that an asbestos survey be conducted and prepared by a Certified Asbestos Consultant and that a copy be submitted to the air district along with the completed notification.

REGULATORY RESOURCE LIST – LEAD

California Occupational Safety & Health Administration (Cal/OSHA): 8 CCR 1532.1 (Lead in Construction Standard)

Website: http://www.dir.ca.gov/title8/1532_1.html

Summary of Regulation:

1. Regulates all work-related activities in which workers may be exposed to lead and any workers in close proximity to the work area.
2. Regulated levels of lead are based on level of training and experience of contractor and maintenance of historical data based on initial exposure assessments for individual “trigger tasks”.
3. Contractors that disturb in excess of 100 sq. ft. must file a “Temporary Jobsite Notification” with the local Cal/OSHA Compliance Office at least 24 hours prior to start of work.
4. Contractor shall be licensed with the State of California, Contractors State License Board and have provided all employees who will engage in the work or enter a lead “regulated area” with level of training commensurate with anticipated exposure level.
5. Employees are required under certain circumstances to be certified by the State of California Department of Public Health (CDPH) to conduct lead work.
6. The employer or contractor must send notification prior to the start of the job unless:
 - the lead content of the material disturbed is less than 0.5 percent, (5,000 parts per million) or 1.0 mg./cm²;
 - the amount of lead-containing material is less than 100 square feet or 100 linear feet;
 - the only task is torch cutting or welding for no longer than one hour per shift.
7. Contractors who disturb any amount of lead must ensure worker protection by providing accredited training, medical surveillance, PPE and conduct an initial exposure assessment per “trigger task”.
8. Employers are required to conduct biological monitoring on employees based on the schedule mandated by OSHA.

State of California – Department of Public Health – Title 17, Division 1, Chapter 8

Website: <http://www.cdph.ca.gov/programs/CLPPB/Documents/Title17.pdf>

Summary of Regulation:

1. Regulates projects involving disturbance of “Lead-Based Paint” on public and residential structures.
2. If conducting “Abatement”, defined as work designed to reduce or eliminate lead hazards, only CDPH accredited workers and supervisor may conduct the work, and a completed 8551 form shall be filed with CDPH a minimum of five (5) days prior to commencing abatement operations.
3. For work classified as “Abatement”, a Lead Clearance is required. Standard includes a minimum standard for performance of work and states that all lead related work shall be conducted in accordance with the HUD Guidelines.

HUD Guidelines

Website:

http://portal.hud.gov/hudportal/HUD?src=/program_offices/healthy_homes/lbp/hudguidelines

A standard developed by the Department of Housing and Urban Development which has generally been adopted as “state of the art” in the lead industry. This standard has been adopted by the State of California as a regulatory requirement.

U.S. Environmental Protection Agency Repair, Renovation & Painting Rule

Website: www.epa.gov/lead/pubs/renovation.htm

Summary of Regulation:

1. Regulates all contractors that engage in work involving disturbance of lead in pre-1978 residential housing and child-occupied facilities.
2. Requires that painted finishes to be impacted by proposed scope of work must be tested to determine if they are classified as “Lead-Based Paint” or presumed as such.
3. Requires that contractors utilize lead safe work practices.
4. In California, only a CDPH certified Inspector/Assessor may test for the presence of Lead-Based Paint.
5. Contractors must provide a copy of the “Renovate Right” pamphlet to owners or occupants of properties prior to commencing work which falls under the regulation.
6. Each job regulated under the RRP requires at least one RRP Certified Renovator be present on any job which falls under the regulation. In addition, each firm must also be RRP certified.
7. Regulation allows contractors to conduct their own clearance test known as a “Cleaning Verification”.
8. The homeowner may elect to hire a ‘third-party’ consultant to conduct clearance testing on their behalf.

Appendix I

Professional & Laboratory Certifications

State of California
Division of Occupational Safety and Health
Certified Asbestos Consultant

Troy F Brooks

Name

Certification No. **92-0186**

Expires on **07/22/23**



This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 et seq. of the Business and Professions Code.

Troy F. Brooks
Certified Asbestos Consultant



STATE OF CALIFORNIA
DEPARTMENT OF PUBLIC HEALTH



LEAD-RELATED CONSTRUCTION CERTIFICATE

INDIVIDUAL:



Troy Brooks

CERTIFICATE TYPE:

- Lead Project Monitor
- Lead Supervisor
- Lead Inspector/Assessor

NUMBER:

- LRC-00000194
- LRC-00000192
- LRC-00000193

EXPIRATION DATE:

- 10/3/2023
- 10/3/2023
- 7/21/2023

Disclaimer: This document alone should not be relied upon to confirm certification status. Compare the individual's photo and name to another valid form of government issued photo identification. Verify the individual's certification status by searching for Lead-Related Construction Professionals at www.cdph.ca.gov/programs/clppb or calling (800) 597-LEAD

State of California
Division of Occupational Safety and Health
Certified Asbestos Consultant

Timothy W Thomas
Name



Certification No. **09-4487**

Expires on **02/19/24**

This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 et seq. of the Business and Professions Code.

Timothy W. Thomas
Certified Asbestos Consultant

LEAD-RELATED CONSTRUCTION CERTIFICATE

INDIVIDUAL:



Timothy Thomas

CERTIFICATE TYPE:

Lead Inspector/Assessor

NUMBER:

LRC-00008088

EXPIRATION DATE:

2/3/2023

Disclaimer: This document alone should not be relied upon to confirm certification status. Compare the individual's photo and name to another valid form of government issued photo identification. Verify the individual's certification status by searching for Lead-Related Construction Professionals at www.cdph.ca.gov/programs/clppb or calling (800) 597-LEAD



STATE OF CALIFORNIA
DEPARTMENT OF PUBLIC HEALTH



LEAD-RELATED CONSTRUCTION CERTIFICATE

INDIVIDUAL:



Trevor Brooks

CERTIFICATE TYPE:

Lead Sampling Technician

NUMBER:

LRC-00000189

EXPIRATION DATE:

6/15/2023

Disclaimer: This document alone should not be relied upon to confirm certification status. Compare the individual's photo and name to another valid form of government issued photo identification. Verify the individual's certification status by searching for Lead-Related Construction Professionals at www.cdph.ca.gov/programs/clppb or calling (800) 597-LEAD



STATE OF CALIFORNIA
DEPARTMENT OF PUBLIC HEALTH



LEAD-RELATED CONSTRUCTION CERTIFICATE

INDIVIDUAL:



Gregory Feaver

CERTIFICATE TYPE:

Lead Sampling Technician

NUMBER:

LRC-00009609

EXPIRATION DATE:

1/13/2023

Disclaimer: This document alone should not be relied upon to confirm certification status. Compare the individual's photo and name to another valid form of government issued photo identification. Verify the individual's certification status by searching for Lead-Related Construction Professionals at www.cdph.ca.gov/programs/clppb or calling (800) 597-LEAD

United States Department of Commerce
National Institute of Standards and Technology



Certificate of Accreditation to ISO/IEC 17025:2017

NVLAP LAB CODE: 200811-0

EMSL Analytical, Inc.
Phoenix, AZ

*is accredited by the National Voluntary Laboratory Accreditation Program for specific services,
listed on the Scope of Accreditation, for:*

Asbestos Fiber Analysis

*This laboratory is accredited in accordance with the recognized International Standard ISO/IEC 17025:2017.
This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality
management system (refer to joint ISO-ILAC-IAF Communiqué dated January 2009).*

2022-04-01 through 2023-03-31

Effective Dates



For the National Voluntary Laboratory Accreditation Program

SCOPE OF ACCREDITATION TO ISO/IEC 17025:2017

EMSL Analytical, Inc.
3356 West Catalina Drive
Phoenix, AZ 85017
Ms. Jillian Chesson
Phone: 602-276-4344
Email: jchesson@emsl.com
<http://www.emsl.com>

ASBESTOS FIBER ANALYSIS

NVLAP LAB CODE 200811-0

Bulk Asbestos Analysis

| <u>Code</u> | <u>Description</u> |
|-------------|---|
| 18/A01 | EPA -- 40 CFR Appendix E to Subpart E of Part 763, Interim Method of the Determination of Asbestos in Bulk Insulation Samples |
| 18/A03 | EPA 600/R-93/116: Method for the Determination of Asbestos in Bulk Building Materials |



For the National Voluntary Laboratory Accreditation Program