NOTE: Only MANUAL signatures are acceptable.

## IN-PLANT

DEPARTMENT OF GENERAL SERVICES
OFFICE OF THE STATE ARCHITECT

VERIFIED REPORT NO. FINAL SSS 6 (R 11/85)	NOTE: ONE COPY REQUIRED ON THE FIRST OF		FOR OFFICE USE ONLY
MIX: Aurora Modular Tob# 2011	•	UGUST AND NOVEMBER	
MFG: Aurora Modular, Job#-3844  SERIAL #-19431 through 19474  Twenty two (22) 24x40	TWO COPIES REQU OF PROJECT, OR CONNECTION WIT	AND IRED AT COMPLETION WHEN SERVICES IN IN THE PROJECT ARE FOR ANY REASON.	
Relocatable classrooms this repo		TITLE 21	
Relocatable Classicons this repo	), C.		
THIS REPORT INCLUDES ALL CONSTR	uction work to 2	4 th. DAY OF Octob	er 19 <u>97</u>
SCHOOL DISTRICT/OWNER Williams/Scotsman, Inc.		PROJECT NAME Classroom Stockpile	33-0
BUILDING NAME		CONTRACT PRICE	APPLICATION
RELOCATABLE BUILDING			65839
	% COMPLETE	:	% COMPLETE
PRELIMINARY	N/A	FINISH	100 %
SITE	N/A		
	· · · · · · · · · · · · · · · · · · ·		
STRUCTURAL	100 %	EQUIPMENT	100 %
Foundation	N/A		
Roof	100 %	MECHANICAL	
	100 %	MECHANICAL	100 %
Welding ( See Affidavit )	100 %	#	
ENCLOSURE	100 %	ELECTRICAL	100 %
			100 8
		#	
		MISCELLANEOUS	100 %
		ESTIMATED TOTAL PROJECT (	COMPLETION 100 %
GENERAL STATEMENT AS TO STATUS OF THE WORK		7	
This Final Verified report cover	s ONLY work dor	ne and inspected IN-Pla	nt.
NO. OF <b>CHANGE</b> ORDERS AT CLOSE OF <b>PROJEC</b>	- Z	ZERO	
NO. OF CHANGE ONDERS AT CLOSE OF PROJEC	1:		
(1) I DECLARE UNDER PENALTY OF PER THAT ALL OF THE ABOVE STATEMENTS	ARE TRUE AND THAT	T I KNOW OF MY OWN PERSONA	L KNOWLEDGE THAT THE WORK
DURING THE PERIOD COVERED BY THE MATERIAL RESPECT, IN COMPLIANCE WIT	THE DULY APPROV	PERFURMED AND MATERIALS U ED PLANS AND SPECIFICATIONS	SED AND INSTALLED, IN EVERY THEREFOR:
*(2) AND FURTHERMORE THAT I AM AN A	AUTHORIZED OFFICI <i>e</i>		Services
working in the capacity of $oxedsymbol{\mathbb{I}}$	n-Plant Inspect	or	WITH PERSONAL KNOWLEDGE
of the work of construction and t		VICE-PRESIDENT, SUPERINTENDENT)	
THIS REPORT.	I HAVE BEEN PE	ROPERLY AUTHORIZED BY SAID	FIRM OR CORPORATION TO SIGN
		SIGNATURE	<del></del>
		2000 Roy	10/24/97
* NO. 2 TO BE FILLED IN ONLY WHEN SIGNED BY A CONTRACTING COMPANY OR SCHOOL DISTRICT/OWNER OFFICIAL IN CHARGE OF		THE COMPACTOR WAS	
FORCE-ACCOUNT CONSTRUCTION.	SIAL IN CHARGE OF		TO DO DE TO STATE OFFICIAL
		COY A. "SKIP" BOYD, J	r Inspector

P.O. Bx. 446, Perris, Ca. 92572 (909)943-1895