

CHANGE ORDER FORM

Bakersfield City School District  
 1501 Feliz Drive  
 Bakersfield, CA 93307

<b>CHANGE ORDER NO.:</b>
002 - FES 11

## CHANGE ORDER

**Project:** Fremont Elementary School  
Campus HVAC System Upgrade  
**Bid No.:** 22213.00-26 FES-11

**Date:** 10/14/2024  
**DSA File No.:** 15-6  
**DSA Appl. No.:** 03-122640

The following parties agree to the terms of this Change Order:

**Owner: Bakersfield City School District**  
 1501 Feliz Drive  
 Bakersfield, CA 93307

**Contractor: FES 11 JTS**  
 PO Box 41765  
 Bakersfield, CA 93384

**CM: Safework, Inc.**  
 180 N. Riverview Dr., Ste 170  
 Anaheim Hills, CA 92808

**Architect: AP Architects**  
 3434 Truxtun Ave, Ste 240  
 Bakersfield, CA 93301

Reference	Description	Cost	Days Ext.
Requested by: Performed by: Reason:	RFI 027 Wall Infill to Existing Windows District and/or Architect JTS Field Condition	\$15,612.41	0
PCO # Requested by: Performed by: Reason:	[Description of change] [Requester] [Performer] [Reason]		
PCO # Requested by: Performed by: Reason:	[Description of change] [Requester] [Performer] [Reason]	\$	
Contract time will be adjusted as follows:		Original Contract Amount:	\$1,382,500.00
Previous Completion Date: 4/08/2024		Amount of Previously Approved Change Order(s):	\$5,137.59
_____ Calendar Days Extension (zero unless otherwise indicated)		Amount of this Change Order:	\$15,612.41
Current Completion Date: 02/12/2025		Contract Amount:	\$1,403,250.00

The undersigned Contractor approves the foregoing as to the changes, if any, to the Contract Price specified for each item, and as to the extension of time allowed, if any, for completion of the entire work as stated therein, and agrees to furnish all labor, materials and services and perform all work necessary to complete any additional work specified for the consideration stated therein. Submission of sums which have no basis in fact or which Contractor knows are false are at the sole risk of Contractor and may be a violation of the False Claims Act set forth under Government Code section 12650 et seq.

This change order is subject to approval by the governing board of this District and must be signed by the District. Until such time as this change order is approved by the District's governing board and executed by a duly authorized District representative, this change order is not effective and not binding.

It is expressly understood that the compensation and time, if any, granted herein represent a full accord and satisfaction for any and all time and cost impacts of the items herein, and Contractor waives any and all further compensation or time extension based on the items herein. The value of the extra work or changes expressly includes any and all of the Contractor's costs and expenses, and its subcontractors, both direct and indirect, resulting from additional time required on the project or resulting from delay to the project including without limitation, cumulative impacts. Any costs, expenses, damages, or time extensions not included are deemed waived.

**Signatures:**


District: BCSD Assistant Superintendent  
Business Services

 12/17/24  
Sherry Gladin Asst. Supt. Date

Contractor: JTS

 10.16.24  
Renee Eidenshink, PM Date

Architect: AP Architects

 10/24/24  
J. Patrick Fogarty Date

Construction Manager: SafeWork

 10/21/24  
Ernie Narbona Date

END OF DOCUMENT